

LEGEND

TREE PROTECTION FENCING

All fencing shall be installed prior to any plant activity on site whatsoever, including: demolition, utility installation, groundworks, and soil stripping

Once erected, all TPF will be regarded as sacrosanct, and will not be removed or altered without prior recommendation by the project arboriculturalist and approval of the local planning authority. The TPF shall comprise of interlocking weld-mesh panels (e.g. Heras), well braced by attachment to scaffold pole uprights driven firmly into the ground. Should any alternative method of barrier construction be proposed, consultation with the project arboriculturalist will be obtained to clarify the efficacy of the revised design prior to informing the local planning authority and obtaining their consent. Once the inclusion zone has been protected by barriers and/or ground protection, construction work can commence. All weather notices may be erected on the barriers.

1 Weldmesh (e.g Heras) Panels

2 Concrete or rubber blocks

3 Scaffold pole uprights driven firmly into ground, then secured to panels with wire ties, or:

4 Uprights driven firmly into ground through hole in block, then secured to panels with wire ties.

5 Panels to be interlinked using clamps

RESTRICTIONS WITHIN TREE PROTECTION AREAS

Inside the outdoor area of the fencing, the following shall apply:

No mechanical excavation whatsoever

No excavation by any other means without arboricultural site supervision

No hand digging without a written method statement having first been approved by the project arboriculturalist

No lowering of levels for any purpose (except removal of grass sward using hand tools)

No storage of plant or materials

No storage or handling of any chemical including cement washings

No vehicular access

No fire lighting

In addition to the above, further precautions are necessary adjacent to trees:

No substances injurious to tree health, including fuels, oil, blumen, cement (including cement washings), builders sand, concrete mixing and other chemicals shall be stored or used within or directly adjacent to the protection areas of retained trees

No fire shall be lit such that flames come within 5m of tree foliage

PHASING OF DEVELOPMENT

The arboricultural protection on this site must be carried out in the following order:

1. Tree removal and access facilitation pruning

2. Accurate erection of tree protection fencing

3. Site accessible to construction/demolition traffic

4. Demolition/site clearance

5. Construction

6. Removal of tree protection fencing

7. Remedial tree surgery

The above phasing must not be changed without approval from the project arboriculturalist and agreement with the Council

TREE TO BE RETAINED

TREE TO BE REMOVED

TREE CANOPY TO BE REDUCED

HEDGE CANOPY TO BE REDUCED

A CATEGORY TREE

B CATEGORY TREE

C CATEGORY TREE

U CATEGORY TREE

ROOT PROTECTION AREA (RPA) FOR RETAINED TREES

NO DIG FOOTPATH SURFACE

(See Arboricultural Method Statement for further details)

NOTE:  
FOR PLANNING PURPOSES ONLY  
DO NOT SCALE FROM DRAWING

0 5 10 15 20 25m

Rev

Date

Details

Rev

Date

Details

ACD  
ENVIRONMENTAL

HEAD OFFICE  
Rodbourn Road Business Centre, Grange Lane,  
Mildenhurst, SH19 6ES  
Tel: 01666 825648

Courtyard House, M3 Lane, Goddington, GU7 1EY  
Tel: 01463 462714

Suite 6, Crescent House, Yonge Close, Eastleigh, SO50 2EX  
Tel: 02382 026300

9 Brownlow Road, Cambridge, CB4 3NG  
Tel: 07825 868654

email: mail@acdenv.co.uk  
www.acdenvironmental.co.uk

Copyright of ACD: All rights reserved as Chapter IV of the Copyright, Designs and  
Patents Act 1988 has been previously assigned. No part of this publication may be reproduced  
without prior written permission from ACD.

scheme: Land West of New Barn  
Lane, North Bersted  
client: Linden Homes  
drawing: Tree Protection Plan  
date: 23.08.2017  
scale: 1:500@A0  
dwg no: LIN21257-03A  
drawn: TRG checked: MW

01/11/2016