

LEGEND

TREE PROTECTION FENCING

All fencing shall be installed prior to any plant activity on site whatsoever, including: demolition, utility installation, groundworks, and soil stripping

Once erected, e.g. TPF will be regarded as sacrosanct, and will not be removed or altered without prior consultation with the project arboriculturist and approval of the local planning authority. The TPF shall comprise of interlocking well-mesh panels (e.g. Herares), will be treated by anodising to exclude any surface driven firmly into the ground. Should any alternative method of barrier construction be proposed, consultation with the project arboriculturist will be obtained to clarify the efficacy of the proposed design prior to informing the local planning authority and obtaining their consent. Once the exclusion zone has been protected by barriers and/or ground protection, construction work can commence. All weedkillers must be erected on the barriers.

1 Mesh (e.g. Herares) Panels

2 Concrete or rubber blocks

3 Scaffold pole uprights driven firmly into ground

4 Uprights driven firmly into ground through hole in block, then secured to panels with wire ties

5 Panels to be interlocked using clamps

INSTRUCTIONS WITHIN TREE PROTECTION AREAS

Restrict the exclusion area of the fencing, the following shall apply:

- No mechanical excavation, whatsoever
- No excavation by any other means without arboricultural site supervision
- No hand digging without a written method statement having first been approved by the project arboriculturist.
- No sawing of levels for any purpose (except removal of grass seed using hand tools)
- No storage of plant or materials
- No storage or handling of any chemical including cement washings
- No vehicular access
- No fire lighting

In addition to the above, further precautions are necessary according to trees:

- No substances injurious to tree health, including fuels, oil, acetone, cement (except cement washings), builders sand, concrete, and other chemicals shall be stored or used within or directly adjacent to the protection areas of retained trees
- No shall be used such that flames come within 5m of tree foliage.

PHASING OF DEVELOPMENT

The arboricultural protection on this site must be carried out in the following order:

1. Tree removal and access facilitation planning
2. Accurate erection of tree protection fencing
3. Site accessable to construction/demolition traffic
4. Demolition/trace clearance
5. Construction
6. Removal of tree protection fencing
7. Remedial tree surgery

The above phasing must not be changed without approval from the project arboriculturist and agreement with the Council.

TREE TO BE RETAINED

TREE TO BE REMOVED

TREE CANOPY TO BE REDUCED

HEDGE CANOPY TO BE REDUCED

Hedge line to be trimmed back to the red dashed line to the green line as indicated.


LEGEND

- A CATEGORY TREE
- B CATEGORY TREE
- C CATEGORY TREE
- D CATEGORY TREE

ROOT PROTECTION AREA (RPA) FOR RETAINED TREES

NO DIG FOOTPATH SURFACE
(see Arboricultural Method Statement for further details)



				NOTE: FOR PLANNING PURPOSES ONLY DO NOT SCALE FROM DRAWING			
							
							
HEAD OFFICE Rothbourne Rail Business Centre, Grange Lane, Malmesbury, SNIG 6GS Tel: 01665 625446							
Courtney House, Mill Lane, Godingalming, GU7 1JE Tel: 01483 425774							
Suite 6, Crescent House, Yonge Close, Eastleigh, SO50 9SX Tel: 02382 926500							
9 Brownton Road, Cambridge, CB4 3NG Tel: 07825 868654							
email: mail@acdenviro.co.uk www.acdenviro.co.uk							
Copyright of ACD. All rights reserved in Chapter IV of the Copyright, Designs and Patents Act 1988 have been properly asserted. 2017. Copyright of the plan structure with ACD and all its items have been paid in full.							
scheme: New Barn Lane, North Bersted (Alternative Application) client: Linden Homes drawing: Tree Protection Plan date: 14.02.2019 scale: 1:500@A0 dwg no: LIN22349-03 drawing: TRG checked: MW							