

Tree Work Schedule			
No.	Species	Works	Category
T01	Sycamore	Fell to ground level and grind stump	C1
T02	Common ash	Fell to ground level and grind stump	C1
T06	Common Hawthorn	Fell to ground level and grind stump	C1
T07	Lime tree	Fell to ground level and grind stump	B1
G01	Cherry Laurel	Fell to ground level and grind stump	C2
G02	Cherry Laurel	Fell to ground level and grind stump	C2
G03	Cherry Laurel	Fell to ground level and grind stump	C2
G04	Various	Prune 1.5m from eastern crown extent	B2
G05	Unknown	Fell to ground level and grind stump	U
H01	Various	Fell to ground level and grind stump	C2
H02	Various	Fell to ground level and grind stump	C2
H03	Cherry Laurel	Fell to ground level and grind stump	C2


All tree work is to be undertaken in accordance with British Standard BS 3988:2010 Tree work - Recommendations.
All work is to be completed by the end of the day of the work.
Care is to be taken of the ground around retained trees to make sure that it does not become compacted as a result of tree surgery operations. No equipment or vehicles such as timber tories, tractors, excavators or cranes shall be parked or driven beneath the crowns of any retained trees, to prevent subsequent compaction and root death.

Protective Fencing

To be erected prior to the commencement of all works on site, and retained in place throughout construction.
Detailed specification: To comprise either 2.4m wooden site boarding or a 2.5m high scaffolding framework comprising of vertical and horizontal framework, well braced to resist impacts, with girders to be spaced at a maximum of 3.0m intervals and driven into the ground by a minimum of 600mm. On this, standard anti-climb welded mesh panels are to be securely fixed to each other with at least two scaffold clamps and to the scaffold framework with at least two scaffold clamps.
Secondary specification: To comprise of 2m tall welded mesh panels on rubber or concrete feet. Panels are to be joined together using a minimum of two anti-tamper couplers, installed so that they can only be removed from inside the fence. The panels should be supported on the inner side by stabilizer struts, which should be attached to a base plate and secured with ground pins.
All weather notices should be erected at regular intervals on the weld mesh panels with words such as "Construction exclusion zone - Keep out".

Tree Protection Area KEEP OUT

TOWN & COUNTRY PLANNING ACT 1990
TREES ENCLOSED BY THIS FENCE ARE PROTECTED BY PLANNING CONDITIONS AND ARE THE SUBJECT OF A TREE PRESERVATION ORDER.
CONTRAVENTION OF A TREE PRESERVATION ORDER MAY LEAD TO CRIMINAL PROSECUTION.
ANY INGRESS INTO THE PROTECTED AREA MUST BE WITH THE WRITTEN PERMISSION OF THE LOCAL PLANNING AUTHORITY.



Construction exclusion zone

A construction exclusion zone (CEZ) is a designated area where there is to be no construction activity what-so-ever. Access to the area for construction personnel or machinery is strictly prohibited and there is no scope for materials or waste storage etc.
Note: The ground protection might comprise one of the following:
a) for pedestrian movements only, a single thickness of scaffold boards placed either on top of a driven scaffold frame, or to form a suspended walkway, or on top of a compression-resistant layer (e.g. 100mm depth of woodchip), laid onto a geotextile membrane;
b) for pedestrian-operated plant up to a gross weight of 2t, proprietary inter-linked ground protection boards placed on top of a compression-resistant layer (e.g. 150mm depth of woodchip), laid onto a geotextile membrane;
c) for wheeled or tracked construction traffic exceeding 2t gross weight, an alternative system (e.g. proprietary system or pre-cast reinforced concrete slabs) to an engineering specification designed in conjunction with arboricultural advice, to accommodate the likely loading to which it will be subjected.

For situations other than those described in a) or b), the ground boarding is to be designed by a suitably qualified person to an engineering specification in conjunction with arboricultural advice, to be able to support the expected loading to be placed upon it.
In all cases, the objective of the ground boarding is to avoid compaction of the soil beneath, so that tree root function remains unimpaired.

Arboricultural Supervision

The arboricultural consultant will be required to attend site to directly supervise all demolition and construction works that have to be undertaken within the root protection areas. This will include:
1. Pre-construction site meeting.
2. Location of protective measures.
3. Arboricultural sign-off and removal of protective measures.

Arboricultural Method Statement

Please refer to Arbtech Consulting Ltd. Tree Schedule and Arboricultural Method Statement, for full details on all surveyed trees and how all aspects of the development might be implemented without detriment to retained trees.



Unit 3, Well House Barns, Chester, CH4 0DH
https://arbtech.co.uk, 01244 661170

Project: Eastmere Stables, Eastergate Lane, Eastergate, PO20 3SJ

Client: Eastmere Paddocks Ltd

Drawing: Tree Protection Plan










Based on: 1844-SYM-XX-ZZ-DR-A-0300-P01

Drawing No: Arbtech TPP 01

Date: August 2024

Scale: 1:200 @ A0

Drawn: FG

RPA's:		Category 'U' trees:		Category 'B' trees:	
Category 'B' groups:		Category 'C' trees:		Category 'C' groups:	
Trees to be removed:		Protective fencing:		Ground boarding:	

All dimensions should be checked on site. No dimensions are to be scaled from this drawing