

R o w	Name	Notes	Start	Duration	Finish	Oct		Nov				Dec				Jan				Feb				Mar	
						22	29	5	12	19	26	3	10	17	24	31	7	14	21	28	4	11	18		25
1	Asbestos works	Rhodar	22/10/18	16d	12/11/18																				
2	Set up respirator zone	Rhodar	22/10/18	1d	22/10/18																				
3	Remove skips	Rhodat	23/10/18	1d	23/10/18																				
4	Erect fixed scaffolding	Rhodar	24/10/18	3d	26/10/18																				
5	Full containment enclosure	Rhodar	24/10/18	5d	30/10/18																				
6	Remove spoil heap	WSL	29/10/18	3d	31/10/18																				
7	Remove and dispsoe ACMs	Rhodar	31/10/18	4d	05/11/18																				
8	Undertake trial pits	WSL	01/11/18	3d	05/11/18																				
9	Remove and dispsoe lagging	Rhodar	06/11/18	3d	08/11/18																				
10	4 stage clearance	Rhodar	09/11/18	1d	09/11/18																				
11	Remove scaffolding	Rhodar	12/11/18	1d	12/11/18																				
12	Issue completion certificate	Rhodar	13/11/18	1d	13/11/18																				
13	Re-establish on site	WSL	14/11/18	1d	14/11/18																				
14	Trial pits in tank hole	WSL	14/11/18	2d	15/11/18																				
15	Check existing EWS	Mabey	15/11/18	2d	16/11/18																				
16	Remove concrete obstruction	WSL	19/11/18	2d	20/11/18																				
17	Proof dig balance of tank dig	WSL	20/11/18	1d	20/11/18																				
18	Re-start Programmed Work	WSL	21/11/18	1d	21/11/18																				
19	Install EWS beams/sheets	WSL	21/11/18	3d	23/11/18																				
20	Excavate tank hole	WSL	26/11/18	4d	29/11/18																				
21	Mesh and strap tank hole	WSL	30/11/18	1d	30/11/18																				
22	Concrete base slab	WSL	03/12/18	1d	03/12/18																				
23	Install new tanks	WSL	05/12/18	1d	05/12/18																				
24	Backfill tanks	WSL	05/12/18	2d	06/12/18																				
25	Remove EWS beams	WSL	07/12/18	2d	10/12/18																				
26	Attenuation 1.	TBA	07/12/18	5d	13/12/18																				
27	Canopy foundations	WSL	11/12/18	3d	13/12/18																				
28	Remove EWS sheets	TBA	14/12/18	3d	18/12/18																				
29	Install interceptor	WSL	17/12/18	2d	18/12/18																				
30	Prepare site for Christmas	WSL	18/12/18	2d	19/12/18																				
31	BWIC Pipework	WSL	02/01/19	3d	04/01/19																				
32	Stub columns	Global-MSI	03/01/19	1d	03/01/19																				
33	'Roadworks'	WSL	03/01/19	15d	23/01/19																				
34	Cradles	WSL	04/01/19	1d	04/01/19																				
35	Fuel pipework delivery	GVR	04/01/19	1d	04/01/19																				
36	Pipework	GVR	07/01/19	8d	16/01/19																				
37	Control cabinet	TBA	07/01/19	8d	16/01/19																				
38	Drains and ducts	WSL	09/01/19	8d	18/01/19																				
39	Services	Various	16/01/19	6d	23/01/19																				
40	Test pipework 1	TBA	17/01/19	1d	17/01/19																				
41	Backfill / kerbs / levels	WSL	18/01/19	5d	24/01/19																				
42	Test pipework 2	TBA	24/01/19	1d	24/01/19																				
43	Forecourt concrete	WSL	25/01/19	6d	01/02/19																				
44	Prepare for tarmac	WSL	30/01/19	3d	01/02/19																				
45	Control cabinet fit out	Various	01/02/19	12d	18/02/19																				
46	Tarmac base	TBA	04/02/19	2d	05/02/19																				
47	Relocate cabins ?	WSL	05/02/19	1d	05/02/19																				
48	Attenuation 2.	WSL	05/02/19	7d	13/02/19																				
49	Canopy installation	Global-MSI	06/02/19	3d	08/02/19																				
50	Concrete footpaths	WSL	06/02/19	6d	13/02/19																				
51	Signage	Wilsons	11/02/19	4d	14/02/19																				
52	Gauges	GVR	12/02/19	2d	13/02/19																				
53	New drain connections	WSL	13/02/19	3d	15/02/19																				
54	Pumps	GVR	14/02/19	1d	14/02/19																				
55	Tarmac wearing	TBA	14/02/19	2d	15/02/19																				
56	Mastic jointing	TBA	15/02/19	1d	15/02/19																				
57	PO Pre-fuel visit	PO	18/02/19	1d	18/02/19																				
58	Landscaping	TBA	18/02/19	3d	20/02/19																				
59	Issue elec. cert. for fuel	TBA	19/02/19	1d	19/02/19																				
60	Prepare for fuel delivery	WSL	19/02/19	1d	19/02/19																				
61	Fuel 09-00	Asda	20/02/19	1d	20/02/19																				
62	Road markings	TBA	20/02/19	1d	20/02/19																				
63	Commissioning	GVR	20/02/19	3d	22/02/19																				
64	Road markings (NIGHT)	TBA	21/02/19	1d	21/02/19																				
65	Site clearance	WSL	21/02/19	2d	22/02/19																				
66	Top up fuel deliveries	Asda	22/02/19	1d	22/02/19																				
67	VR Test	TBA	22/02/19	1d	22/02/19																				

Low Risk Medium Risk High risk Christmas break