


PHASING OF DEVELOPMENT
The agricultural protection on this site must be carried out in the following order:

1. Tree removal and access facilitation piling
2. Accurate section of free protection fencing
3. Site accessible to construction/demolition traffic
4. Demolition site clearance
5. Removal of free protection fencing
6. Removal of tree protection fencing
7. Remedial tree surgery

The above phasing must not be changed without approval from the project arboriculturist and agreement with the Council.

A CATEGORY TREE	NO DIG FOOTPATH SURFACE (See Arboricultural Method Statement for further details)
B CATEGORY TREE	
C CATEGORY TREE	
U CATEGORY TREE	
ROOT PROTECTION AREA (RPA) FOR RETAINED TREES	



scheme: Land West of New Barn
Lane, North Bersted
client: Linden Homes
drawing: Tree Protection Plan
date: 23.08.2017
scale: 1:500@A0
dwg no: LIN21257-03A
drawn: TRG checked: MW