

NOTES
This draw
dimensio
dimensio

NOTES

This drawing is the property of *tree; fabric Ltd.* It must not be copied or reproduced without written consent. Only figured dimensions are to be taken from this drawing. All contractors must visit site and be responsible for taking and checking all dimensions related to the works shown on the drawing.

General

This illustrative plan is intended to inform the location of protective barriers, other relevant physical protection and highlight precautionary areas for retained trends. This plan should be used in conjunction with the accompanying Method Statement Tree Protection Report and should be incorporated into subsequent drawings and method statements used for the design purposes or issued for use on site, to ensure that all parties are fully aware of the areas in which access and works may and may not take place.

Tree Preservation Order

The site is partially covered by Tree Preservation Order 9 of 1967 administered by Arun District Council. This 'Area Order' specifies all Oak and Ash within area A1. In addition, selected individual trees and groups are subject to Tree Preservation Order F1/07 served on 23rd November 2007.

Tree Survey

Tree No. to be retained	Tree subject to TPO (F11/07)
1	TPO T1

Quality & value of existing tree stock

R	R Category tree Trees in such a condition that any existing value would be lost within 10 years.	B	B Category tree Trees of moderate quality and value
A	A Category tree Trees of high quality and value	C	C Category tree Trees of low quality and value

Tree Protection Measures

	Preliminary roof protection area (illustrated as an area equivalent to a circle. See Method Statement & Tree Protection Report Appendix 1)
	Tree Protection Barriers
	Pedestrian Ground protection
	Precautionary Area 1
	Precautionary Area 2

Notes

Tree Protection Barriers - All barriers are to be erected prior to commencement of any works on site (including demolition and ground works) and are to be retained throughout the development process. All barriers are to be for purpose and constructed in accordance with BS 5837 (2005) Figure 2 - Protective barriers. See Arboricultural Method Statement clause 7.0 - Tree Protection Barriers. The area between the tree and the protection barriers forms the Construction Exclusion Zone. The construction exclusion zone is to remain sacrosanct with storage of materials, machinery or equipment prohibited. No excavation or changes in land levels are to occur within this area unless agreed in writing by the Local Planning Authority.

Ground Protection Within the area double the protection barrier to be erected at the edge of the work zone. With the soil structure beyond the barrier to the edge of the RPA protected with additional ground protection. For pedestrian access ground protection must be in the form of a single thickness of scaffold board on top of a compressible material laid out to a geotextile, or supported by scaffold in accordance with BS 5837 (Figure 3). Protective barriers/scaffolding within the RPA. For **vehicular wheeled or tracked traffic**, a temporary trackway designed to protect the underlying structure shall be installed prior to vehicles entering the site such as [Earthway](http://www.earthway.co.uk) (www.earthway.co.uk). No excavation or changes in level and levels are to occur within this area unless agreed with the Local Planning Authority. No excavation or changes in level and levels are to occur within this area unless agreed with the Local Planning Authority. Below: www.earthway.co.uk

The installation of garden boundary fencing, paths and wooden footbridges within the RPA's precautionary measures must be observed to minimise potential rod disturbance. Footpaths must be laid at or above ground level and aligned to pass between trees and no closer than 1 metre from the base of the trees. Footings for the wooden bridges and garden boundary fencing shall be dug by hand and lined with a non-porous membrane before back filling with concrete. In the event that roots greater than 25mm diameters are exposed during excavations, the hole must be immediately back filled and a new footing/posthole excavated in position where larger roots are absent. See Arboricultural Method Statement clause 10.0 - Installation of Wooden Footbridges, Garden Fencing and Paths.

Precautionary Area 1 - Within the area hatched (honeycombe) precautionary measures must be observed to minimise potential root disturbance. **Installation of hard surfacing** will be 'no dig' construction using a three dimensional cellular confinement system, such as Cellweb (www.geosyn.co.uk) or similar and as specified by an engineer in accordance with the manufacturers specification. See Arboricultural Method Statement clause 11.0 - Installation of 'No Dig' Driveways.

Precautionary Area 2. - Within the area hatched (cross) precautionary measures must be observed to minimise potential root disturbance. **Installation of light structures** within this area shall be of a slab or pile foundation as specified by an engineer laid at or above ground level in order to avoid root severance/disturbance. Prior to laying of foundations within these areas a non-porous membrane will be laid to protect the soil and adjacent roots from potential toxic effects of concrete. See A non-Cultural Method Statement clause 9.0 - Installation of Structures.

Excavation and Utilities - Utility or drainage runs should be designed not to encroach within the RPA of retained trees. In the event that excavation is required within the RPA as part of agreed utility and drainage plans, hand tools only must be used in accordance with National Joint Utility Guidelines No. 10 and under arboricultural supervision. See Arboricultural Method Statement clause 8.0 - Excavation and Utilities.

Tree Works - All tree works are to be carried out in accordance with BS 3998 Recommendations for Tree Works (1989). Trees identified for removal within this plan are to be removed prior to commencement of ground works. See

Arboreal Cultural Supervision - In order for tree and root protection measures to work effectively all personnel associated with the demolition/construction process should be familiar with the tree protection and precautionary measures to be observed. However, it is recommended that the following works within the RPA are carried out under arboreal cultural superviso. It is the responsibility of the Client to appoint an Arboreal Cultural Consultant prior to commencement of works.

(a) Location and erection of physical tree protection measures.
(b) Installation of light structures or hard surfacing within the RPA.
(c) Operations involving excavation or other works within the RPA.

Revisions	Date	Reason	Name
A.	25-08-07	Reflect revised layout by Architects	AR
B.	09-10-07	Additional trees shown for removal to facilitate roundabout	AR
C.	08-12-07	TPO identified	AR
D.	25-01-08	Additional trees to be removed identified	AR
E.	24-02-08	Additional trees to be retained	AR
F.	24-04-08	Reflect revised layout, drainage, highways etc	AR

External References:

tree:fabrik

38a High Street
Alton
Hampshire
GU34 1BD
T : 01420 59325
F : 01420 54424
E : alan@treefab

Project

LAND AT FELPHAM,
BOGNOR REGIS, WEST SUSSEX

Drawing

TREE SURVEY & TREE PROTECTION PLAN
(including TPO) SHEET 3 of 10

Scale	Date	Drawn
1:500	April'08	AR
Drawing No.		Revision
# 607/TPP/103		F.

	Preliminary	Issued for Planning Approval	Issued for Design/Information
Issued for Tender	☐	☐	☐
As Built	☐	☐	☒

Drawing sheet size - A1