

Pier Road Works Programme
Asbestos removal team Amstech
Site clearing
Site clearing
Piling
Piling / raft
Piling / raft
Block work upto dpc
Block and beam floor / brick work /scaffold
Brick work
Brick work
Brick work /Block and beam floor
Brick work /First fix ground floor
Brick work / interior fit out
Brick work /Block and beam floor / interior
Brick work /First fix 2nd floor
Brick work / interior
Brick work / interior
Brick work /Block and beam floor
Screed / exterior render / driveways
Driveways / interior fit out
Interior fit out
interior fit out /remove scaffold
interior fit out
interior fit out
interior fit out
interior fit out
interior fit out
interior fit out /remove hoarding

Week	Site workers	Deliveries builders lorry /grabs
1	3-4	3
2	4	4
3	4	8
4	4	4
5	4	6
6	4	7
7	6	2
8	8	8
9	8	4
10	8	4
11	8	4
12	10	2
13	12	2
14	8	4
15	10	2
16	12	1
17	12	1
18	12	3
19	12	8
20	10	4
21	10	2
22	10	4
23	10	2
24	10	2
25	10	4
26	8	2
27	8	2
28	6	2

6 and 8 wheel rigid
Machinery delivery plus specialised skips
Grabs and machinery delivery
Grabs and machinery delivery
Grabs and machinery delivery
Concrete trucks and grabs
Concrete trucks
Materials delivery
Materials delivery scaffold delivery
Materials delivery
Materials delivery
Materials delivery
Materials and muck away.
Materials and muck away
Materials delivery
Materials delivery
Materials delivery
Materials delivery
Materials delivery
grabs /concrete pumping
grabs / deliveries
grabs / deliveries
grabs / deliveries
grabs / deliveries
grabs / deliveries
grabs / deliveries
grabs / deliveries
grabs / deliveries
grabs / deliveries