

Method Statement

Description of the Task/Activity:	DEMOLITION OF HOUSE				
Project Name:	Pemba		Project Ref:		
Site Address/ Location:	18 Old Point, Middleton, West Sussex, PO22 7RY		Start Date/Time:	18 01 2020	
			Finish Date/Time:	26 02 2020	
Personnel involved:	Name		Role/Trade		
	Stephen Copley				
	Paul Campbell				
	Jamie Morgan				
	Jack Walker				
	Warren Humphreys				
	Thomas Atkinson				
Works Supervisor:	Stephen Copley	Role:		Tel:	07930808251
Key Plant and Tools Required:	360 excavator 10/18 ton fitted with grapple & hydraulic braker				
Key Materials Required:					
Other Essential Equipment:	(ie: access platforms/winches/ladders etc) All PPE				

Specific Identified Residual Hazards: (or refer to the task specific risk assessment(s))	Fuel to be stored in bunded container								
Specific Staff Training Requirements:	(ie: Confined Spaces/Abrasive Wheels/Working at Height/Plant Operators etc) Plant operators								
Sequence of Operations: (Specifying methods of working, tools, materials and equipment utilised)	1.site establishment and secure site 2.soft strip of property 3.demolition of house by use of excavator 4.seperation of materials ready for recycling 5.remove all waste materials from site by means of muck away 6.leave site clean and tidy ready for next phase 7. 8. 9. 10.								
Temporary Supports and Props needed to facilitate the works:	(If none, state none.) None								
Method of Access and Egress to the work area:	Vehicular traffic will pull into vehicle access(sign posted) and enter site by site manager Pedestrian traffic will enter via pedestrian access (sign posted) and report to site office before entering site								
Fall Protection Measures: (Where work at height cannot be eliminated - consider both Personnel & Materials)	(ie: Guard Rails/Toe Boards/Brick Guards/Safety Harnesses/Exclusion Zones etc) None								
Hazardous Substances: (Attach COSHH Assessments and MSDS)									
	Highly Flammable	Oxidiser	Explosive	Toxic/ Very Toxic	Corrosive	Harmful /Irritant	Longer Term Health Hazard	Gas Under Pressure	Dangerous to the Environment
	Applicable:	No	No	No	No	No	No	No	No

SWL's:	(Detail any limits on the loadings applicable to temporary plant/equipment or fixed elements of the structure where the work is taking place.) None						
Required Personnel Protective Equip.:							Other: 1. Hi-Viz 2. Coveralls 3.
	Safety Boots	Hard Hats	Safety Gloves	Hearing Protection	Respiratory Protection	Eye Protection	
Emergency Procedures:	999						
 First Aid Facilities:	Name of On-Site First Aider:			Stephen copley			
	First Aid Box Location:			Site hut			
	Location of Nearest Hospital:			Bognor Regis war Memorial Hospital			
Other Information & Comments:							

All work will be undertaken by qualified competent persons with experience of the type of work described above, and in all cases in full accordance with safety procedures specified in the companies Health and Safety Policy.

Prepared by: Stephen copley

Position:

Date: 09 06 2020

Reviewed by: copley brickwork and groundworks

Position:

Date: 09 06 2020