

Arboricultural Method Statement

*relating to development at
land north of Sefter Road
Pagham*

Client

Taylor Wimpey Southern Counties
Colvedene Court
Wessex Business Park
Colden Common
Winchester
SO21 1WP

November 2020

9260-KC-XX-YTREE-Method Statement-RevC

The Studio, Timbers, Gables Road, Church Crookham, Fleet, Hampshire, GU52 6QY

KEEN

CONSULTANTS

© Keen Consultants

The copyright of this document resides with Keen Consultants unless assigned in writing by the company.

Document history

Revision	Issue Status	Details	Approved/Date
Rev0	Final	Initial report	JK / 12 December 2019
RevA	Final	Updated Arboricultural Method Statement	JK / 26 February 2020
RevB	Final	Updated Arboricultural Method Statement	JK / 28 February 2020
RevC	Final	Updated Arboricultural Method Statement	JK / 26 November 2020

Contents

1.0	Statement of purpose	6
2.0	Related documents and drawings.....	6
3.0	Arboricultural issues & implications	7
4.0	Facilitation tree works	7
5.0	General site care.....	7
6.0	Sequencing of works.....	8
7.0	Protective barriers and ground protection.....	8
8.0	Treatment of existing hard surfaces.....	9
9.0	Creation of new hard surfacing within root protection areas	9
10.0	Excavations proximate to root protection areas	9
11.0	Reinstatement and landscaping	9
12.0	Planning, communication and supervision	10
13.0	Transgression	11
14.0	Conclusion	11

Appendices

Appendix 1 - List of contacts

Tables

<i>Table 1: Documents referred to.....</i>	<i>6</i>
<i>Table 2: Drawings referred to</i>	<i>6</i>

WARNING

Existing trees adjoining these works are protected by Tree Preservation Order.

That Order protects all parts of the tree, whether above or below ground, and failure to comply with this method statement that results in damage to trees can result in prosecution resulting in a criminal record and substantial fine.

ABSTRACT

Protective barriers are required throughout the construction process to protect the retained trees on the site.

Tree removal and pruning are required.

1.0 Statement of purpose

- 1.1 The purpose of this method statement is to demonstrate how works will be undertaken at land north of Sefter Road, Pagham, to avoid unacceptable arboricultural impact and provide an adequate level of protection for those trees that are to be retained.
- 1.2 This method statement has been produced for Taylor Wimpey Southern Counties in order to inform the construction team and satisfy the requirements of the Local Planning Authority (LPA), Arun District Council. The works are the subject of a planning application and this arboricultural method statement has been prepared to support the application.
- 1.3 This method statement merely considers the systems of work in relation to the health and safety of retained trees. It does not address requirements of the Health and Safety Executive that should be considered in detail by those parties involved.

2.0 Related documents and drawings

- 2.1 This method statement should be read in conjunction with the documents in Table 1 below.

Table 1: Documents referred to

Originator	Title/Reference
British Standards Institute	BS5837:2012 <i>Trees in relation to design, demolition and construction – Recommendations</i>

and the following drawings in Table 2

Table 2: Drawings referred to

Originator	Drg No	Title	Scale
Cooper Baillie Limited	CB_84_139_001 Rev 27.02.20	Planning Layout	As shown
Ian Keen Limited	9260/01	Tree Constraints Plan	1:500@A1
Keen Consultants	9260-KC-AR-YTREE-TPP01Rev0	Tree Protection Plan	1:500@A1

3.0 Arboricultural issues & implications

- 3.1 Detail of the trees and their protection are discussed and detailed in the documents, and shown on the drawings, listed above and should be read in conjunction with this method statement.
- 3.2 Proposed hard surfaces are outside the root protection area of retained trees and can therefore be achieved with conventional construction techniques.
- 3.3 Tree removal and pruning work are required.
- 3.4 Utility provision can be installed outside the root protection area of retained trees.
- 3.5 Monitoring of works is required.

4.0 Facilitation tree works

- 4.1 Tree pruning and removal are required to accommodate the proposed development.
- 4.2 Details of the tree work are given in the schedule on the Tree Protection Plan referred to in Table 2 above.
- 4.3 All tree work shall be undertaken in accordance with *BS3998:2010:Tree Work – Recommendations*.

5.0 General site care

- 5.1 To ensure that the trees to be retained are afforded an adequate degree of protection during the works, the following general precautions will be observed:
 - 5.1.1 No fires will be lit on site
 - 5.1.2 No access will be permitted within the temporarily barriered areas, unless and only where otherwise approved herein. Ground levels will not be changed within them and existing vegetation and topsoil will be left undisturbed but may be treated with approved herbicides if eradication is required.

5.1.3 No materials, equipment or debris will be stored within any of the barriered areas and no chemicals, petrol or diesel will be allowed to spill where they may contaminate the root protection areas of retained trees.

5.1.4 All heavy plant, machinery, cranes and delivery vehicles shall be excluded from the areas demarcated for protection on the Tree Protection Plan.

6.0 Sequencing of works

6.1 A logical sequence of events is to be observed as follows:

Stage 1 Pre-commencement site meeting (See Section 12).

Stage 2 Undertake tree works.

Stage 3 Erect protective barriers as shown on the drawing in Table 2 (specifications given in Section 7).

Stage 4 Implement development construction.

Stage 5 Take down protective barriers and complete soft landscape works.

7.0 Protective barriers and ground protection

7.1 Temporary barriers will be erected as indicated on the Tree Protection Plan listed in Table 2. The specification for this barriers will be in accordance with the recommendations given in *BS5837:2012 Trees in relation to design, demolition and construction – Recommendations* Section 6.2 and will comprise 2.0m mesh barriers (Heras type panels are a simple, readily available solution) attached to a scaffold framework. Support scaffolds will be attached to the scaffold framework as necessary at an angle of 45 degrees on the side of the trees and anchored by further scaffold poles carefully firmed into the ground. Alternatively, the alternative specification of Heras type panels, fitted with stabiliser struts as per Figure 3 of BS5837, may be used. Clear signs will be attached at 6 metre intervals along the line of barriers stating 'Tree Protection Area – No Access'.

7.2 The barriers shall remain in place until soft landscape operations require its full or partial removal (see section 11). No other construction activity will take place within those areas formerly protected by the fence (see Section 5).

8.0 Treatment of existing hard surfaces

- 8.1 Where existing hard surfaces are present within the root protection area they shall be broken up and removed by hand.
- 8.2 Roots often exist in the substrate below hard surfaces and extreme care must be taken to avoid damage to them.
- 8.3 Immediately after, the void left as a consequence of their removal shall be filled with good quality topsoil as a prelude to soft landscape unless a replacement hard surface is proposed whereupon it shall be completed in accordance with the instruction contained herein.

9.0 Creation of new hard surfacing within root protection areas

- 9.1 There are no new areas of hard surface proposed within root protection areas hence no special measures are required to safeguard trees.

10.0 Excavations proximate to root protection areas

- 10.1 No excavations are proposed proximate to the root protection area of retained trees hence no special measures are required to safeguard trees.

11.0 Reinstatement and landscaping

- 11.1 Final grading to marry in new levels with existing ground will be achieved by importing topsoil and spreading by hand equipment only. The newly graded areas will be grass seeded or turfed by hand.
- 11.2 All tree and shrub planting pits will be dug by hand within the root protection areas of existing trees.

12.0 Planning, communication and supervision

- 12.1 A pre-commencement meeting will take place on site attended by the appointed arboricultural consultant, the tree contractor, the site manager and the local authority arboricultural officer (if they are able to attend). The purpose of this meeting is to ensure that everyone fully understands the implications of the arboricultural method statement and to agree on finer points of detail prior to any works commencing.
- 12.2 The appointed arboricultural consultant shall monitor the works at the following key stages:
 - 12.2.1 Confirmation that protective measures are in place.
- 12.3 It shall be the duty of the client to notify the arboricultural consultant when the works are ready for inspection.
- 12.4 At the completion of each monitoring visit the appointed arboricultural consultant will circulate a short monitoring report to the client, site and the local authority arboricultural officer to confirm that works are progressing satisfactorily.
- 12.5 Monitoring visits will be undertaken by the arboricultural consultant at intervals commensurate with site progress, and as notified by the client, to make sure that all tree protection measures are in place. A record of these visits will be kept and maintained for inspection on site.
- 12.6 Should any problems arise on site, the site manager will immediately inform the appointed arboricultural consultant who will assess the situation and make recommendations accordingly. If any modifications to the method statement are proposed, the arboricultural consultant will immediately advise the local authority arboricultural officer.
- 12.7 The site manager will brief all site personnel on the implications of the arboricultural method statement. A copy of this method statement will be available on site at all times. The progress reports detailed in Section 12.4 will be kept with the method statement so that both are readily available for inspection.
- 12.8 A list of contacts is attached at Appendix 1.

13.0 Transgression

- 13.1 Failure to adhere to the requirements in this method statement may result in a Stop Notice being issued by the local authority. This will bring all operations at the site to a halt until the local authority permits resumption.
- 13.2 Failure to adhere to the requirements of this method statement that results in damage to a tree subject to a Tree Preservation Order may result in prosecution of the individual, the contractor and the client.
- 13.3 The following measures will be required, but do not absolve the perpetrator from action, if the identified transgression occurs:
- a) Breakage of branches – the damaged shall be assessed by an arboriculturist, they shall advise on requirements and any pruning shall be undertaken in accordance with BS3998:2010 to remove the damaged section.
 - b) Damage to bark – the damage shall be assessed by an arboriculturist and they shall advise on the measures that can be taken to optimise the reparation of the damage. Some paring back of damage may be required.
 - c) Damage to roots – the damage shall be assessed by an arboriculturist and they shall advise on the pruning or reparation required.
 - d) Compaction of soil – where machinery operates outside of ground protection and hard surfaces, leading to the compaction of soil, the compaction shall be alleviated by using compressed air injected to circa 1m deep to create fissures in the ground and lift the compacted areas. The compaction shall be assessed by an arboriculturist. A specialist company (for example Terrain Aeration Ltd) shall be appointed by the contractor to undertake the work.
- 13.4 All items of transgression shall be reported to the Local Authority tree officer to consider if action should be taken.

14.0 Conclusion

- 14.1 If the provisions of this arboricultural method statement are complied with in full, the proposed works will be able to proceed without detrimental impact to retained trees.

Appendix 1

List of contacts

List of contacts

Site Address:	Land north of Sefter Road Pagham	
Site Manager:	To be decided (TBD)	Tele No:
Builder:	TBD	
Address:		
Contact Name:	TBD	
Arboricultural Consultant:	Jago Keen	
Address:	Keen Consultants The Studio Timbers Gables Road Church Crookham Fleet Hampshire GU52 6QY	
Local Authority Tree Officer	Mark Warrick	
Address:	Arun District Council Arun Civic Centre Maltravers Road Littlehampton West Sussex BN17 5LF	