

SCC SOUTH COAST CONTRACTORS LTD EXCAVATION INSPECTION FORM		Site Location Frederic's Nursery, Coptham Ln, Tipton B4780RS		Job Reference 4229
RECORD OF INSPECTION - pre work / occurrence / alterations / weekly		Location of job Redoubt Greenhouse base, NE corner. South Coast or S/C responsible		
Date	Description of Excavation	Reason for Excavation Cable ducting, backing, lamp columns		
21/09/20	Pre-work inspection:	ACTIONS REQUIRED (if no actions write "Good") Order? In good order, well drained site		
22/09/20	Trenches for cable ducting DP1-DP3. Section made depth.	In good order - virgin soil - Stable		
23/09/20	Trenches for cable ducting DP3-DP5	In good order, some loose rubble in trenches - Stable		
24/09/20	Lamp column pits 1.2m deep.	No other contamination evident. Stable ground - virgin soil - No contamination evident. Backfilled surrounding virgin ground apart from small concrete slab - removed - recycled.		
25/09/20	General backing to site			
COMMENTS: No contamination was evident - no noxious or strong smells or discoloration in ground. Small amount of rubble and concrete sent for recycling.				
HAVE RELEVANT MANAGERS / AGENTS BEEN ADVISED OF THIS INSPECTION? ☒ No				
DATE FOR FOLLOW UP INSPECTION 22/09/20 HAS THE MAIN CONTRACTOR BEEN NOTIFIED / COPIED THIS REPORT? ☒ No				

SCC SOUTH COAST CONTRACTORS LTD EXCAVATION INSPECTION FORM		Site Location <i>Freemans Nursery, Tipton, Tipton Road</i>		Job Reference <i>4229</i>
RECORD OF INSPECTION - pre work / occurrence / alteration / weekly			Location of job <i>Redundant greenhouse base NE corner</i>	
Date	Description of Excavation	Reason for Excavation <i>Cable ducting, leveling, lamp columns</i>	South Coast or SC responsible	
<i>28/09/20</i>	<i>General leveling</i>	ACTIONS REQUIRED (if no actions write "Good Order") <i>No deep excavations. All in good order.</i>	Inspected by	Actioned by
<i>29/09/20</i>	<i>"</i>	<i>"</i>		
<i>30/09/20</i>	<i>Track for power supply / CCTV</i>	<i>New depth 500mm, virgin ground. Stable in good order.</i>		
<i>01/10/20</i>	<i>General leveling - back fill trenches</i>	<i>No deep excavations in good order.</i>		
<i>02/10/20</i>	<i>Complete leveling, tidy site</i>	<i>All excavations backfilled and complete.</i>		
COMMENTS: <i>No deep excavations, No contamination evident. All trenches backfilled and compacted, site left clean and tidy.</i>				
HAVE RELEVANT MANAGERS / AGENTS BEEN ADVISED OF THIS INSPECTION? <i>Yes</i>				
DATE FOR FOLLOW UP INSPECTION <i>NA</i> HAS THE MAIN CONTRACTOR BEEN NOTIFIED / COPIED THIS REPORT? <i>Yes</i>				