

Karen Garner

From: Amanda Scholes on behalf of Planning.Responses
Sent: 14 November 2017 11:05
To: Karen Garner
Subject: FW: Y/51/17/DOC - Yapton Free Church
Attachments: IMG_2855.JPG; Percolation Test November 10 2017.docx; IMG_2856.JPG; IMG_2857.JPG; IMG_2852.JPG

Importance: High

-----Original Message-----

From: Simon Davis
Sent: 14 November 2017 10:33
To: Planning.Responses
Subject: FW: Y/51/17/DOC - Yapton Free Church

See Action Sheet

-----Original Message-----

From: [REDACTED]
Sent: 13 November 2017 22:10
To: Paul Cann
Cc: Simon Davis
Subject: RE: Y/51/17/DOC - Yapton Free Church

Dear Paul,

Further to your email below, we have endeavoured to carry out another percolation test at the site in accordance with your instructions, namely we dug a pit 1500mm long x 700mm wide x 900mm in depth at 10m from the rear wall of the current building in the approximate location of where it is proposed to have the soakaway.

We then filled the pit with water and carried out two tests. The results of the percolation tests are set out in the attachment to this email. We carried out the tests on Friday 10 November. We started digging the pit at 8am and it took us 2hrs to complete. Then we started measuring the depth of water starting at 10am (see test results). Unfortunately we could only complete two tests in this 24hour period i.e. we took a final measurement at 22:15. The pit was checked the next day and all the water had disappeared.

I attach some photos of the works done.

Unfortunately, we no longer have at our disposal the services of CEP engineers, so I hope you will be able to do the calculations needed to work out the soil filtration rate.

I trust this is sufficient information to enable you to approve the proposed drainage scheme submitted with the original DOC application
ref: Y/51/17/DOC.

Yours sincerely,

Reg Hawks
(On behalf of YFC)