


 CALSTAN MECHANICAL & ELECTRICAL		Client:	CALSTAN M&E LTD				Page Number:	Date:		
		Project:	PRINCE OF WALES, BOGNOR REGIS				8 of 9	31st August 2022		
		Engineer:	Graham Pollard				Final Commissioning Results Grille Sheet			
		Description of System:		Supply & Extract Ventilation - MVHR 7						
		Location:		1st Floor						
LOCATION INFORMATION		DESIGN			TEST				%	COMMENTS
Grille Ref	Location	Size (m ²) (Hood)	Volume (m ³ /sec)	Velocity (m/sec)	Factor	Recorded Velocity (m/sec)	Final Velocity (m/sec)	Final Volume (m ³ /sec)	%	
SGK3	Kitchen/Dining 3	0.0079	0.030	3.80	1.00	4.00	4.00	0.032	105%	
SD	Bedroom 8	0.0079	0.014	1.77	1.00	1.90	1.90	0.015	107%	
SD	Bedroom 9	0.0079	0.014	1.77	1.00	1.80	1.90	0.015	107%	
SD	Bedroom 10	0.0079	0.014	1.77	1.00	1.80	1.90	0.015	107%	
EGK3	Kitchen/Dining 3	0.0079	0.030	3.80	1.00	4.00	4.00	0.032	105%	
EGK2	Bedroom 8	0.0079	0.014	1.77	1.00	1.90	1.90	0.015	107%	
EGK3	Bedroom 9	0.0079	0.014	1.77	1.00	1.80	1.90	0.015	107%	
EGK4	Bedroom 10	0.0079	0.014	1.77	1.00	1.80	1.90	0.015	107%	
Comments:										
Commissioned By:						For:	Date: 31st August 2022		Instrument Used:	
Witnessed By:						For:	Date:		Type:	Anemometer
									BSRIA Ref:	117425