

 CALSTAN MECHANICAL & ELECTRICAL		Client:	CALSTAN M&E LTD				Page Number:	Date:		
		Project:	PRINCE OF WALES, BOGNOR REGIS				5 of 9	31st August 2022		
		Engineer:	Final Commissioning Results Grille Sheet				Job / Contract Number:			
		Graham Pollard								
		Description of System:		Supply & Extract Ventilation - MVHR 4						
		Location:		Ground Floor						
LOCATION INFORMATION		DESIGN			TEST				%	COMMENTS
Grille Ref	Location	Size (m ²) (Hood)	Volume (m ³ /sec)	Velocity (m/sec)	Factor	Recorded Velocity (m/sec)	Final Velocity (m/sec)	Final Volume (m ³ /sec)	%	
SGK2	Kitchen/Dining 2	0.0079	0.030	3.80	1.00	4.00	4.00	0.032	105%	
SD	Bedroom 4	0.0079	0.014	1.77	1.00	1.90	1.90	0.015	107%	
SD	Bedroom 5	0.0079	0.014	1.77	1.00	1.90	1.90	0.015	107%	
SD	Bedroom 6	0.0079	0.014	1.77	1.00	1.90	1.90	0.015	107%	
SD	Bedroom 7	0.0079	0.014	1.77	1.00	1.90	1.90	0.015	107%	
EGK2	Kitchen/Dining 2	0.0079	0.030	3.80	1.00	4.00	4.00	0.032	105%	
EG	Bedroom 4	0.0079	0.014	1.77	1.00	1.90	1.90	0.015	107%	
EG	Bedroom 5	0.0079	0.014	1.77	1.00	1.90	1.90	0.015	107%	
EG	Bedroom 6	0.0079	0.014	1.77	1.00	1.90	1.90	0.015	107%	
EG	Bedroom 7	0.0079	0.014	1.77	1.00	1.90	1.90	0.015	107%	
Comments:										
Commissioned By:				For:		Date: 31st August 2022		Instrument Used:		
Witnessed By:				For:		Date:		Type:	Anemometer	
								BSRIA Ref:	117425	