

 CALSTAN MECHANICAL & ELECTRICAL		Client:	CALSTAN M&E LTD				Page Number:	Date:			
		Project:	PRINCE OF WALES, BOGNOR REGIS				9 of 9	31st August 2022			
		Engineer:	Graham Pollard				Final Commissioning Results Grille Sheet			Job / Contract Number:	
		Description of System:		Supply & Extract Ventilation - MVHR 8							
		Location:		1st Floor							
LOCATION INFORMATION		DESIGN			TEST				%	COMMENTS	
Grille Ref	Location	Size (m ²) (Hood)	Volume (m ³ /sec)	Velocity (m/sec)	Factor	Recorded Velocity (m/sec)	Final Velocity (m/sec)	Final Volume (m ³ /sec)	%		
SGK4	Kitchen/Dining 4	0.0079	0.030	3.80	1.00	4.00	4.00	0.032	105%		
SD	Bedroom 11	0.0079	0.014	1.77	1.00	1.80	1.80	0.014	102%		
SD	Bedroom 12	0.0079	0.014	1.77	1.00	1.90	1.90	0.015	107%		
SD	Bedroom 13	0.0079	0.014	1.77	1.00	1.90	1.90	0.015	107%		
SD	Bedroom 14	0.0079	0.014	1.77	1.00	1.90	1.90	0.015	107%		
EGK4	Kitchen/Dining 4	0.0079	0.030	3.80	1.00	4.00	4.00	0.032	105%		
EG	Bedroom 11	0.0079	0.014	1.77	1.00	1.90	1.90	0.015	107%		
EG	Bedroom 12	0.0079	0.014	1.77	1.00	1.90	1.90	0.015	107%		
EG	Bedroom 13	0.0079	0.014	1.77	1.00	1.90	1.90	0.015	107%		
EG	Bedroom 14	0.0079	0.014	1.77	1.00	1.90	1.90	0.015	107%		
Comments:											
Commissioned By:						For:		Date: 31st August 2022		Instrument Used:	
Witnessed By:										Type:	Anemometer
						For:		Date:		BSRIA Ref:	117425