

CALSTAN MECHANICAL & ELECTRICAL	Client:							CALSTAN M&E LTD	Page Number:			
	Project:							PRINCE OF WALES, BOGNOR REGIS		Date:		
								6 of 9		31st August 2022		
	Engineer: Graham Pollard							Final Commissioning Results Grille Sheet			Job / Contract Number:	
	Description of System:							Supply & Extract Ventilation - MVHR 5				
	Location:							1st Floor - Studio 3				
LOCATION INFORMATION		DESIGN			TEST				%	COMMENTS		
Grille Ref	Location	Size (m ²) (Hood)	Volume (m ³ /sec)	Velocity (m/sec)	Factor	Recorded Velocity (m/sec)	Final Velocity (m/sec)	Final Volume (m ³ /sec)	%			
SD	Studio 3	0.0079	0.014	1.77	1.00	1.80	1.80	0.014	102%			
EG	Studio 3	0.0079	0.014	1.77	1.00	1.80	1.80	0.014	102%			
Comments:												
Commissioned By:		For:				Date: 31st August 2022				Instrument Used:		
Witnessed By:		For:				Date:				Type:	Anemometer	
										BSRIA Ref:	117425	