

Lynnyrd Wolfe

From: stephen jupp [REDACTED]
Sent: 25 March 2019 11:58
To: Simon Davis
Cc: Danny Keet
Subject: Re: BN/50/18/PL The Fallows

Simon

the groundwater winter monitoring results are as follows:

23rd December 2018 Sunday 4:20pm - 800mm

1st January 2019 Tuesday 11:31am - 797mm

14th Jan 2019 Monday 8:23am - 802mm

28th Jan 2019 Monday 8:40am - 780mm

11th Feb 2019 Monday 3:55pm - 775mm

19th Feb 2019 Tuesday 7:30am - 765mm

28th Feb 2019 Thursday 8:22am - 765mm

4th March 2019 Monday 10:35am - 770mm

11th March 2019 Monday 7:45am - 770mm

17th March 2019 Sunday 12:00pm - 780mm

25th March 2019 Monday 7:15am - 795mm

On this basis the soakway design has been amended as per attached.

I trust that this is what the drainage engineers require.

Kind regards

Steve Jupp

Stephen Jupp MRTPI
Chartered Town Planner
Sally Field Lodge
Rotten Row
Sidlesham
West Sussex
PO20 7QB