

Please upload the below to the above application.

Thank you



Hi Maria,

I think we're nearly there on Condition 8, they still have a bit to do on Condition 9 though.

Engineers Comments Regarding Surface Water Drainage

Condition 8:

The calculated soakaway capacity is adequate, however the plan requires some modification and additional detail before the condition should be discharged. Please address the following points:

1. Soakaway crates are shown going beneath the boundary fences at plot 2/3 and plot 5/6. The design needs to be modified so that no crates are under boundary fences. *Done.*
2. The link pipes between the soakaways need to be surrounded in concrete and it is strongly advised that the applicant includes an inspection chamber on at least one of these pipes (please label this manhole/inspection chamber with invert and cover levels and cover type). *Concrete surround specified, no inspection chamber.*
3. Please label all pipes with the diameters, pipe materials, surround type, falls and/or invert levels. (If the diameters and materials are consistent a note to that effect stating the specification is sufficient). *Done.*

4. Please label soakaways with their invert levels, cover levels and cover types (not necessary if construction detail is kept on same drawing, in which case “see detail for levels” – only if moved to a separate construction details sheet, see below). This is still unclear, the existing topography shows ground level to be at 7.5 for most of the soakaway areas which will only provide 300mm of cover rather than the 400mm specified. Luckily this is acceptable with the chosen crates, however the note needs to be changed to reflect this. In addition, the levels on the site vary and yet the cover depth is uniform on the detail. It is assumed that the three soakaways will be set at the same base level 6.8. If this is the case, using the detail is sufficient, however the cover depth should be changed to reflect that it varies for the different soakaways. IE. Min 300mm and Min 700mm to the base of the soakaway.
5. All silt traps need to be labelled with their invert levels. Done
6. Provide construction detail drawings for the silt traps, inspection chamber, permeable paving and the two different pipe bed and surrounds. Done.
7. Please provide a prominent and clear note that the soakaways must not be subjected to additional loading at any time. Trafficking by construction plant on site, including mechanical equipment, must be avoided. This includes when backfilling the soakaways themselves. Done


Condition 9

No site specific maintenance and management manual has been supplied to be assessed therefore it is not possible to recommend discharge of this condition. It is noted that maintenance is discussed within this document, however, it does not meet the requirements of the condition. The applicant should supply a stand alone document intended to be read by the future residents and/or the maintenance company so that they can understand the basic surface water design strategy, how surface water is drained from the site, what components are used, how they are maintained, who is responsible for the maintenance, and how maintenance, repairs and replacement are funded. ‘Should’ and ‘could’ are not appropriate. The document should give clear direction of responsibility and also, if the system is to be maintained by a company, who will set it up, and what will happen if they do not carry out their duties, fold or do not have enough funding to carry out repairs/replacements. It is also noted that within this section the documents references two soakaways rather than three.

Kind Regards

Sarah Burrow
Engineering Assistant

Sarah Burrow
Engineering Assistant



Hi Sara,

I hope you are still smiling and healthy (wealthy as well 🤑).

Please see in an attachment the further information required.

Kind regards

Maria



Visit Arun's web site at www.arun.gov.uk



Save the environment - think before you print.

Hi Maria

Attached is revised drainage report which addresses all the issues raised by the drainage engineer. The report also includes maintenance information for the other condition 9. Can you seek comments and approval from the drainage engineer so we can get these drainage conditions discharged.

Also can you update on the variation application so we can get this approved.

Regards

Philip Dudley

Director



ARCHITECTURAL DESIGN & PLANNING SERVICES

Paddock View, Calcot Mount Business Park, Calcot Lane, Curdridge, Southampton, Hampshire, SO32 2BN

This email and any files transmitted with it are confidential and intended solely for the use of the individual or entity to whom they are addressed. If you have received this email in error please notify the system manager. Please note that any views or opinions presented in this email are solely those of the author and do not necessarily represent those of the company. Finally, the recipient should check this email and any attachments for the presence of viruses. The company accepts no liability for any damage caused by any virus transmitted by this email.


Hi Philip,

I hope you are fine and healthy.

Please see below the further requirements of Drainage Engineers.

Kind regards

Maria



Visit Arun's web site at www.arun.gov.uk



Save the environment - think before you print.

Engineers Comments Regarding Surface Water Drainage

Condition 8:

The calculated soakaway capacity is adequate, however the plan requires some modification and additional detail before the condition should be discharged. Please address the following points:

1. Soakaway crates are shown going beneath the boundary fences at plot 2/3 and plot 5/6. The design needs to be modified so that no crates are under boundary fences.
2. The link pipes between the soakaways need to be surrounded in concrete and it is strongly advised that the applicant includes an inspection chamber on at least one of these pipes (please label this manhole/inspection chamber with invert and cover levels and cover type).


3. Please label all pipes with the diameters, pipe materials, surround type, falls and/or invert levels. (If the diameters and materials are consistent a note to that effect stating the specification is sufficient).
4. Please label soakaways with their invert levels, cover levels and cover types (not necessary if construction detail is kept on same drawing, in which case "see detail for levels" – only if moved to a separate construction details sheet, see below).
5. All silt traps need to be labelled with their invert levels.
6. Provide construction detail drawings for the silt traps, inspection chamber, permeable paving and the two different pipe bed and surrounds.
7. Please provide a prominent and clear note that the soakaways must not be subjected to additional loading at any time. Trafficking by construction plant on site, including mechanical equipment, must be avoided. This includes when backfilling the soakaways themselves.

Condition 9

No site specific maintenance and management manual has been supplied to be assessed therefore it is not possible to recommend discharge of this condition.

Kind Regards

Sarah Burrow
Engineering Assistant



To: **Engineers (Drainage)**

NOTIFICATION FROM ARUN DISTRICT COUNCIL

TOWN AND COUNTRY PLANNING ACT 1990

APPLICATION NO: BR/57/20/DOC

Registered: 05-MAR-20

Site Address: 15-17 Kew Gardens Bognor Regis PO21 5RD

Description of Works: Approval of details reserved by condition imposed under ref BR/63/19/PL relating to Condition Nos 8 - surface water drainage and 9 - maintenance and management of the surface water drainage.

.....

The Council have received the above application to discharge conditions. I shall be pleased to receive any observations you may wish to make in respect of those conditions relating to your field of expertise.

[Click here to view the Discharge of Condition application](#)

[Click here to view conditions on original application - click on decision tab](#)

Should you have any comments to make, these should be sent by replying to this email by 25th March 2020.

www.arun.gov.uk/planning

Please be aware that any comments you may make will be available on our website so please do not insert personal details or signatures on your reply.

In the absence of a reply within the period stated, I shall assume that you have no observations to make.

The officer dealing with this application is Maria Tomalova who can be contacted on telephone number [REDACTED]

Thanking you in anticipation

Planning Case Officer
Arun District Council

post_con_email

<http://www.arun.gov.uk>

DX 57406 Littlehampton

You can view Arun District Council's Privacy Policy from <https://www.arun.gov.uk/privacy-policy>

Important Notice This e-mail is intended exclusively for the addressee and may contain information that is confidential and/or privileged. If you are not the intended recipient (or authorised to receive it for the addressee), please notify the sender and delete the e-mail immediately; using, copying, or disclosing it to anyone else, is strictly prohibited and may be unlawful. Any views, opinions or options presented are solely those of the author and do not necessarily represent those of Arun District Council. The information in this e-mail may be subject to public disclosure under the Freedom of Information Act 2000, therefore we cannot guarantee that we will not provide the whole or part of this e-mail to a third party. The Council reserves the right to monitor e-mails in accordance with relevant legislation. Whilst outgoing e-mails are checked for viruses, we cannot guarantee this e-mail is virus-free or has not been intercepted or changed and we do not accept liability for any damage caused. Any reference to "e-mail" in this disclaimer includes any attachments.
