



Job Title	Langford, Horsmere Green Lane Climping, BN17 5QZ
-----------	---

Job No	MJH-C10
--------	---------

Date	Oct-21
------	--------

Foul Drainage Manhole Survey Results				
Reference	Cover Level (m)	Invert Level (m)	Size (dia mm)	Cover Grade
F1	5.64	3.42	1200	D400
F2	5.95	4.4	450	D400
F3	6.1	4.48	450	D400
F4	6.23	4.67	450	D400
F5	6.43	4.9	450	D400
F6	6.68	5.35	450	B125
F7	6.62	5.46	450	B125
F8	6.61	5.72	450	B125
F9	6.37	5.31	450	B125
F10	6.39	5.5	450	B125
F11	6.75	5.59	450	B125
F12	6.74	5.42	450	B125
F13	6.61	5.42	450	B125
F14	6.64	5.52	450	B125
F1/1	6.37	5.77	250	B125
F2/1	6.35	5.75	250	B125
F2/2	6.35	5.75	250	B125
F3/1	6.36	5.76	250	B125
F3/2	6.31	5.71	250	B125
F6/1	6.45	5.85	250	B125
F6/2	6.45	5.85	250	B125
F7/1	6.4	5.8	250	B125
F7/2	6.4	5.8	250	B125
F8/1	6.41	5.84	450	B125
F8/2	6.41	5.84	250	B125
F9/1	6.3	5.7	250	B125
F9/2	6.23	5.63	250	B125
F11/1	6.45	5.85	250	B125
F12/1	6.45	5.85	250	B125

Surface Water Drainage Manhole Survey Results				
Reference	Cover Level (m)	Invert Level (m)	Size (dia mm)	Cover Grade
S1	6.45	6	1200	D400
S2	6.34	5.79	450	D400
S3	6.25	5.67	450	D400
S4	6.62	5.81	450	D400
S5	6.61	5.86	450	D400
S6	6.59	5.91	450	B125
S7	6.6	5.84	450	B125
S8	6.4	5.85	450	B125
S9	6.35	5.77	450	B125
S10	6.35	5.67	450	B125
S11	6.37	5.63	450	B125
ST1	6.7	5.6	450	B125
ST2	6.44	5.72	450	B125
ST3	6.5	5.69	450	B125
ST4	6.53	5.72	250	B125
ST5	6.23	5.55	250	B125
HB1	6.16	5.31	250	B125

Ditch Connections Schedule

Ref	Invert
D1	5.485
D2	5.635
D3	5.595
D4	5.615
D5	5.460
O1	5.666
O2	5.655
O3	5.455
O4	5.340
O5	5.425