

DETERMINATION OF THE PLASTICITY INDEX OF SOIL

BS 1377-2: 2022 Clause 5.3 & 6 & BS EN ISO 17892-12: 2018 + A2: 2022 Fall Cone Method

REPORT NUMBER:	C5013327 / 369158.26.1.1	CLIENT:	ERITH CONTRACTORS LTD
SAMPLE NUMBER:	584556	ADDRESS:	Erith House, 7 Queen Street, Erith, Kent, DA8 1RP
CLIENT REF:	Clay 7j stockpile bulk 2	SITE:	SGN Littlehampton Holder Station
DATE SAMPLED:	17/09/2025	SITE ADDRESS:	Harwood Road, BN17 7AU
SAMPLED BY:	Ben Kynoch	MATERIAL:	Brown slightly silty slightly sandy gravelly CLAY
DATE RECEIVED:	25/09/2025	SUPPLIER:	Eurogreen environment
DATE COMPLETED:	13/10/2025	SOURCE:	Eurogreen environment
TESTED BY:	Teshome Terefe Wandafrash	SAMPLE LOCATION:	Stockpile
TYPE OF SAMPLE:	Disturbed sample	SAMPLING PLAN:	CTS procedure TP41
LOCATION AND ORIENTATION WITHIN SAMPLE:	N/A	METHOD OF SAMPLING:	Method 4: Sampling material from heaps / stockpiles
VISUAL DESCRIPTION:	Not required	ENVIRONMENTAL CONDITIONS:	Overcast

RESULTS: Test Location: CTS Heathrow

Type of cone used: 80g/30°

Factor for one point test: 1.075

Penetration A 16.3mm, Water content A: 59.8%

Penetration B 16.1mm, Water content B: 59.7%

TEST DETAILS (One point method)	TEST RESULT	SPECIFICATION LIMITS	
		Lower Limit	Upper Limit
THE LIQUID LIMIT OF THE SAMPLE:	64%	N/A	N/A
THE PLASTIC LIMIT OF THE SAMPLE:	22%	N/A	N/A
THE PLASTICITY INDEX OF THE SAMPLE:	42%		
THE PERCENTAGE PASSING 425µm TEST SIEVE:	Not available	Taken from PSD	
Initial water content determined :	N/A		
Sample History:	The material was tested after washing through a 425µm test sieve		

Liquid limit correction value will be taken from BS 1377-2 : 2022, unless otherwise requested.

Remarks:

Test results reported relate only to the items tested.

This report shall not be reproduced except in full without approval of the Laboratory.

Opinions and interpretations expressed herein are outside the scope of UKAS

Accreditation. The laboratory does not apply a conformity statement to test reports as

standard, unless specifically requested by the customer.

Report Format: PI/TP82/Rep Issue 1 Rev 2 04/24

Unit 16 Britannia Ind Estate

Poyle Road

Colnbrook

SL3 0BH

www.constructiontesting.co.uk

END OF REPORT

For and on behalf of CTS

Shah Alam - Acting Laboratory Manager



Approved Signatory

Report date 13-Oct-25

Construction Testing Solutions Ltd.

Registered in England No. 05998333

Report version 1



4161