

Tree schedule 1				
Tree No	Species	Category	RPA Radius	Tree Works
All retained trees				Carry out safety check and lift over site to 3-4m as necessary.
G26	Hawthorn & Elder	C	2.4	Fell for development
G27	Hawthorn	C	2.4	Fell for development
G28	Hawthorn	C	1.2	Fell for development

Tree schedule 2				
Tree No	Species	Category	RPA Radius	Tree Works
All retained trees				Carry out safety check and lift over site to 3-4m as necessary.
T200	Leyland Cypress	C	5.5	Fell for development
T200a	Weeping Willow	B	6.0	Fell for development
T201	Cherry Plum	C	1.8	Fell for development
T202	Cherry Plum	C	2.4	Fell for development
T203	Cherry Plum	C	2.6	Fell for development
T204	Hawthorn	C	1.8	-
T205	Cherry Plum	C	1.6	Fell for development
T206	Cherry Plum	C	2.3	Fell for development
T207	Cherry Plum	C	2.5	-
T208	Cherry Plum	C	2.6	-
T209	Cherry Plum	C	1.8	Fell for development
T210	Cherry Plum	C	1.8	Fell for development
T211	Cherry Plum	C	2.4	-
T212	Hawthorn	C	1.7	Fell for development
T213	Cherry Plum	C	2.2	Fell for development
T214	Hawthorn	C	2.3	Fell for development
T215	Hawthorn	C	2.1	-
T216	Cherry Plum	C	1.0	Fell for development
T217	Cherry Plum	C	1.9	-
T218	Hawthorn	C	2.0	Fell for development
T219	Cherry Plum	C	2.3	Fell for development
T220	Cherry Plum	C	2.6	Fell for development
T221	Sycamore	B	4.4	Fell for development
T223	Cherry Plum	C	3.0	-
T224	Hawthorn	C	2.2	-
T225	Cherry Plum	C	2.3	-
T226	Cherry Plum	C	1.7	-
T227	Cherry Plum	C	1.8	-
T228	Cherry Plum	C	3.0	Fell for development
T229	Cherry Plum	C	1.9	-
T230	Cherry Plum	C	3.1	-
T231	Cherry Plum	C	2.1	Fell for development
T232	Hawthorn	C	2.2	-
T233	Hawthorn	C	2.6	Fell for development
T234	Hawthorn	C	3.4	Fell for development
T235	Leyland Cypress	C	5.6	Fell for development
T300	Sycamore	C	4.7	Fell for development
T301	Sycamore	C	3.0	Fell for development

Tree schedule 3				
Tree No	Species	Category	RPA Radius	Tree Works
All retained hedges				Carry out safety check and lift over site to 3-4m as necessary.
H50	Leyland Cypress	C	2.4	-
H51	Hawthorn	C	2.4	-
H54	Leyland Cypress	C	2.4	Fell for development
H57	Leyland Cypress	C	2.4	-
H62	Hawthorn, cherry plum, blackthorn	C	2.4	Fell for development

Tree Protection Plan

Location of trees, categorisation & protection/management proposals at Parcels A2 and B6 at Toddington Lane, Littlehampton

Barrell Plan Ref: 16267-BT11

Provided Plan Refs: 141178,01,02,03 & A089072-TCP-01 Rev A & 544_PL_100 Rev F

b

barrell

TREE CONSULTANCY

Permission is granted to scale from this drawing for Local Authority Planning Approval purposes relating to tree protection measures only. Where applicable this drawing is to be read in conjunction with the arboricultural report. This drawing is the copyright of Barrell Tree Consultancy 2019. ©

This drawing to be reproduced in colour only.

www.barrelltreecare.co.uk

SGN 1 Monitoring tree protection

Always:

- ✓ have a pre-commencement meeting with the tree consultant before development starts
- ✓ use the tree consultant to regularly check that protection remains fit for purpose
- ✓ use the tree consultant to supervise work in RPAs
- ✓ keep a written record of supervision

SGN 3 Ground protection

Always:

- ✓ install protection before development starts
- ✓ make sure protection is fit for purpose, i.e. it prevents damage to trees and soil
- ✓ keep protection in place until there is no risk to trees
- ✓ get written permission to move or remove any protection

SGN 12 Landscaping in RPAs

Always:

- ✓ use the tree consultant to supervise work in RPAs
- ✓ avoid raising ground levels within 1m of the trunks of retained trees

SGN 2 Fencing protected trees

Always:

- ✓ install protection before development starts
- ✓ make sure protection is fit for purpose, i.e. it prevents damage to trees and soil
- ✓ keep protection in place until there is no risk to trees
- ✓ get written permission to move or remove any protection

SGN 4 Pollution control

Always:

- ✓ keep toxic products away from RPAs

How to use plan

More detailed guidance on each Site Guidance Note (SGN) can be found in a printed hard copy compilation of all the SGNs, issued to the Site Manager at the pre-commencement site meeting (Note: This should be retained on site throughout the duration of works). Additionally, an electronic pdf compilation of all the SGNs, was submitted with this drawing to the local planning authority and the client. Alternatively, a pdf of each SGN can be downloaded by:

1. clicking the image links in the electronic pdf version of this plan;
2. holding a mobile phone QR (Quick Response) code reader over the QR code in the paper version of this plan; or,
3. visiting our website at <https://www.barrelltreecare.co.uk/resources/technical-guidance>