



**THE ARBORICULTURAL
CONSULTANCY LTD**

3 Old Barn Way
Southwick
West Sussex
BN42 4NS
T:01273 252162

TREE PROTECTION PLAN

SCALE :
1 : 200

@ A4

DATE :


11/11/2019

N



MAP FILENAME : TPP.LR.517.V1
31 LAGOON ROAD, PAGHAM

Map data shown may contain Ordnance Survey © products supplied by
Pear Technology Services Ltd; Email: info@peartechtechnology.co.uk
© Crown Copyright and database rights from date shown above
Ordnance Survey © licence number 100023148



Crown Spread



Root Protection Area



Category 'A'



Category 'B'



Category 'C'



Category 'U'

0

12m



LEGEND

	Rough Grassland, Scrub or Heath		Natural Surface
	Multi-Surface		Road
	Path		Buildings
	Supervised Excavation		Construction Exclusion Zone
	Building Outline		General Line Detail
	Building Names		Road Name Or Classification
	Copyright Notice		Proposed Block Plan (indicative)
	Protective Barrier Fencing		

LAGOON ROAD

29

31

Protective fencing for trees T1, T2, T3, T4 & T5 shall consist of Heras style fencing panels with their feet staked down with wooden or metal stakes that are driven into the soil, the fencing shall not be easily moved, warning signs shall be attached to the fencing to clearly outline that the area protected is a CEZ and that fencing is not to be moved.

Any excavations within the trees' Root Protection Area (RPA) should be undertaken by hand digging with hand tools to a depth of 600mm as this is where roots are most commonly found, excavations below this level may be undertaken by machinery, working away from the rooting area. All excavations will be undertaken under the supervision of an arboricultural consultant. If roots with a diameter up to 25mm are found, then they are to be pruned to a side root, or suitable point, with secateurs, unless they are occurring in clumps. If larger (over 25mm) roots or clumps of roots are found then the project arboricultural consultant should be contacted before any further works in this area are undertaken. If a major root with a diameter over 25mm or large clumps are found they are to be wrapped in hessian, kept damp and hand dug around the roots and tunnelled. there may be need to modify building methods to account for larger roots.

Category 'U' trees to be removed.

TG6
U

TG7
U

T5
C
#T3
C
T4
C
#T2
C
#T1
C

Construction Exclusion Zone (CEZ). Areas shall be protected with barrier fencing that is secured in location and clearly signposted, this area shall have no construction operation of any type and will be protected from contamination.