

Engineers Comments Regarding Surface Water Drainage

Application Reference:	P/60/25/DOC	Reviewer Reference:	ADC/EXT4
Planning Officer:	Jessica Riches	Date of Review:	21/11/2025
Site Name:	Land north of Hook Lane Pagham PO21 3PD		
Application Description:	Approval of details reserved by condition imposed under reference P/149/23/S73 relating to condition number 12 (Part B) - SuDS.		
Assessment Number:	2 of 2		

Policy and Guidance Information

Arun District Council Surface Water Drainage Guidance (including design checklists) - <https://www.arun.gov.uk/surfacewater>

Land Drainage Consent – <https://www.westsussex.gov.uk/fire-emergencies-and-crime/dealing-with-extreme-weather/flooding/flood-risk-management/ordinary-watercourse-land-drainage-consent/>

Arun District Council Land Drainage Byelaws - <https://www.arun.gov.uk/byelaws/>

Arun District Council surface water pre-commencement conditions - <https://www.arun.gov.uk/planning-pre-commencement-conditions>

The National Standards for SuDS - <https://www.gov.uk/government/publications/national-standards-for-sustainable-drainage-systems/national-standards-for-sustainable-drainage-systems-suds>

The SuDs Manual [C753] by CIRIA

Response	Condition 12 (Part B) : Objection
-----------------	--

References

The NPPF states that when determining any planning application, local planning authorities should ensure that flood risk is not increased elsewhere (paragraph 181, 182 and 187e). The PPG guides local planning authorities to refer to 'Sustainable drainage systems: non-statutory technical standards' [NsTS] and detailed industry guidance like The SuDS Manual [C753] by CIRIA to guide decisions about the design, maintenance, and operation of sustainable drainage systems for non-major development.

The NsTS have been superseded by the National Standards for Sustainable Drainage Systems [NSfS] from 19 June 2025.

This consultation has been primarily informed by the NSfS and The SuDS Manual.

Summary

This summary highlights if critical items aligning with each of the standards have been met. Critical items are highlighted in **bold** on our surface water drainage design checklist (linked above). A failure to address these will result in an **objection** to any application to discharge a surface water drainage design condition.

If any of these items are inadequately addressed by the submission, then their correction may result in a redesign of the surface water drainage scheme. A redesign is likely to have site wide implications such as the potential for storage structures to increase in volume or plan area, or the provision of other important infrastructure to satisfy the NSfS set out below.

All relevant items on the checklist are expected to be met before an application to discharge an application to discharge a SuDS design condition is supported.

Our response and requirements are elaborated upon or condensed within an attached comment tracker where necessary. If a comment tracker is provided a designer is encouraged to refer to this and respond to comments to aid further review. Please request a .docx version of this document to by email to land.drainage@arun.gov.uk if needed.

Standard	Assessment	Response
1. Runoff destination	Compliant	No objection
2. Interception drainage	Compliant	No objection
3. Extreme Rainfall and Flooding	Compliant	No objection
4. Water Quality	Compliant	No objection
5. Amenity	Compliant	No objection
6. Biodiversity	Compliant	No objection
7. Construction, operation, maintenance, decommissioning and structural integrity	Insufficient	Objection

Reviewed Plans

The following documents have been submitted and reviewed to inform this consultation with reference to surface water drainage:

- Colour Coded Site Plan- Drg. No. L4810-INC-CSP-D2-AS-A-002 Rev.08
- Drainage Verification Report 15.5.25 Revision P1
- Covering letter -Ref: RH/Let/P1895iii (16.5.25)
- SUDS Verification Report Issue 2 (Part 1) 20250905
- SUDS Verification Report Issue 2 (Part 10) 20250905
- SUDS Verification Report Issue 2 (Part 11) 20250905
- SUDS Verification Report Issue 2 (Part 12) 20250905
- SUDS Verification Report Issue 2 (Part 13) 20250905
- SUDS Verification Report Issue 2 (Part 14) 20250905
- SUDS Verification Report Issue 2 (Part 15) 20250905
- SUDS Verification Report Issue 2 (Part 16) 20250905
- SUDS Verification Report Issue 2 (Part 17) 20250905
- SUDS Verification Report Issue 2 (Part 18) 20250905
- SUDS Verification Report Issue 2 (Part 19) 20250905

- SUDS Verification Report Issue 2 (Part 2) 20250905
- SUDS Verification Report Issue 2 (Part20) 20250905
- SUDS Verification Report Issue 2 (Part 21) 20250905
- SUDS Verification Report Issue 2 (Part 22) 20250905
- SUDS Verification Report Issue 2 (Part 23) 20250905
- SUDS Verification Report Issue 2 (Part 24) 20250905
- SUDS Verification Report Issue 2 (Part 25) 20250905
- SUDS Verification Report Issue 2 (Part 26) 20250905
- SUDS Verification Report Issue 2 (Part 3) 20250905
- SUDS Verification Report Issue 2 (Part 4) 20250905
- SUDS Verification Report Issue 2 (Part 5) 20250905
- SUDS Verification Report Issue 2 (Part 6) 20250905
- SUDS Verification Report Issue 2 (Part 7) 20250905
- SUDS Verification Report Issue 2 (Part 8) 20250905
- SUDS Verification Report Issue 2 (Part 9) 20250905

Condition wording

Condition 12 (Part B) is worded as follows:

*"B) Immediately following implementation of the approved SuDS scheme for each drainage design PLDNSTD (ODB) 2018 Arun District Council P/149/23/S73 4 of 11
ARUN DISTRICT COUNCIL P/149/23/S73*

phase agreed under part a) of this condition and prior to occupation of any part of the development within that phase, the developer/applicant shall submit and have approved by the local planning authority as-built drawings of the fully implemented scheme, together with a completion report prepared by an independent engineer that confirms that the scheme was built in accordance with the approved drawing/s and is fit for purpose.

There shall be no deviation to the approved scheme other than with the written consent of the Local Planning Authority. The scheme shall thereafter be maintained in perpetuity.

Reason : To ensure that the proposed development is satisfactorily drained in accordance with policies W SP1, W DM1, W DM2 and W DM3 of the Arun Local Plan."

Consultation comments to the planning officer

1. Please see the attached comment tracker for detailed comments relating to the submission.
2. **The current information submitted is incomplete and has key elements of as-built drainage surveys missing which are critical to the function of the surface water drainage strategy on this site and to avoid the potential for flooding both on and offsite**

Drainage Impact on Other Planning Matters

This application has been assessed with regards to surface water drainage design only, together with land drainage aspects if deemed necessary.

Other planning matters occasionally effect the surface water drainage design. If plans relating to other matters have been assessed for their impact on the proposed drainage, then it must not be assumed that

they have been assessed for any other purpose. The planning officer is advised to check for conflicts with any existing approved plans and to consult any relevant consultees as appropriate.

It has been identified that the following consultees may have comments about the plans that have been submitted and reviewed for this application:

- ☐ Landscaping officer (proposed trees and landscaping)
- ☐ Tree officer (existing trees)
- ☐ Environment Agency (main rivers and fluvial/tidal flood risk, River Arun internal drainage board, groundwater source protection zones)
- ☐ Southern Water (foul drainage and surface water disposal to public sewer network/groundwater source protection zones)
- ☐ Portsmouth Water (groundwater source protection zones)
- ☐ Lead local flood authority (all other sources of flooding and ordinary watercourses)
- ☐ Other: Specify
- ☐ None

Application Reference: P/60/25/DOC Site Name: Land north of Hook Lane Pagham PO21 3PD	Initial Issue Date: 21/11/2025 Issue Date: 21/11/2025 Reviewer Reference: ADC/EXT4
--	--

Summary and Recommendation:

Condition 12 (Part B): **Objection**

Please note: Any DOC application should only have a maximum of two consultation responses. If this is the second response for an open application and there are still comments outstanding, then please object to the application.

	ADC Drainage Comments	Designer Response	ADC Drainage Comments		
Date:	15/08/2025	22/09/2025	21/11/2025		
Condition Number: 12 (Part B)					
Comment Number					
1.	This current phase relies on the downstream infrastructure being installed and the condition approved. The CTP SuDS verification report does not provide clarity as to whether the downstream infrastructure has been fully installed and whether this part of the condition has been cleared. From a review of the planning portal it would appear to still be outstanding. Reference should be made to Part A of condition 12 which refers to the catchment which needs to be verified as a whole to	CTP's original report provided as built photos of Basin 3 in Appendix F. Since that report, CTP has been provided with a copy of the SuDS verification report for the Bellway site, by Odyssey dated April 2025 reference 24-334, which confirms that the whole of the downstream SuDS infrastructure, into which the Vistry site discharges, has been constructed as the approved planning drawings. As built topographical surveys have been provided to CTP which confirm that	The SuDS Verification Report, Odyssey April 2025 referred to on the downstream SuDS infrastructure has not fully address the planning condition under application P/58/25/DOC which was refused. As such until the downstream SuDS verification report adequately addresses the above condition then the CTP SuDS verification report cannot be concluded. It should be noted that the Odyssey April 2025 report did not provide an		

	support this particular part of the site	Basin 3 has been constructed to the original approved drainage drawings by Brookbanks. This new information is provided Appendix G1.	as-built confirmation of the SuDS basins which are critical to the upstream networks.		
2.	The drawings provided in Appendix A and B are classed as "Asbuilt" drawings. The drawing status on both the Withers Design and Brookbanks drawings are all "Construction" status and do not appear to be as-built. As built drawings need to be provided, or confirmation from the Contractor or Developers that these drawings are "as-built" for records	Vistry has requested the 'as built' versions, however these will be available until after the 5th September, due to Withers current workload. However, the groundworker Baram has confirmed via email that the drainage was installed in accordance with the latest Withers construction drawings in Appendix A, apart from a A copy of this email is located in Appendix G2.	Noted and item closed		
3.	The CCTV survey provided appears incomplete with extents from S215-S220 missing.	At the time of the original CCTV survey, access to these manholes was not available due to site activities. Vistry has requested that Baram returns to site to complete the survey, which will be forwarded once received and checked.	The completed survey is required, so this item is still outstanding		

4.	The CTP SuDS verification report seeks to address as-built information for 88no.units but from the extent of as-built information as well as as-built photos it is not clear whether all this drainage infrastructure and plots have been completed. We would advise that the applicant provides a clear schedule of the plots which are completed with associated drainage installed as well as provide a further statement from the contractor confirming installation of drainage.	An annotated plan showing the plots which were not completed is provided in Appendix G3. However as stated in item 2 above Baram has confirmed that all of the drainage has been installed. In addition the site team has provided CTP with photos of these plots which show the private drainage. These photos are located in Appendix G4.	As-built surveys are required for all main drainage serving the proposed no. of plots which the verification report is seeking to address. Ie. if its 88 plots then as-built survey covering the surface water drainage infrastructure serving these 88 plots need to be submitted.		
5.					

If a designer would like a .docx version of this document to aid administration of responses, please request this by email to land.drainage@arun.gov.uk.

I am submitting this consultation on behalf of Paul, our Principal Drainage Engineer. It has been completed by one of our external consultants.


Kind regards

Sarah Burrow
Flood Risk and Drainage Engineer, Coastal Engineers and Flood Prevention

T: 01903 737815

E: sarah.burrow@arun.gov.uk

Arun District Council, Civic Centre, Maltravers Rd
Littlehampton, West Sussex, BN17 5LF
www.arun.gov.uk



From: Planning.Responses <Planning.Responses@arun.gov.uk>

Sent: 22 September 2025 16:19

To: Land Drainage <Land.Drainage@arun.gov.uk>

Subject: Planning Re-Consultation on: P/60/25/DOC

To: **Engineers (Drainage)**

NOTIFICATION FROM ARUN DISTRICT COUNCIL

TOWN AND COUNTRY PLANNING ACT 1990

Application No: P/60/25/DOC
Registered: 19th May 2025
Site Address: Land north of Hook Lane Pagham PO21 3PD
Grid Reference: 489364 98945
Category: Discharge of Condi
Description of Works: Approval of details reserved by condition imposed under reference P/149/23/S73 relating to condition number 12 (Part B) - SuDS.

I am able to inform you that I have received an amendment to the above application dated 22nd September 2025 relating to: Substitute SUDS Verification Report Issue 2

If you should wish to make further representations as a result of this amendment, please make any further comment by **6th October 2025**.

[Click here to view the application, documents and make further comments](#)

Please be aware that any comments you may make will be available on our website so please do not insert personal details or signatures on your reply.

Yours sincerely

Jessica Riches

Planning Case Officer-Arun District Council

Telephone: 01903 737852

Email: jessica.riches@arun.gov.uk

PLRECON_DOC (ODB) 2020