

A27/A29 Fontwell Roundabout - DRAFT Programme

ID	 Task Mode	Task Name	Duration	Start	Finish	18 Jun	Qtr 3, 2018 Jul Aug Sep	Qtr 4, 2018 Oct Nov Dec	Qtr 1, 2019 Jan Feb Mar	Qtr 2, 2019 Apr May Jun	Qtr 3, 2019 Jul Aug Sep	Qtr 4, 2019 Oct Nov Dec	Qtr 1, 2020 Jan Feb Mar	Qtr 2, 2020 Apr May Jun	Qtr 3, 2020 Jul Aug Sep	Qtr 4, 2020 Oct Nov Dec	Qtr 1, 2021 Jan Feb Mar	Qtr 2, 2021 Apr May Jun
1		Appoint consultant for design	1 day	15/01/19	15/01/19													
2		Surveys	47 days	16/01/19	21/03/19													
3		Mobilisation of surveys	3 wks	16/01/19	05/02/19													
4		Topo Survey	32 days	06/02/19	21/03/19													
5		Utilities searches (Radar Penetration Survey)	32 days	06/02/19	21/03/19													
6		Drainage Survey	32 days	06/02/19	21/03/19													
7		Additional Drainage Survey	10 days	06/02/19	19/02/19													
8		Measurement of 85%ile vehicle speed	16 days	06/02/19	27/02/19													
9		Trial Pits (Particle Size Distribution, Moisture Content, CBR, Plasticity Index and WAC Testing)	20 days	06/02/19	05/03/19													
10		Ecological Survey	20 days	06/02/19	05/03/19													
11		Tree Survey	20 days	06/02/19	05/03/19													
12		Initial Design	145 days	16/07/18	01/02/19													
13		General Arrangement Plan	21 days	16/07/18	13/08/18													
14		Submission of Section 278 Application form	1 day	14/12/18	14/12/18													
15		Submission to HE to agree the design in principle	20 days	07/01/19	01/02/19													
16		Section 278 Detail Design	297 days	04/01/19	03/03/20													
17		Statutory Undertaker enquiries C3	36 days	04/01/19	22/02/19													
18		Detail Signal Design	36 days	25/02/19	15/04/19													
19		Detail Lighting Design	26 days	25/02/19	01/04/19													
20		WCHAR Assessments to HD42/17	20 days	25/02/19	22/03/19													
21		Section 278 Detail Drawings	40 days	25/02/19	19/04/19													
22		Statutory Undertaker enquiries C4	221 days	22/04/19	03/03/20													
23		Road Safety Audit Stage 1 and 2 and Designers Response	20 days	22/04/19	17/05/19													
24		Submit Detail Design for Approval	1 day	20/05/19	20/05/19													
25		Design Check and comments or feedback from HE	55 days	21/05/19	05/08/19													
26		Meeting with HE if required	1 day	06/08/19	06/08/19													
27		Prepare Final Detail Design	25 days	07/08/19	10/09/19													
28		Permanent TRO's Application	100 days	25/02/19	12/07/19													
29		Final Submission	1 day	11/09/19	11/09/19													
30		Section 278 Approval HE	50 days	12/09/19	20/11/19													
31		Procurement	121 days	11/09/19	05/03/20													
32		Produce Tender Pack	30 days	11/09/19	22/10/19													
33		Tender period	6 wks	23/10/19	03/12/19													
34		Post tender meetings (2nr.) to review tender submissions and meet with the contractors	60 days	04/12/19	04/03/20													
35		Appoint contractor	1 day	05/03/20	05/03/20													
36		Construction Support	280 days	06/03/20	09/04/21													
37		Mobilisation of Contractor	4 wks	06/03/20	02/04/20													
38		Cosntrution Period	12 mons	03/04/20	12/03/21													
39		Road Safety Audit Stage 3 and Designers Response	20 days	15/03/21	09/04/21													