

From: Laura Gibbons <Laura.Gibbons@arun.gov.uk>
Sent: 01 July 2021 13:35
To: Amy Myer <Amy.Myer@arun.gov.uk>
Subject: RE: Y/80/21/DOC - REVISED ENGINEER COMMENTS

Hi Amy,

Thanks for sending the revised details over. I have had a look at these and confirm that they are suitable.

I therefore recommend discharge of condition 7. The following should be referenced in any approval:

- 424927/201P4 Surface Water drainage layout 1 of 3.
- 424927/202P4 Surface Water drainage layout 2 of 3
- 424927/203P4 Surface Water drainage details 3 of 3

The applicant needs to submit a revised maintenance manual which references the new drawing versions before I can recommend discharge of condition 8.

I will be back on Tuesday. If the maintenance manual is updated by this time I will try to review on Tuesday and hopefully recommend approval.

Kind regards,

Laura Gibbons

Drainage Engineer

Engineering Services

Please note that I work Tuesdays 08:00-16:00 for Arun only.



T: 01903 221374

E: laura.gibbons@arun.gov.uk or [REDACTED]

Arun District Council, Civic Centre, Maltravers Rd, Littlehampton, West Sussex, BN17 5LF

From: Amy Myer <Amy.Myer@arun.gov.uk>
Sent: 28 June 2021 11:33
To: Laura Gibbons <Laura.Gibbons@arun.gov.uk>
Subject: FW: Y/80/21/DOC - REVISED ENGINEER COMMENTS

Hi Laura

If you could please review this and provide revised comments direct to me by next Tuesday 6th July that would be much appreciated.

Thanks
Amy

From: [REDACTED]
Sent: 25 June 2021 14:30
To: Amy Myer <Amy.Myer@arun.gov.uk>; Laura Gibbons <Laura.Gibbons@arun.gov.uk>
Subject: Y/80/21/DOC

CAUTION: This email originated from outside of the organisation. You should take extra care when clicking links or opening attachments - if you are unsure the content is safe contact the IT Helpdesk before clicking or opening.

Hi Amy

Following the engineers comments my engineers has replied and attached revised stuff

In response to the drainage engineer's comments;

1. I have noted infiltration testing date / locations on the plan and attached to the calculations.
2. I have applied the shallower depth infiltration testing results to the permeable paving design and updated the calculations / drawings. Sub base depth increased to 400mm.
3. Drawings updated (and attached) with permeable paving finish and formation levels.

I would be grateful if this can be sorted out and the conditions discharged.

Regards


Philip Dudley
Director

[REDACTED]



ARCHITECTURAL DESIGN & PLANNING SERVICES

Paddock View, Calcot Mount Business Park, Calcot Lane, Curdridge, Southampton, Hampshire, SO32 2BN



This email and any files transmitted with it are confidential and intended solely for the use of the individual or entity to whom they are addressed. If you have received this email in error please notify the system manager. Please note that any views or opinions presented in this email are solely those of the author and do not necessarily represent those of the company. Finally, the recipient should check this email and any attachments for the presence of viruses. The company accepts no liability for any damage caused by any virus transmitted by this email.