

Methodology for Landscaping works at Meeting Hall – Nyton Road – Aldingbourne

- On completion of all the carpark construction works, new planting areas will receive a minimum of 200mm of topsoil incorporated with 50 mm of recycled compost leaving ready for planting.
- Tree pits need to be excavated to a depth of 800 mm deep and 600 mm wide.
- Tree pits to receive tree planting compost incorporated into the topsoil back fill.
- Tree planting to be staked using a treated timber 60mm stake and a tied with a double strap
- Shrub beds maintained weed free and pruned as necessary.
- New planted trees and shrubs to be carefully watered in the first 6 months of planting
- All planting to have one application of nutrients at the beginning of the season.