

[REDACTED]

Please scan as consultation response



Visit Arun's web site at www.arun.gov.uk  Save the environment - think before you print.

[REDACTED]

Hi Anita,

I think Paul forgot to copy you in on this this morning.

Kind Regards

Sarah Burrow
Engineering Assistant

[REDACTED]

Hi Chris

Comments on your proposals;



1. I am still awaiting WSCC to review the findings of the CCTV survey/jetting – I will contact you again once I get their feedback. The one thing that is clear, is the abundance of tree root issues, as expected. Agreement on this matter is critical to the whole scheme.
2. Please provide confirmation from our tree officer confirming that the tank is outside the existing and future root protection zones.
3. Specify tank inlet and outlet invert levels on the layout plan.
4. New 150mm connection to 225mm highway drain to connect at soffit to soffit level. Make this clear on the layout plan.
5. Provide backdrop construction detail.
6. Add suitable note 'all connections not to manholes to connect via oblique junctions as per your construction details'.
7. Pipes downstream of tank encroach into root zones. Please adjust as necessary to ensure they are not within existing or future tree root protection zones. Length S10 to HWD will probably need to be lengthened to achieve this and will require a 150mm concrete bed and surround (add note) to protect against root intrusion. Please indicate the clients proposals (on the plan) in respect to the vegetation in that area.
8. Floation calcs mention groundwater 1.3m bgl. Is this the peak recorded winter level at that location?
9. Existing manhole covers of IC1 and IC3 have broken covers as recorded on the CCTV survey and from visual inspection. Please could these be replaced in a similar manner as proposed for the manhole being connected to. Add locations/notes on plan. This will form part of any agreement under item 1.
10. Show permeable paving finished surface levels and base levels on plan.
11. Permeable paving – provide permeable geotextile layer between binder course and sub base to prevent migration of fines.
12. Show finished road levels.
13. Trees on southern boundary – pipes are within the root zones here – indicate proposals for these trees. Further discussion will need to be had and these will include our tree officer.
14. Provide manhole as close to the tank as possible on incoming pipe and provided the vented cover at this location rather than the one shown at S5. Manhole to also include a sump. Show ventilation link pipe on plan. Also alter construction details to suit this arrangement.
15. Provide manhole as close to the tank as possible on the tank outlet pipe.
16. Specify pipe materials of non-adopted drainage.
17. Specify gradient manhole S2 to gully.
18. Where pipes take flow from more than one property, connect these to a manhole on the carrier drain, rather than a junction.
19. Show plot numbers on plan.
20. Geosynthetic encapsulating polystorm unit – provide technical brochure extract detailing the tanking spec.
21. Add general note regarding manhole cover grades ie. grade and use.
22. Type B manhole – currently not being used anywhere? If being used, indicate where and specify step rungs/min 2 courses brickwork under frame and max. 4 courses. If not to be used delete from drawing but keep rocker pipe table for other manholes.
23. Catchpit manhole – Specify base slab thickness/concrete grade. Indicate clear opening access dimensions.
24. Hydrobrake manhole – fully detail as per details on/required for type B manhole ie. base thickness, brickwork, cover, cover slab, ring diameter, concrete surround, etc.
25. Driveways are falling towards the properties. Whilst the sub base water is being collected by fin drains, additional measures need to be put in place to protect the property/garages should the permeable surface become blinded and ineffective. I would suggest a decent channel drain.
26. Catchpit required upstream of hydrobrake chamber (length S9 to S6)
27. Provide manufacturers technical data sheet for hydrobrake. Due to the low flow rate, and the likely small diameter hydrobrake orifice, we may need to consider a vertical filter upstream to help prevent blockages.
28. Manholes S9 and S22 – sealed covers noted. Can adjustments be made to reduce predicted water levels (for the 100yr+40%) in the system here? and raise cover levels further?
29. Microdrainage calculations;
 - a) Use ratio r of 0.35
 - b) Provide revised calcs based upon the alterations to the system discussed in the above comments.
 - c) Provide network plan or add pipe numbers to layout plan.
 - d) Check all details in pipe network match what is shown on the layout plan ie. steep gradient shown S6 to S10, some cover levels and other gradients differ.

- e) Provide catchment plan (to include m2 areas) to support calcs.
 - f) Label permeable pavement nodes on plan.
30. Maintenance manual;
- a) Modify as necessary to take account of the alterations to the system discussed in the above comments.
 - b) Include channel drains (specifically) if they are to be installed and their reasons why.
 - c) Make particular mention of silt traps and the importance to keep them emptied ie. prevent a majority of silt entering the tank.
 - d) Include filter upstream of hydrobrake and its importance if one is specified.
 - e) Include recorded winter groundwater levels.

Look forward to receiving your revised details. Any questions, let me know.

Regards

Paul Cann
Principal Engineer (Drainage)



Hi Paul & Sarah

Hope all is well with you both.


Just wondered how this check was coming along? Please do let me know if you need any further information.

Kind regards

Chris Slade **FIHE**
CGS Civils Ltd



T: 01243 933253



Drainage Design | SuDS | Flood Risk Assessments | Highways | External Works

Richard Cobden House | Lion Street | Chichester | West Sussex | PO19 1LW

This e-mail and any attachment is intended for the named addressee(s) only, or person authorised to receive it on their behalf. The content should be treated as confidential and the recipient may not disclose this message or any attachment to anyone else without authorisation. Unauthorised use, copying or disclosure may be unlawful. If this transmission is received in error please notify the sender immediately and delete this message from your e-mail system. Any view expressed by the sender of this message or any attachment may be personal and may not represent the view held by the Company. All electronic transmissions to and from the Company are recorded and may be monitored. CGS Civils Ltd, Registered in England No. 8546902, VAT Registration No. 169950851.

From: Chris Slade

Sent: 04 March 2020 11:50

To: 'Dean Muggeridge' <dean@gdgrouppconstructionservices.co.uk>

Cc: James Elsey <james@gdgrouppconstructionservices.co.uk>; Sarah Burrow <Sarah.Burrow@arun.gov.uk>; Paul Cann <Paul.Cann@arun.gov.uk>; Luke Honeywill <luke@cgs civils.co.uk>

Subject: A/144/19/DOC Land East of New Place Nursery, Arundel Road, Angmering


Hi Dean

Please find attached latest drainage layout, details and calculations for the above scheme for submission to Arun DC.

Kind regards

Chris Slade **FIHE**

CGS Civils Ltd



Drainage Design | SuDS | Flood Risk Assessments | Highways | External Works

Richard Cobden House | Lion Street | Chichester | West Sussex | PO19 1LW

This e-mail and any attachment is intended for the named addressee(s) only, or person authorised to receive it on their behalf. The content should be treated as confidential and the recipient may not disclose this message or any attachment to anyone else without authorisation. Unauthorised use, copying or disclosure may be unlawful. If this transmission is received in error please notify the sender immediately and delete this message from your e-mail system. Any view expressed by the sender of this message or any attachment may be personal and may not represent the view held by the Company. All electronic transmissions to and from the Company are recorded and may be monitored. CGS Civils Ltd, Registered in England No. 8546902, VAT Registration No. 169950851.