

Amanda Scholes | Receptionist, Department, Arun District Council | Location: Ground Floor, Arun Civic Centre, Maltravers Road, Littlehampton, BN17 5LF
Internal: 37736 | External: +44 (0) 1903 737500 ext 37736 | E-mail: amanda.scholes@arun.gov.uk



Visit Arun's web site at [Error! Hyperlink reference not valid.](#)



Save the environment - think before you print.

From: Michael Eastham <Michael.Eastham@arun.gov.uk>
Sent: 15 May 2020 11:03
To: Planning.Responses <Planning.Responses@arun.gov.uk>
Subject: FW: Planning Consultation on BE/21/20/DOC - Salt Box

Please upload the email trail below from **ADC Drainage Engineers** onto Ocella for **BE/21/20/DOC – Salt Box**.

Thanks,

Michael

Michael Eastham | Principal Planning Officer, Strategic Development, Directorate of Place, Arun District Council | Location: First Floor, Arun Civic Centre, Maltravers Road, Littlehampton, BN17 5LF
Internal: 37772 | External: +44 (0) 1903 73772 | E-mail: Michael.eastham@arun.gov.uk

'Arun is a CIL Charging Authority, for more information go to www.arun.gov.uk/cil'

Visit Arun's web site at www.arun.gov.uk



Save the environment - think before you print.

From: Paul Cann <Paul.Cann@arun.gov.uk>
Sent: 15 May 2020 10:56

To: David Gallimore [REDACTED]

Subject: RE: Planning Consultation on BE/21/20/DOC

Hi David

Comments in red below and await revised drawings.

I note that you will be forwarding revised calculations/reports.

In respect to the land drainage consent for headwall no.3, once drawing 7111 has been updated, I can issue the consent.

Regards

Paul Cann
Principal Engineer (Drainage)

Paul Cann | Principal Engineer (Drainage), Engineering Services, Arun District Council | Location: First Floor, Arun Civic Centre,
Maltravers Road, Littlehampton, BN17 5LF
Internal: 37819 | External: +44 (0) 1903 737819 | Fax: +44 (0) 1903 716019 | E-mail: Paul.Cann@arun.gov.uk
Arun is Working in Partnership with Chichester District Council
Visit Arun's web site at http://www.arun.gov.uk/ and www.chichester.gov.uk



Save the environment - think before you print.

From: David Gallimore [REDACTED]

Sent: 04 May 2020 17:04

To: Paul Cann <Paul.Cann@arun.gov.uk>

Subject: RE: Planning Consultation on BE/21/20/DOC

Good afternoon Paul,

Please see link below to revised Phase 1 + Phase 2 drawings following your comments below please see my comments below in green. Issue sheets attached for reference.

Download link

<https://we1/t-7Rqth66zia>

Please note, we will update reports/calcs upon approval of drawings.

Also can you confirm the process of getting the updated headwall drawing (SAL-HYD-PH2-ZZ-DR-7111_P01) associated with the previous LDC application?

We look forward to your response.

Regards,

David Gallimore
Infrastructure Engineer

Following government advice, I am currently working from home. If we need to speak, drop me a line and I'll get straight back to you. For wider information on working with Hydrock during COVID-19 visit hydrock.com/coronavirus.

Hydrock
Merchants' House North, Wapping Road, Bristol BS1 4RW



Six consecutive years in the 'Sunday Times 100 Best Companies to Work For' listing, and winner of the NCE100 'Health and Wellbeing Leader of the Year' award, 2019.



Hydrock Consultants Limited, company number 3118932 registered in England and Wales at Over Court Barns, Over Lane, Almondsbury, Bristol, BS32 4DF. Before printing this e-mail, please think about the environment. Disclaimer: The information in this e-mail is confidential and may be read, copied or used only by the intended recipients. If you are not the intended recipient you are hereby notified that any perusal, use, distribution, copying or disclosure is strictly prohibited. If you have received this e-mail in error please advise us immediately by return e-mail to bristol@hydrock.com and delete the e-mail document without making a copy. Whilst every effort has been made to ensure this email is virus free, no responsibility is accepted for loss or damage arising from viruses or changes made to this message after it was sent.

From: Paul Cann <Paul.Cann@arun.gov.uk>
Sent: 21 April 2020 12:02
To: Planning.Responses <Planning.Responses@arun.gov.uk>
Cc: Sarah Burrow <Sarah.Burrow@arun.gov.uk>
Subject: RE: Planning Consultation on BE/21/20/DOC

Engineers comments in respect to surface water drainage;

1. An overall plan of the drainage network layout would be useful, due to the many separate overlapping plans. The overall plan can obviously be of a smaller scale and doesn't need to include all the finer details.
Noted. Please see attached drawing PH2-7000 Key plan. ok
2. Provide units 1, 3, 6, 7 and 9 detailed drainage design (permeable paving to be provided where ever possible). If this information is not readily available or to be designed by others, then the planning officer will need to be informed as it may mean a partial discharge of conditions. Also, no spur to receive these flows appears to be indicated for unit 3?
Noted this will be a partially discharged condition. ok Spur added to unit 3. Note added but pipeline missing
3. Invert level manhole 505b is 0.73 on drawing 7104 and 0.65 on plan. Manholes 505a and 505b have the same invert levels on the plan. However, the gradient on the tank needs improving, along the lines of what was previously agreed before the recent tank changes.
Minimum Gradient Added to tanks in road. ok
4. Specify the diameter/depth of the dry flow channel and include more details of the internal precast wall, to show how water passes through and to ensure that future maintenance/inspection is still possible.
Awaiting details from Carlrow. They have indicated we should get this tomorrow. Received in separate email. Increase dry channel width to 600mm to match incoming and outgoing pipes. The dividing wall details are not very clear and need some clarity/further dimensions of openings, etc.
5. Improve gradient on length SW-503 to SW-510 to at least 1 in 240.
Noted. Gradient improved. ok

6. Add general note to layout plans 'All connections not made to manholes to be connected via oblique 45 degree junctions with the incoming connecting pipe positioned at 10 or 2 o'clock in section. 12 o'clock being the crown of the pipe being connected to. Also adjust drawing 7102 to suit – ie. connecting pipe is show to be more at 1 o'clock.
Note added to all drainage plans. Detail amended. ok
7. Manhole SW-900 invert level is different on plans 7011 and 7022. Noted.
PH1-7022 IL revised to suit PH2-7011. ok
8. Provide detailed headwall construction details for outfall no.3. This will also require Land Drainage Consent from myself since the connection is being made to an ordinary watercourse. See enclosed application form and guidance notes.
Phase 2 headwall detail added. Drawing 7111 noted, however, outfall has been labelled 2 rather than 3.
9. Drawings 7011 and 7012 – Remove any trees etc being shown within proximity of the proposed pipeline.
Noted. Trees removed. ok
10. Improve gradient FC-401 to 01-401 to min 1 in 400.
Pipe gradient updated. ok
11. Specify gradient and pipe diameter (FC-401 to SW-1000) on drawings 7010 and 7021.
Pipe gradient added ok
12. Provide PG paved area gully construction detail (to incorporate silt trap).
PG detail added ok
13. Unit 5 – Where PG's connect to sub base, specify pipe diameters/connection invert levels. Provide diffuser units on each discharge point and provide construction detail.
Diffuser unit detail added. Inverts/pipe diameters to sub base added. ok
14. Drawing 7010 – specify sub base levels for ALL permeable paving areas. On drawing 7300 – add note to refer to sub base levels on drawing 7010.
Sub base levels added To 7010 and note added to 7300. ok
15. Drawing 7010 - SW-405 to tank – specify pipe diameter and a reasonable gradient.
Gradient added ok
16. Drawing 7103 (Phase 2)– Section 2-2 – should this be labelled AT-401?
401 label added. ok
17. Drawings 7103 (Phase 1 & 2) ie. AT-201 and AT-401 – specify granular surround to pipe including thickness. Provide permeable geotextile wrapping to bedding.
Granular material detail note added and permeable textile wrapping note added. Done for AT-401. AT-201 – no drawing supplied?
18. AT-401 – Provide integral catchpit manhole in crates at connecting junction as opposed to a 300mm vertical pipe.
SDS tanks do not have a tank spec that allows for manholes to be installed within the tank but can provide a rodding access similar to what is shown and they allow for junctions in the pipe. ok but T junction access detail needs to refer to AT-401
19. Drawings 7101 & 7102 – there are slightly different versions (phase 1 and phase 2) – create just one drawing for 7101 and one drawing for 7102 are they are pretty much applicable to both phases.
Phase 2 drainage details amended to only show phase 2 specific details (sheet 1 and 2) ok
20. Improve gradients SW-418 to SW-406.
Minimum gradient added. Drg 7101 needs to reflect level change at SW-418
21. SW-408 to SW-409 – Specify pipe diameter and gradient.
Gradient added. ok
22. FC-401 – specify hydrobrake model and discharge on drawing 7103 (Phase 2)
Full detail can be found on drawing 7103. Flow note added. Now shown on 7101 but hydrobrake model not indicated?
23. Drawing 7300 - Grasscrete construction detail – specify manufacturer & product. Specify 30% void sub base and wrapped in permeable geotextile. Detail amended – Manufacturer/product = Grasscrete Provide permeable geotextile wrapping to sub base
24. Permeable paving construction details – provide full permeable geotextile wrapping in order to make use of any infiltration potential.
MT120 permeable textile added ok
25. Maintenance manuals – include reference to remedial works attention on manholes, flow controls, gullies, etc.

Noted. will update with approved drawings. Awaiting

26. Maintenance manuals - please update with ALL the approved drawings once available. Manuals will be needed for units 1, 3 and 9 when available – as per item 2, it may be necessary to consider part discharge of conditions if these documents are not going to be available in the near future. Noted. Awaiting

Look forward to receiving your revised details, etc.

Regards

Paul Cann
Principal Engineer (Drainage)

Paul Cann | Principal Engineer (Drainage), Engineering Services, Arun District Council | Location: First Floor, Arun Civic Centre, Maltravers Road, Littlehampton, BN17 5LF

Internal: 37819 | External: +44 (0) 1903 737819 | Fax: +44 (0) 1903 716019 | E-mail: Paul.Cann@arun.gov.uk

Arun is Working in Partnership with Chichester District Council

Visit Arun's web site at <http://www.arun.gov.uk/> and www.chichester.gov.uk



Save the environment - think before you print.

From: Planning.Responses <Planning.Responses@arun.gov.uk>

Sent: 16 March 2020 11:34

To: Land Drainage <Land.Drainage@arun.gov.uk>

Subject: Planning Consultation on BE/21/20/DOC

To: Engineers (Drainage)

NOTIFICATION FROM ARUN DISTRICT COUNCIL

TOWN AND COUNTRY PLANNING ACT 1990

APPLICATION NO: BE/21/20/DOC

Registered: 06-MAR-20

Site Address: Land At Salt Box West Of Shripney Road Bognor Regis PO22 9NW

Description of Works: Approval of details reserved by condition imposed under hybrid application BE/135/18/PL relating to Full Condition Nos 10 - hard and soft landscaping including proposed and existing functional services above and below ground, 12 - surface water drainage, 13 - discharge flows to watercourses, 14 - maintenance and management of surface water drainage, 16 - foul drainage and 45 existing and proposed ground levels

The Council have received the above application to discharge conditions. I shall be pleased to receive any observations you may wish to make in respect of those conditions relating to your field of expertise.

[Click here to view the Discharge of Condition application](#)

[Click here to view conditions on original application - click on decision tab](#)

Should you have any comments to make, these should be sent by replying to this email by 30th March 2020.

www.arun.gov.uk/planning

Please be aware that any comments you may make will be available on our website so please do not insert personal details or signatures on your reply.

In the absence of a reply within the period stated, I shall assume that you have no observations to make.

The officer dealing with this application is Michael Eastham who can be contacted on telephone number 01903 737772.

Thanking you in anticipation

Planning Case Officer
Arun District Council

post_con_email
