

REASONS FOR PROPOSED TREE WORK

The site was recently surveyed with the trees below being identified as requiring further action

Tree No	Tag No.	Species	Comments	Action Required	Reasons for Work
G1	170	Holm oak plus various smaller trees	Group of trees along the entire line with low growth over tarmac footpath impeding pedestrian access and sight lines from Watersmead Drive looking east along B2187	Crown lift to achieve a clearance of 3m above ground level from Watersmead Drive to Brookfield car park entrance	To reduce the risk of head and eye injury for pedestrians and cyclist that use the footpath Improve the sightlines looking east for traffic exiting Watersmead Drive onto the B2187
T2	171	Monterey pine	Partially snapped/cracked branch c.10m heading north west hung up in lower crown of Holm oak	Remove branch	To remove the risk of the branch failing or causing further damage to the Holm oak
T3	172	Monterey pine	Deadwood throughout crown including over footpath	Remove deadwood greater than 50mm in diameter from over the footpath	Exempt but included as part of the overall work scheme
T4	173	Monterey pine	Historic limb failure north side Limb c.4.5m heading south resting in neighbouring Holm oak branches Possible partial collapse as branches low over footpath	Crown lift 3m consider limb removal	To reduce the risk of head and eye injury for pedestrians and cyclist that use the footpath
T5	174	Monterey pine	Historic limb failure c.12m north Suspended branches in lower crown north Partially severed deadwood north side	Remove the suspended storm damage and any deadwood greater than 50mm in diameter from over the footpath/desire line	Exempt but included as part of the overall work scheme

Tree No	Tag No.	Species	Comments	Action Required	Reasons for Work
T6	175	Maritime pine	Branches heading north overhang property fence line by c.1.5m	Consider shortening the northern crown spread by up to 2m to abate the nuisance being caused	The northern crown spread is causing a nuisance to the neighbouring property behind the tree. The shortening of the branches will abate the nuisance being caused
T7	176	Poplar	Deadwood x 3 over footpath Storm damage branch over footpath	Remove approximately 3 pieces of deadwood from over footpath plus 1 x storm damage	Exempt but included as part of the overall work scheme