

Method Statement For The Protection Of The Curtilage Listed Wall

Address: 209 Pagham Road, Pagham, PO21 3QD

Work Required: Footing Supports For Ground Work Extension

Materials: Concrete, Dowel bars, Scaffold Boarding, Ply Boarding

Tradespersons: Creative Construction, Mead Structural Limited, JM Partnership

Scope of work:

Listed flint wall requires additional protection during completion of extensions works to 209 Pagham Road, Pagham

Proposed Solution:

Temporary installation of protective ply boarding which will run parallel with the wall to ensure additional support and protection

Method Statement:

1. The footings to be dug in 1000mm section as per Mead's drawing no.2 attached.
2. 1000mm long and 1000mm deep footing holes to be hand dug out in order shown Mead structure LTD attached drawing no. 2.
3. The new foundation to 1000mm long bay to be concrete casted every 48hrs, each bay to be embedded within the concrete 4 x 600mm H20 dowel bars casted 300mm into each bay.
4. 48hrs after finishing the 5 casts ply boarding to be removed.

Prepared by:

Richard Wigmore, Chartered Structural and Civil Engineer from Mead Structures LTD

Checked by Steven MacDonald from MacDonald Homes

Checked by Matthew Blyth from Creative Construction