



Ground protection to be installed during the main construction, to be replaced with new no-dig, permeable and load spreading hard surfacing as part of the landscape phase.

Minor encroachment into the outer edge of the RPAs for these trees. There is good rooting volume available in all other directions, so the encroachment will have no adverse impact on the trees long term health.

How to use plan

More detailed guidance on each Site Guidance Note (SGN) can be found in a printed hard copy compilation of all the SGNs, issued to the Site Manager at the pre-commencement site meeting **[Note:** This should be retained on site throughout the duration of works]). Additionally, an electronic pdf compilation of all the SGNs, was submitted with this drawing to the local planning authority and the client. Alternatively, a pdf of each SGN can be downloaded by:

1. clicking the image links in the electronic pdf version of this plan;
2. holding a mobile phone QR (Quick Response) code reader over the QR code in the paper version of this plan; or,
3. visiting our website at <https://www.barrelltreecare.co.uk/resources/technical-guidance>

Tree schedule										
Tree No	Species	Category	RPA Radius	Tree Works	Tree No	Species	Category	RPA Radius	Tree Works	
All retained trees & hedges				Carry out safety check and lift over site to 3-4m as necessary.	G16	Sycamore, hazel	C	3.6	Fell	
					T17	Sycamore	C	3.0	Fell	
					T18	Oak	A	9.0	-	
					G19	Hazel	C	3.0	-	
					G20	Oak	A	9.0	-	
G1	Laurel, sycamore	C	2.4	Fell (part)	G21	Sycamore	C	3.0	-	
G2	Sycamore, sweet chestnut	C	3.6	Fell (part)	T22	Oak	B	4.2	-	
T3	Oak	A	13.8	-	G23	Hazel, laurel, apple	C	3.6	-	
T4	Oak	B	7.2	-	G24	Ash, birch	B	6.0	-	
T5	Oak	B	9.0	-	G25	Hazel	C	3.6	-	
G6	Sycamore, laurel	C	4.2	-	T26	Oak	B	12.0	-	
T7	Oak	A	10.8	-	T27	Oak	B	12.0	-	
T8	Oak	B	4.8	-	T28	Sycamore	B	3.6	-	
T9	Oak	B	9.0	-	T29	Oak	A	5.4	-	
G10	Sycamore, cypress, hazel, sweet chestnut	C	4.2	-	H30	Hazel, laurel	C	1.8	-	
G11	Hazel, laurel, sweet chestnut, hawthorn	C	1.2	Fell	H31	Hazel, laurel	C	1.2	-	
T12	Oak	A	10.2	-	G32	Sycamore, hazel	C	4.2	-	
T13	Beech	B	3.6	-	T33	Sycamore	B	9.6	-	
T14	Oak	A	10.5	-	T34	Ash	B	7.8	-	
T15	Oak	A	11.4	-	T35	Norway spruce	C	2.4	-	