



Project

Project Name: Arundel Gate BN18 9EX
Project Description: General CCTV - Condition Check
Project Number: JSD10246
Project Status: Complete
Project Date: 17/09/2026
Inspection Standard: MSCC4 Sewers & Drainage GB (SRM4 Scoring)



Table of Contents

Project Name	Project Number	Project Date
Arundel Gate BN18 9EX	JSD10246	17/09/2026

Project Information	P-1
Scoring Summary	P-2
Project Pictures	P-3
Defect Grade Description (Section)	P-4
Section Item 1: S. GULLY > MH1 (S23) (S. GULLYX)	1
Section Item 2: MH1 (S23) > MH2 (S24) (MH1 (S23)X)	4
Section Item 3: MH2 (S24) > MH3 (S25) (MH2 (S24)X)	6
Section Item 4: MH3 (S25) > MH4 (S26) (MH3 (S25)X)	10
Section Item 5: MH5 (S26) > MH4 (S27) (MH5 (S26)X)	12
Section Item 6: MH4 (S26) > MH6 (S28) (MH4 (S26)X)	15
Section Item 7: MH6 (S28) > MH7 (S29) (MH6 (S28)X)	18
Section Item 8: MH7 (S29) > MH8 (S32) (MH7 (S29)X)	21
Section Item 9: MH9 (F32) > MH10 (F33) (MH9 (F32)X)	24
Section Item 10: MH10 (F33) > MH11 (F34) (MH10 (F33)X)	27
Section Item 11: MH11 (F34) > MH12 (F35) (MH11 (F34)X)	30
Section Item 12: MH12 (F35) > MH13 (F36) (MH12 (F35)X)	32
Section Item 13: MH14 (F33A) > JNTOS10 (MH14 (F33AX)	35
Section Item 14: SVP > MH15 (SVPX)	38
Section Item 15: UTIL. SINK > MH15 (UTIL. SINKX)	41
Section Item 16: MH15 > MAIN SEWER (MH15X)	44
Section Item 17: SVP > MH16 (SVPX)	48
Section Item 18: MH16 > JNTOS22 (MH16X)	51
Section Item 19: BASIN > MH17 (BASINX)	53
Section Item 20: W/C > MH17 (W/CX)	56
Section Item 21: SVP > MH17 (SVPX)	59
Section Item 22: MH17 > JNTOS16 (MH17X)	62
Section Item 23: KIT. SINK > MH18 (KIT. SINKX)	65
Section Item 24: SVP > MH18 (SVPX)	68
Section Item 25: SVP > MH18 (SVPX)	71



Table of Contents

Project Name	Project Number	Project Date
Arundel Gate BN18 9EX	JSD10246	17/09/2026
Section Item 26: MH18 > JNTOS29 (MH18X)		74
Section Item 27: BASIN > MH19 (BASINX)		77
Section Item 28: W/C > MH19 (W/CX)		80
Section Item 29: MH19 > MAINSEWER (MH19X)		83
Section Item 30: KIT. SINK > MH20 (KIT. SINKX)		86
Section Item 31: UTIL. SINK > MH20 (UTIL. SINKX)		89
Section Item 32: MH20 > JNTOS36 (MH20X)		92
Section Item 33: SVP > MH21 (SVPX)		95
Section Item 34: BASIN > MH21 (BASINX)		98
Section Item 35: W/C > MH21 (W/CX)		101
Section Item 36: MH21 > MH(F5) (MH21X)		104
Section Item 37: SVP > MH22 (SVPX)		108
Section Item 38: SVP > MH22 (SVPX)		111
Section Item 39: CAPPED OFF > MH22 (CAPPED OFFX)		114
Section Item 40: MH22 > MH24 (MH22X)		117
Section Item 41: UTIL. SINK > MH23 (UTIL. SINKX)		120
Section Item 42: SVP > MH23 (SVPX)		123
Section Item 43: MH23 > MH24 (MH23X)		126
Section Item 44: MH24 > MH9(F32) (MH24X)		129
Section Item 45: SVP > MH25 (SVPX)		132
Section Item 46: UTIL. SINK > MH25 (UTIL. SINKX)		135
Section Item 47: MH25 > JNTOS50 (MH25X)		138
Section Item 48: CAPPED OFF > MH26 (CAPPED OFFX)		141
Section Item 49: SVP > MH26 (SVPX)		144
Section Item 50: MH26 > JNTOS9 (MH26X)		147
Section Item 51: SVP > MH27 (SVPX)		151
Section Item 52: MH27 > JNTOS50 (MH27X)		154
Section Item 53: CAPPED OFF > MH28 (CAPPED OFFX)		156
Section Item 54: SVP > MH28 (SVPX)		159



Table of Contents

Project Name	Project Number	Project Date
Arundel Gate BN18 9EX	JSD10216	17/09/2026

Section Item 55: MH28 > MH29 (MH28X)	162
Section Item 56: KIT. SINK > MH29 (KIT. SINKX)	165
Section Item 57: SVP > MH29 (SVPX)	168
Section Item 58: SVP > MH29 (SVPX)	171
Section Item 59: MH29 > MH33 (MH29X)	174
Section Item 60: UTIL. SINK > MH30 (UTIL. SINKX)	177
Section Item 61: BASIN > MH30 (BASINX)	181
Section Item 62: SVP > MH30 (SVPX)	184
Section Item 63: MH30 > MH33 (MH30X)	187
Section Item 64: SVP > MH31 (SVPX)	191
Section Item 65: MH31 > JNTO S63 (MH31X)	194
Section Item 66: KIT. SINK > MH32 (KIT. SINKX)	197
Section Item 67: MH32 > JNTO S63 (MH32X)	200
Section Item 68: MH33 > MH34 (MH33X)	203
Section Item 69: SVP > MH35 (SVPX)	206
Section Item 70: CAPPED OFF > MH35 (CAPPED OFFX)	209
Section Item 71: MH35 > MH39 (MH35X)	212
Section Item 72: SVP > MH36 (SVPX)	214
Section Item 73: CAPPED OFF > MH36 (CAPPED OFFX)	217
Section Item 74: MH36 > MH39 (MH36X)	220
Section Item 75: SVP > MH37 (SVPX)	223
Section Item 76: MH37 > MH39 (MH37X)	227
Section Item 77: SVP > MH38 (SVPX)	230
Section Item 78: MH38 > JNTO S76 (MH38X)	233
Section Item 79: MH39 > MH11 (F34) (MH39X)	236



Project Information

Project Name	Project Number	Project Date
Arundel Gate BN18 9EX	JSD10216	17/09/2026

Contractor

Company: Rexaus Group T/A Drain Detectives
Contact: Dean Austin
Department: Director
Street: Unit 2, The Long Barn, Halls Hole Road
Town or City: Tunbridge Wells
County: Kent
Post Code: TN2 4RF
Phone: [REDACTED]
Email: [REDACTED]





Scoring Summary

Project Name
Arundel Gate BN18 9EX

Project Number
JSD10246

Project Date
17/09/2026

Structural Defects

Section	PLR	Grade	Description
All inspected pipes are in an acceptable structural condition (< grade 3).			

Service / Operational Condition

Section	PLR	Grade	Description
All inspected pipes are in an acceptable service condition (< grade 3).			

Abandoned Surveys

Section	PLR	Description
39	CAPPED OFFX	Survey abandoned
48	CAPPED OFFX	Survey abandoned
53	CAPPED OFFX	Survey abandoned
70	CAPPED OFFX	Survey abandoned
73	CAPPED OFFX	Survey abandoned

Information

These scoring summaries are based on the SRM grading from the WRc.



Project Pictures

Project Name	Project Number	Project Date
Arundel Gate BN18 9EX	JSD10246	17/09/2026

20-08-2026 09:17:33





Defect Grade Description (Section)

Project Name
Arundel Gate BN18 9EX

Project Number
JSD10246

Project Date
17/09/2026

- 1:** Brick: Minor structural defects.
Other: Minor structural defects, i.e. open or displaced joints without additional characteristics.
Acceptable structural condition.
- 2:** Brick: Circumferential cracking. Single longitudinal crack. Surface mortar loss (depth missing < 15 mm). Surface damage - spalling slight (breaking away of small fragments from the surface). Surface damage - wear slight (increased roughness).
Other: Circumferential cracking. Surface damage - spalling slight (breaking away of small fragments from the surface). Surface damage - wear slight (increased roughness).
Minimal collapse likelihood in the short term but potential for further deterioration.
- 3:** Brick: Total mortar loss (depth missing > 50 mm) without other defects. More than one longitudinal crack (at a single location). Multiple cracking. Single bricks displaced. Deformation < 5%, no fracture and only moderate mortar loss. Surface damage - spalling medium (large areas of chipped brick). Surface damage - wear medium (entire surface of brick is missing).
Other: Fracture with no deformation or deformation < 5%. Longitudinal cracking or multiple cracking. Minor loss of level. Severe joint defects i.e. Surface damage - spalling medium. Surface damage - wear medium.
Collapse unlikely in the near future but further deterioration likely
- 4:** Brick: Total mortar loss (depth missing > 50mm) with deformation > 10%; deformation up to 10% and fractured; displaced or hanging brickwork; small number of missing bricks; dropped invert (drop > 20mm); moderate loss of level; surface damage - large spalling (entire surface of brick is missing); surface damage - large wear (entire surface of brick is missing).
Other: Broken; deformation up to 10% and broken; fracture with deformation 5-10%; multiple fractures; serious loss of level; serious joint defects with voids or soil visible (open joint with > 50mm soil or void visible or joint displacement > 25% of diameter); surface damage - entire area of pipe surface is missing or severely worn.
Collapse likely in the foreseeable future
- 5:** Brick: Already collapsed; missing Invert; deformation > 10% and fractured; displaced or hanging brickwork and deformation < 10%; extensive areas of missing brickwork.
Other: Already collapsed; deformation > 10% and broken; extensive areas of pipe fabric missing; fractures with deformation > 10%
Collapsed or collapse imminent



Section Inspection - 04/09/2026 - S. GULLYX

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
1	1	04/09/26	8:49	JSD10246	No Rain Or Snow	Yes	S. GULLYX
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZY		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	S. GULLY
Road:	Ford Road	Inspected Length:	4.71 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	4.71 m	Downstream Node:	MH1 (S23)
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.920 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	150 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.92 m MH1 (S23)							

Section Pictures - 04/09/2026 - S. GULLYX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
1	Upstream	S. GULLYX	JSD10246	JSD10246



S.

GULLYX_109764c7-514b-445c-b858-cacd4e694b36_20260917_155036_115.jpg, 00:00:55, 0.00 m
Start node, manhole, reference: MANHOLE 1 (MH1), (S23)



S.

GULLYX_abb76203-50f5-401d-bfc1-47038f07a9cd_20260917_155041_631.jpg, 00:00:55, 0.00 m
Water level, 0% of the vertical dimension



S.

GULLYX_4244c645-d79a-4ad6-aa35-04c40b0378ff_20260917_161940_265.jpg, 00:00:56, 0.00 m
General remark, **DAY 1**



S.

GULLYX_fb188551-1c84-4334-b949-5f79f49ee4bd_20260917_155050_901.jpg, 00:00:57, 0.02 m
Line deviates right

Section Pictures - 04/09/2026 - S. GULLYX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
1	Upstream	S. GULLYX	JSD10246	JSD10246



S.
GULLYX_c841ab05-4e20-45ef-94d7-4ac12e3120df_20260917_155120_453.jpg, 00:01:35, 3.68 m
Line deviates up



S.
GULLYX_23b6788d-ddfa-4c0f-988e-e3344ba8fbbe_20260917_155137_696.jpg, 00:01:45, 4.43 m
Line deviates down



S.
GULLYX_3b60e3f0-573d-481c-b75f-bc5ef4611ab7_20260917_155150_610.jpg, 00:01:57, 4.71 m
Finish node, gully, reference: STORM GULLY



Section Inspection - 04/09/2026 - MH1 (S23)X

Item No. 2	Insp. No. 1	Date 04/09/26	Time 8:49	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR MH1 (S23)X
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Not Specified	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH1 (S23)
Road:	Ford Road	Inspected Length:	14.36 m	Upstream Pipe Depth:	0.920 m
Location:	Property with buildings	Total Length:	14.36 m	Downstream Node:	MH2 (S24)
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.260 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	150 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:125	Position [m]	Code	Observation	MPEG	Photo	Grade		
Depth: 0.92 m MH1 (S23) 0.00 MH Start node, manhole, reference: MANHOLE 1 (MH1): (S23) 00:00:30 MH1 (S23)X_4d4814a7-cf 0.00 WL Water level, 0% of the vertical dimension 00:00:30 MH1 (S23)X_6070be17-7d 4.12 LL Line deviates left 00:03:30 MH1 (S23)X_76bf3cf8-828 14.36 MHF Finish node, manhole, reference: MANHOLE 2 (MH2): (S24) 00:03:36 MH1 (S23)X_27bbfd78-d7 Depth: 1.26 m MH2 (S24)									
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - MH1 (S23)X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
2	Downstream	MH1 (S23)X	JSD10246	JSD10246



MH1
(S23)X_4d4814a7-cf8b-4114-976f-03e03bb0a39d_20260917_155148_736.jpg, 00:00:30, 0.00 m
Start node, manhole, reference: MANHOLE 1 (MH1), (S23)



MH1
(S23)X_6070be17-7d18-4c32-b2ad-bd1778049acb_20260917_155155_126.jpg, 00:00:30, 0.00 m
Water level, 0% of the vertical dimension



MH1
(S23)X_76bf3cf8-8282-4de9-a750-7fe0fe7e797e_20260917_155155_107.jpg, 00:03:30, 4.12 m
Line deviates left



MH1
(S23)X_27bbfd78-d76f-43d6-a1f0-9029b7db433e_20260917_155533_220.jpg, 00:03:36, 14.36 m
Finish node, manhole, reference: MANHOLE 2 (MH2), (S24)



Section Inspection - 04/09/2026 - MH2 (S24)X

Item No. 3	Insp. No. 1	Date 04/09/26	Time 8:50	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR MH2 (S24)X
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Not Specified	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH2 (S24)
Road:	Ford Road	Inspected Length:	37.31 m	Upstream Pipe Depth:	1.260 m
Location:	Property with buildings	Total Length:	37.31 m	Downstream Node:	MH3 (S25)
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.230 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	150 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:324	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 1.26 m MH2 (S24) </							

Section Pictures - 04/09/2026 - MH2 (S24)X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
3	Downstream	MH2 (S24)X	JSD10246	JSD10246



MH2
(S24)X_32ea514b-be78-46ea-86b7-50292b24514a_20260917_155635_895.jpg, 00:00:07, 0.00 m
Start node, manhole, reference: MANHOLE 2 (MH2), (S24)



MH2
(S24)X_26902208-3caf-4351-868f-afaabecf0fc0_20260917_155641_435.jpg, 00:00:07, 0.00 m
Water level, 0% of the vertical dimension



MH2
(S24)X_1640f63c-28bf-45fc-97de-4cd679e228b3_20260917_155700_752.jpg, 00:00:25, 0.67 m
Size changes, new size(s), 225mm high



MH2
(S24)X_b5ecb4c4-0c32-4ed7-8a51-b194671de47a_20260917_155727_905.jpg, 00:01:16, 5.51 m
Junction at 9 o'clock, diameter: 150mm

Section Pictures - 04/09/2026 - MH2 (S24)X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
3	Downstream	MH2 (S24)X	JSD10246	JSD10246



MH2
(S24)X_9bc9b007-b930-48ab-9bd4-88c17d308de9_20260917_155756_854.jpg, 00:02:05, 10.68 m
Junction at 9 o'clock, diameter: 150mm



MH2
(S24)X_95af4d62-58af-4330-bcfa-b7b9eaa6bf5f_20260917_155813_356.jpg, 00:02:20, 12.10 m
Junction at 10 o'clock, diameter: 150mm



MH2
(S24)X_6d0cafe9-aaba-4e45-9438-a7dde209d2f5_20260917_155841_148.jpg, 00:02:29, 13.28 m
Junction at 2 o'clock, diameter: 150mm



MH2
(S24)X_2b4372fb-7b8b-41ea-ad26-3972d5980a12_20260917_155917_684.jpg, 00:03:36, 21.74 m
Junction at 9 o'clock, diameter: 150mm

Section Pictures - 04/09/2026 - MH2 (S24)X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
3	Downstream	MH2 (S24)X	JSD10246	JSD10246



MH2
(S24)X_d71bb206-4d3c-4feb-865c-4210ee6c4161_20260917_155959_075.jpg, 00:04:36, 31.01 m
Junction at 11 o'clock, diameter: 150mm



MH2
(S24)X_1f274a2c-b6c5-4dc5-a557-e1fbc41492d_20260917_160035_851.jpg, 00:05:19, 36.87 m
Size changes, new size(s), 150mm high



MH2
(S24)X_eaf88c2c-cff4-4225-9271-78901f6e91fa_20260917_160112_370.jpg, 00:05:43, 37.31 m
Finish node, manhole, reference: MANHOLE 3 (MH3), (S25)



Section Inspection - 04/09/2026 - MH3 (S25)X

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
4	1	04/09/26	8:51	JSD10246	No Rain Or Snow	Yes	MH3 (S25)X
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZV		Push Rod	Not Specified	Not Specified	Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH3 (S25)
Road:	Ford Road	Inspected Length:	9.02 m	Upstream Pipe Depth:	1.230 m
Location:	Property with buildings	Total Length:	9.02 m	Downstream Node:	MH4 (S26)
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.280 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	225 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:79	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 1.23 m MH3 (S25)							

Section Pictures - 04/09/2026 - MH3 (S25)X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
4	Downstream	MH3 (S25)X	JSD10246	JSD10246



MH3
(S25)X_bc5ddc7d-f27a-4e64-b99e-2df88dd07134_20260917_160242_868.jpg, 00:01:09, 0.00 m
Start node, manhole, reference: MANHOLE 3 (MH3), (S25)



MH3
(S25)X_bbd337cd-102c-4321-9ed5-c37510282807_20260917_160249_304.jpg, 00:01:09, 0.00 m
Water level, 0% of the vertical dimension



MH3
(S25)X_4ba9618a-5a5f-41f0-ae3c-0a1d373c7321_20260917_160302_250.jpg, 00:01:28, 0.26 m
Line deviates left



MH3
(S25)X_a07b1e89-ad44-4d33-956a-2a54c47cce03_20260917_160326_826.jpg, 00:02:57, 9.02 m
Finish node, manhole, reference: MANHOLE 4 (MH4), (S26)



Section Inspection - 04/09/2026 - MH5 (S26)X

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
5	1	04/09/26	8:53	JSD10246	No Rain Or Snow	Yes	MH5 (S26)X
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZV		Push Rod	Not Specified	Not Specified	Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH5 (S26)
Road:	Ford Road	Inspected Length:	35.02 m	Upstream Pipe Depth:	1.550 m
Location:	Property with buildings	Total Length:	35.02 m	Downstream Node:	MH4 (S27)
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.280 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	225 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:304	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 1.55 m MH5 (S26) 0.00 0.00 28.62 28.62 35.02 Depth: 1.28 m MH4 (S27) </							

Section Pictures - 04/09/2026 - MH5 (S26)X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
5	Downstream	MH5 (S26)X	JSD10246	JSD10246



MH5
(S26)X_049c4293-9789-4496-bf72-6fb8cae8a49a_20260917_160501_585.jpg, 00:01:14, 0.00 m
Start node, manhole, reference: MANHOLE 5 (MH5), (S26)



MH5
(S26)X_fb4723c3-3e9c-44c7-a87d-8ac8732bb7bf_20260917_160507_474.jpg, 00:01:14, 0.00 m
Water level, 0% of the vertical dimension



MH5
(S26)X_65b27f55-c831-4031-afb9-47e4ef07d4c3_20260917_160551_209.jpg, 00:04:51, 28.62 m
Junction at 10 o'clock, diameter: 150mm



MH5
(S26)X_3a3654d2-9b1b-4e04-9694-8c7e2273311f_20260917_160559_119.jpg, 00:04:51, 28.62 m
Water level, 5% of the vertical dimension



Section Pictures - 04/09/2026 - MH5 (S26)X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
5	Downstream	MH5 (S26)X	JSD10246	JSD10246



MH5
(S26)X_2effd61c-e6ce-4a24-8800-0160cd8d6e55_20260917_
160754_053.jpg, 00:08:31, 35.02 m
Finish node, manhole, reference: MANHOLE 4 (MH4), (S27)



Section Inspection - 17/09/2026 - MH4 (S26)X

Item No. 6	Insp. No. 1	Date 17/09/26	Time 16:07	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR MH4 (S26)X
Operator Darren		Vehicle CP18 ZZY		Camera Crawler Unit	Preset Length Not Specified	Legal Status Not Specified	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH4 (S26)
Road:	Ford Road	Inspected Length:	14.20 m	Upstream Pipe Depth:	1.280 m
Location:	Property with buildings	Total Length:	14.20 m	Downstream Node:	MH6 (S28)
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.220 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	225 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:123	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 1.28 m MH4 (S26)							
		0.00	MH	Start node, manhole, reference: MANHOLE 4 (MH4): (S26)		MH4 (S26)X_f8 38ba4e-12	
		0.00	WL	Water level, 0% of the vertical dimension		MH4 (S26)X_e6 49b1d4-87	
		4.50	JN	Junction at 2 o'clock, diameter: 150mm		MH4 (S26)X_e4 8caf5f-78a	
		8.92	JN	Junction at 10 o'clock, diameter: 150mm		MH4 (S26)X_1c 595e1b-cc	
		14.20	MHF	Finish node, manhole, reference: MANHOLE 6 (MH6): (S28)		MH4 (S26)X_56 83e80b-57	
MH6 (S28) Depth: 1.22 m							

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 17/09/2026 - MH4 (S26)X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
6	Downstream	MH4 (S26)X	JSD10246	JSD10246



MH4

(S26)X_f838ba4e-127e-47d2-9614-f5e8e0b390e8_20260917_160946.png, 0.00 m
Start node, manhole, reference: MANHOLE 4 (MH4), (S26)




MH4

(S26)X_e649b1d4-8702-4322-bd08-b738e10fda99_20260917_161012.png, 0.00 m
Water level, 0% of the vertical dimension



MH4

(S26)X_e48caf5f-78ab-4cb8-a0fb-7c2fb848a50e_20260917_161057.png, 4.50 m
Junction at 2 o'clock, diameter: 150mm



MH4

(S26)X_1c595e1b-cc4b-4717-892a-4af8e98748d7_20260917_161118.png, 8.92 m
Junction at 10 o'clock, diameter: 150mm

Section Pictures - 17/09/2026 - MH4 (S26)X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
6	Downstream	MH4 (S26)X	JSD10246	JSD10246



MH4

(S26)X_5683e80b-5730-4b74-a60d-06781662279a_20260917_161125.png, 14.20 m

Finish node, manhole, reference: MANHOLE 6 (MH6), (S28)



Section Inspection - 17/09/2026 - MH6 (S28)X

Item No. 7	Insp. No. 1	Date 17/09/26	Time 16:11	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR MH6 (S28)X
Operator Darren		Vehicle CP18 ZZY		Camera Crawler Unit	Preset Length Not Specified	Legal Status Not Specified	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH6 (S28)
Road:	Ford Road	Inspected Length:	13.41 m	Upstream Pipe Depth:	1.220 m
Location:	Property with buildings	Total Length:	13.41 m	Downstream Node:	MH7 (S29)
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.450 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	300 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		


Comments:

Recommendations:


Scale:	1:117	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 1.22 m MH6 (S28) <							

Section Pictures - 17/09/2026 - MH6 (S28)X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
7	Downstream	MH6 (S28)X	JSD10246	JSD10246



MH6
(S28)X_be767be2-c35a-41119-9b44-1fdbe38921fc_20260917_161435.png, 0.00 m
Start node, manhole, reference: MANHOLE 6 (MH6), (S28)



MH6
(S28)X_04430c33-2bcf-49b5-b086-956d09ce06d5_20260917_161441.png, 0.00 m
Water level, 0% of the vertical dimension



MH6
(S28)X_0572d9ae-b482-4f06-ad13-5a0d335b5bf1_20260917_161445.png, 0.07 m
Line deviates right



MH6
(S28)X_f57b6097-6d31-4ada-8367-ff2e3ea0c0ce_20260917_161451.png, 1.89 m
Junction at 2 o'clock, diameter: 150mm

Section Pictures - 17/09/2026 - MH6 (S28)X


Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
7	Downstream	MH6 (S28)X	JSD10246	JSD10246




MH6
(S28)X_7e920f37-da11-4577-bff2-d13314ea7b33_20260917_
161500.png, 13.41 m
Finish node, manhole, reference: MANHOLE 7 (MH7), (S29)

Section Pictures - 17/09/2026 - MH7 (S29)X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
8	Downstream	MH7 (S29)X	JSD10246	JSD10246




MH7
(S29)X_ee301a1d-613c-10b7-a755-360c90ada239_20260917_161839.png, 0.00 m
Start node, manhole, reference: MANHOLE 7 (MH7), (S29)



MH7
(S29)X_8b68ef67-8466-1c82-acb5-087a8a5882b2_20260917_161843.png, 0.00 m
Water level, 0% of the vertical dimension



MH7
(S29)X_d7dcf0f8-609e-4756-ba6c-0d55cc8bb014_20260917_161846.png, 0.19 m
Line deviates right



MH7
(S29)X_fba2697a-1a84-1d49-b4d1-3cf99fb2bc42_20260917_161850.png, 32.45 m
Junction at 3 o'clock, diameter: 150mm



Section Pictures - 17/09/2026 - MH7 (S29)X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
8	Downstream	MH7 (S29)X	JSD10246	JSD10246



MH7

(S29)X_d5b0e454-9f13-4adf-84c8-3b9278064df7_20260917_161857.png, 38.03 m

Finish node, manhole, reference: MANHOLE 8 (MH8), (S32)



Section Inspection - 04/09/2026 - MH9 (F32)X

Item No. 9	Insp. No. 1	Date 04/09/26	Time 8:47	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR MH9 (F32)X
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Not Specified	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH9 (F32)
Road:	Ford Road	Inspected Length:	33.20 m	Upstream Pipe Depth:	1.530 m
Location:	Property with buildings	Total Length:	33.20 m	Downstream Node:	MH10 (F33)
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.530 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition		Lining Material:	No Lining	

Comments:

Recommendations:

Scale:	1:288	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 1.53 m MH9 (F32) </							

Section Pictures - 04/09/2026 - MH9 (F32)X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
9	Downstream	MH9 (F32)X	JSD10246	JSD10246



MH9
(F32)X_489cd220-7614-4143-8eff-ce8eab942a81_20260917_162353_874.jpg, 00:00:41, 0.00 m
Start node, manhole, reference: MANHOLE 9 (MH9), (F32)



MH9
(F32)X_e3973f59-9613-42f8-9210-aab46720dede_20260917_162400_532.jpg, 00:00:41, 0.00 m
Water level, 0% of the vertical dimension



MH9
(F32)X_5adfe1a2-94ba-4a3a-a75d-fee80e3250cf_20260917_162536_970.jpg, 00:00:42, 0.00 m
General remark, **DAY 2**



MH9
(F32)X_8025571e-a2ca-4ecc-98a6-1866d1e8da4c_20260917_162428_474.jpg, 00:03:19, 21.37 m
Junction at 9 o'clock, diameter: 110mm

Section Pictures - 04/09/2026 - MH9 (F32)X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
9	Downstream	MH9 (F32)X	JSD10246	JSD10246



MH9
(F32)X_fd623ebe-d1d6-449f-a4a3-b1a95742cd59_20260917_162458_154.jpg, 00:04:32, 33.01 m
Size changes, new size(s), 150mm high



MH9
(F32)X_4e9ac8c6-0901-45d4-917d-3c1168824f94_20260917_162519_220.jpg, 00:04:36, 33.20 m
Finish node, manhole, reference: MANHOLE 10 (MH10), (F33)

Section Pictures - 04/09/2026 - MH10 (F33)X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
10	Downstream	MH10 (F33)X	JSD10246	JSD10246



MH10
(F33)X_53dbb7e5-9dde-4b18-97cf-4fa8b41e333a_20260917_162659_649.jpg, 00:00:57, 0.00 m
Start node, manhole, reference: MANHOLE 10 (MH10), (F33)



MH10
(F33)X_d878b1ba-4f3d-4473-877b-22a78de67df5_20260917_162705_885.jpg, 00:00:57, 0.00 m
Water level, 5% of the vertical dimension



MH10
(F33)X_611c9cc4-c847-4f8c-be2e-970db7baba0f_20260917_162752_448.jpg, 00:01:50, 0.14 m
Size changes, new size(s), 110mm high



MH10
(F33)X_cf6c9501-8720-47d1-8897-0ad26da18fac_20260917_162801_379.jpg, 00:01:53, 0.19 m
Line deviates left

Section Pictures - 04/09/2026 - MH10 (F33)X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
10	Downstream	MH10 (F33)X	JSD10246	JSD10246



MH10
(F33)X_ab7df427-aa82-4b2d-aef8-1b8bd624a4aa_20260917_163020_967.jpg, 00:02:41, 6.28 m
Junction at 9 o'clock, diameter: 110mm



MH10
(F33)X_bf568a71-e48d-480d-80ff-eb7b6dc9d9f_20260917_163054_265.jpg, 00:03:26, 11.52 m
Junction at 10 o'clock, diameter: 110mm



MH10
(F33)X_09784df2-4f93-46ba-9049-4ed3d1541d28_20260917_163151_061.jpg, 00:04:16, 22.11 m
Finish node, manhole, reference: MANHOLE 11 (MH11), (F34)



Section Inspection - 04/09/2026 - MH11 (F34)X

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
11	1	04/09/26	8:13	JSD10246	No Rain Or Snow	Yes	MH11 (F34)X
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZY		Push Rod	Not Specified	Not Specified	Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH11 (F34)
Road:	Ford Road	Inspected Length:	9.34 m	Upstream Pipe Depth:	1.700 m
Location:	Property with buildings	Total Length:	9.34 m	Downstream Node:	MH12 (F35)
Surface Type:		Joint Length:		Downstream Pipe Depth:	2.100 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:81	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 1.70 m MH11 (F34) </							

Section Pictures - 04/09/2026 - MH11 (F34)X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
11	Downstream	MH11 (F34)X	JSD10246	JSD10246



MH11
(F34)X_7c6f545c-8f02-44fd-9219-0492384b7187_20260917_163842_569.jpg, 00:00:31, 0.00 m
Start node, manhole, reference: MANHOLE 11 (MH11), (F34)



MH11
(F34)X_136808cb-5ccc-4bae-9277-86e9c56e0d3a_20260917_163848_292.jpg, 00:00:31, 0.00 m
Water level, 0% of the vertical dimension



MH11
(F34)X_5ef1f7c6-ea67-4b36-998e-debf4a3d4f3e_20260917_163906_805.jpg, 00:00:49, 0.32 m
Line deviates right



MH11
(F34)X_2c3b0f7a-188f-4f48-b23e-ffca18901513_20260917_163929_591.jpg, 00:03:12, 9.34 m
Finish node, manhole, reference: MANHOLE 12 (MH12), (F35)



Section Inspection - 04/09/2026 - MH12 (F35)X

Item No. 12	Insp. No. 1	Date 04/09/26	Time 8:44	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR MH12 (F35)X
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Not Specified	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH12 (F35)
Road:	Ford Road	Inspected Length:	42.59 m	Upstream Pipe Depth:	2.100 m
Location:	Property with buildings	Total Length:	42.59 m	Downstream Node:	MH13 (F36)
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.000 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:369	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 2.10 m MH12 (F35)							

Section Pictures - 04/09/2026 - MH12 (F35)X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
12	Downstream	MH12 (F35)X	JSD10246	JSD10246



MH12
(F35)X_65c4e705-f367-41ad-a17c-f5910dea6bd0_20260917_165107_059.jpg, 00:00:50, 0.00 m
Start node, manhole, reference: MANHOLE 12 (MH12), (F35)



MH12
(F35)X_327e1128-c05e-4ce9-a1c1-64d9b2cac9c2_20260917_165113_019.jpg, 00:00:50, 0.00 m
Water level, 0% of the vertical dimension



MH12
(F35)X_4e2e42c5-9a6c-4f90-afbd-c80d628e3121_20260917_165124_557.jpg, 00:01:05, 0.28 m
Line deviates left



MH12
(F35)X_76902c83-d27e-4e16-98a6-616105d60454_20260917_165241_666.jpg, 00:04:47, 42.35 m
Size changes, new size(s), 150mm high



Section Pictures - 04/09/2026 - MH12 (F35)X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
12	Downstream	MH12 (F35)X	JSD10246	JSD10246



MH12
(F35)X_2b49fbef-b497-449d-b358-a987b8e1c597_20260917
_165158_583.jpg, 00:05:43, 42.59 m
Finish node, manhole, reference: MANHOLE 13 (MH13), (F36)



Item No. 13	Insp. No. 1	Date 04/09/26	Time 8:44	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR MH14 (F33AX)
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Not Specified	Alternative ID Not Specified

Scale:	1:328	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.86 m MH14 (F33A)							
			MH	Start node, manhole, reference: MANHOLE 14 (MH14): (F33A)	00:00:34	MH14 (F33AX_c 128a3d8-e	
			WL	Water level, 0% of the vertical dimension	00:00:34	MH14 (F33AX_2 c50aafe-6	
			LL	Line deviates left	00:03:18	MH14 (F33AX_b 46a8a86-5	
			WL	Water level, 10% of the vertical dimension	00:03:18	MH14 (F33AX_c 8caa492-c	
JN TO S10 Depth: 0.00 m			BRF	Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS SECTION 10 (S10)	00:03:39	MH14 (F33AX_7 ab8fd63-c	

Arundel Gate BN18 9EX

Section Pictures - 04/09/2026 - MH14 (F33AX)

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
13	Downstream	MH14 (F33AX)	JSD10246	JSD10246



MH14
(F33AX_c128a3d8-e5f8-48ef-931e-8feba2648af1_20260917_165344_759.jpg, 00:00:34, 0.00 m
Start node, manhole, reference: MANHOLE 14 (MH14), (F33A)



MH14
(F33AX_2c50aafe-6bcb-4f6c-a860-c40fdadf5679_20260917_165350_778.jpg, 00:00:34, 0.00 m
Water level, 0% of the vertical dimension



MH14
(F33AX_b46a8a86-547b-4291-951b-af5988893b71_20260917_165430_683.jpg, 00:03:18, 37.34 m
Line deviates left



MH14
(F33AX_c8caa492-caf9-4867-bdec-ade6c186e3d0_20260917_165438_125.jpg, 00:03:18, 37.34 m
Water level, 10% of the vertical dimension

Section Pictures - 04/09/2026 - MH14 (F33AX)

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
13	Downstream	MH14 (F33AX)	JSD10246	JSD10246



MH14

(F33AX_7ab8fd63-c363-47c6-9da4-46776fbf9ff5_20260917_165515_922.jpg, 00:03:39, 37.78 m

Finish node, major connection without manhole, reference:
BLIND JUNCTION - JOINS SECTION 10 (S10)



Section Inspection - 04/09/2026 - SVPX

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
14	1	04/09/26	8:45	JSD10246	No Rain Or Snow	Yes	SVPX
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZV		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	SVP
Road:	Ford Road	Inspected Length:	9.20 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	9.20 m	Downstream Node:	MH15
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.950 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition		Lining Material:	No Lining	

Comments:

Recommendations:

Scale:	1:80	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.95 m MH15 <							

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
14	Upstream	SVPX	JSD10246	JSD10246



SVPX_b177d65f-3e32-4885-93b1-34f03347b9b5_20260917_165723_780.jpg, 00:00:31, 0.00 m
Start node, manhole, reference: MANHOLE 15 (MH15)



SVPX_494f5175-2b96-4cad-a9fa-91e1e0b156f8_20260917_165729_693.jpg, 00:00:31, 0.00 m
Water level, 0% of the vertical dimension



SVPX_59cbd536-9974-4ccb-bb4e-49bd6874982e_20260917_165738_747.jpg, 00:00:31, 0.00 m
General remark, **PLOT 79**



SVPX_522d8c10-0f75-4268-8945-1182ee759427_20260917_165750_365.jpg, 00:00:41, 1.88 m
Line deviates right



Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
14	Upstream	SVPX	JSD10246	JSD10246



SVPX_9d28b386-32ca-434f-a99a-b130670ade5b_20260917_165803_576.jpg, 00:01:04, 8.30 m
Line deviates up, REST BEND



SVPX_dcc6d24c-69b0-44c0-9e6a-ca820a073452_20260917_165828_107.jpg, 00:01:14, 9.20 m
Finish node, major connection without manhole, reference:
SOIL VENT PIPE (SVP) & KITCHEN SINK



Section Inspection - 04/09/2026 - UTIL. SINKX

Item No. 15	Insp. No. 1	Date 04/09/26	Time 8:45	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR UTIL. SINKX
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	UTIL. SINK
Road:	Ford Road	Inspected Length:	8.28 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	8.28 m	Downstream Node:	MH15
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.950 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:72	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.95 m MH15 <							

Section Pictures - 04/09/2026 - UTIL. SINKX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
15	Upstream	UTIL. SINKX	JSD10246	JSD10246



UTIL.

SINKX_e99ecd11-2a5c-428c-8e05-58eadc530422_20260917_165920_949.jpg, 00:00:18, 0.00 m
Start node, manhole, reference: MANHOLE 15 (MH15)



UTIL.

SINKX_f44c6ad8-8a03-4fc1-aa86-6b80dd88e28b_20260917_165926_730.jpg, 00:00:18, 0.00 m
Water level, 0% of the vertical dimension



UTIL.

SINKX_e103f00f-b488-4865-9acd-1e559c1f6de8_20260917_165936_706.jpg, 00:00:18, 0.00 m
General remark, **PLOT 79**



UTIL.

SINKX_9242fc08-5646-4e53-93ad-5e3e9793315b_20260917_165949_924.jpg, 00:00:33, 1.88 m
Line deviates left

Section Pictures - 04/09/2026 - UTIL. SINKX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
15	Upstream	UTIL. SINKX	JSD10246	JSD10246



UTIL.
SINKX_5626fec3-1c3c-4485-a61d-6a0c0dc85c02_20260917_170008_894.jpg, 00:00:57, 7.49 m
Line deviates up, REST BEND



UTIL.
SINKX_71ab30d1-153f-4a48-acd6-95216f9ec830_20260917_170024_769.jpg, 00:01:00, 8.28 m
Finish node, major connection without manhole, reference:
UTILITY SINK


Section Inspection - 04/09/2026 - MH15X

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
16	1	04/09/26	8:15	JSD10246	No Rain Or Snow	Yes	MH15X
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZY		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH15
Road:	Ford Road	Inspected Length:	7.81 m	Upstream Pipe Depth:	0.950 m
Location:	Property with buildings	Total Length:	7.81 m	Downstream Node:	MAIN SEWER
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.000 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:68	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.95 m MH15  MAIN SEWER Depth: 0.00 m							
		0.00	MH	Start node, manhole, reference: MANHOLE 15 (MH15)	00:00:23	MH15X_6 3ecdd8e-6 071-4a89-	
		0.00	WL	Water level, 0% of the vertical dimension	00:00:23	MH15X_1 3dafcd0-1 061-4afb-8	
		0.00	REM	General remark: **PLOT 79**	00:00:23	MH15X_2 e4dfb06-7 6f0-4c81-8	
		0.16	LD	Line deviates down	00:00:31	MH15X_4 4809b83-c df5-49f5-8	
		2.39	JN	Junction at 9 o'clock, diameter: 110mm: SECTION 22 (S22)	00:00:46	MH15X_5f 45bb79-bc 8c-4ba4-a	
		3.97	LU	Line deviates up	00:00:59	MH15X_8 7962072-6 ce7-428c-	
		4.53	REM	General remark: **BOUNDARY POINT**	00:01:08	MH15X_2 10f1f57-db 6f-45c5-9a	
		7.49	LR	Line deviates right	00:01:26	MH15X_c3 dfec66-6f7 0-4ed8-95	
		7.81	BRF	Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS THE MAIN SEWER: **IN THE ROAD**	00:01:35	MH15X_cd 0fcec4-55 3b-492e-9	

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - MH15X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
16	Downstream	MH15X	JSD10246	JSD10246



MH15X_63ecdd8e-6071-4a89-9ccf-77f62818ab1b_20260917_170120_156.jpg, 00:00:23, 0.00 m
Start node, manhole, reference: MANHOLE 15 (MH15)



MH15X_13dafcd0-1061-4afb-8137-8211d73f61b7_20260917_170125_581.jpg, 00:00:23, 0.00 m
Water level, 0% of the vertical dimension



MH15X_2e4dfb06-76f0-4c81-88ab-1428abd8be19_20260917_170134_307.jpg, 00:00:23, 0.00 m
General remark, **PLOT 79**



MH15X_44809b83-cdf5-49f5-81d1-d98588b7e15e_20260917_170146_168.jpg, 00:00:31, 0.16 m
Line deviates down

Section Pictures - 04/09/2026 - MH15X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
16	Downstream	MH15X	JSD10246	JSD10246



MH15X_5f45bb79-bc8c-4ba4-a2ae-7eff7c7fb217_20260917_170239_300.jpg, 00:00:46, 2.39 m
Junction at 9 o'clock, diameter: 110mm, SECTION 22 (S22)



MH15X_87962072-6ce7-428c-a931-a891d0940a54_20260917_170250_140.jpg, 00:00:59, 3.97 m
Line deviates up



MH15X_210f4f57-db6f-45c5-9acd-398b128a212a_20260917_170307_381.jpg, 00:01:08, 4.53 m
General remark, **BOUNDARY POINT**



MH15X_c3dfec66-6f70-4ed8-9596-f3f5208a5763_20260917_170323_835.jpg, 00:01:26, 7.49 m
Line deviates right



Section Pictures - 04/09/2026 - MH15X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
16	Downstream	MH15X	JSD10246	JSD10246



MH15X_cd0fcec4-553b-492e-9b5f-feeb21337835_20260917_170351_539.jpg, 00:01:35, 7.81 m
Finish node, major connection without manhole, reference:
BLIND JUNCTION - JOINS THE MAIN SEWER, **IN THE ROAD**



Section Inspection - 04/09/2026 - SVPX

Item No. 17	Insp. No. 1	Date 04/09/26	Time 8:45	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR SVPX
Operator Darren		Vehicle CP18 ZZV		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	SVP
Road:	Ford Road	Inspected Length:	1.96 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	1.96 m	Downstream Node:	MH16
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.780 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:1:50

Position [m]

Code

Observation

MPEG

Photo

Grade

Depth: 0.78 m

MH16

0.00

0.00

0.00

0.97

1.96

SVP

Depth: 0.00 m

MH

Start node, manhole, reference: MANHOLE 16 (MH16)

00:00:23

SVPX_f04
ced03-d09
c-4ac6-97

WL

Water level, 0% of the vertical dimension

00:00:23

SVPX_966
f4f9e-989c
-4148-854f

REM

General remark: **PLOT 79**

00:00:23

SVPX_023
1fdf9-97eb
-4b19-bd6

LU

Line deviates up: REST BEND

00:00:38

SVPX_e74
3adae-db1
d-4e84-81

BRF

Finish node, major connection without manhole, reference: SOIL VENT PIPE (SVP)

00:00:46

SVPX_542
01fc8-9a5
b-4133-85

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
17	Upstream	SVPX	JSD10246	JSD10246



SVPX_f04ced03-d09c-4ac6-97e2-8e53969a3199_20260917_170448_268.jpg, 00:00:23, 0.00 m
Start node, manhole, reference: MANHOLE 16 (MH16)



SVPX_966f4f9e-989c-4148-854f-879d1f09f5f4_20260917_170453_860.jpg, 00:00:23, 0.00 m
Water level, 0% of the vertical dimension



SVPX_0231fdf9-97eb-4b19-bd69-7c07cb9945cb_20260917_170513_745.jpg, 00:00:23, 0.00 m
General remark, **PLOT 79**



SVPX_e743adae-db1d-4e84-8163-44e73515b26a_20260917_170529_959.jpg, 00:00:38, 0.97 m
Line deviates up, REST BEND




Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
17	Upstream	SVPX	JSD10246	JSD10246



SVPX_54201fc8-9a5b-4133-8569-6ca7bbfd02da_20260917_1
70547_467.jpg, 00:00:46, 1.96 m

Finish node, major connection without manhole, reference:
SOIL VENT PIPE (SVP)




Item No. 18	Insp. No. 1	Date 01/09/26	Time 8:16	Client's Job Ref JSD10216	Weather No Rain Or Snow	Pre Cleaned Yes	PLR MH16X
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH16
Road:	Ford Road	Inspected Length:	1.31 m	Upstream Pipe Depth:	0.780 m
Location:	Property with buildings	Total Length:	1.31 m	Downstream Node:	JN TO S22
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.000 m
Use:	Foul			Pipe Shape:	Circular
Type of Pipe:	Gravity drain/sewer			Dia/Height:	110 mm
Flow Control:	No flow control			Pipe Material:	Polyvinyl chloride
Year Constructed:	Not Specified			Lining Type:	No Lining
Inspection Purpose:	Routine inspection of condition			Lining Material:	No Lining

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.78 m MH16  0.00 0.00 0.00 1.31 JN TO S22 Depth: 0.00 m							
MH	Start node, manhole, reference: MANHOLE 16 (MH16)	00:00:22	MH16X_7 ed15a63-7 253-4d54-				
WL	Water level, 0% of the vertical dimension	00:00:22	MH16X_7 ab5ae4a-1 ab1-4d1b-				
REM	General remark: **PLOT 79**	00:00:22	MH16X_2 a4185dc-9 38a-43b0-				
BRF	Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS SECTION 22 (S22)	00:00:41	MH16X_4 28f2b95-b 001-412b-				

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - MH16X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
18	Downstream	MH16X	JSD10246	JSD10246



MH16X_7ed15a63-7253-4d54-bc25-7c3c44105ce0_20260917_170643_154.jpg, 00:00:22, 0.00 m
Start node, manhole, reference: MANHOLE 16 (MH16)



MH16X_7ab5ae4a-1ab4-4d1b-bd75-725340569ee8_20260917_170649_207.jpg, 00:00:22, 0.00 m
Water level, 0% of the vertical dimension



MH16X_2a4185dc-938a-43b0-b3ca-601dac91ba39_20260917_170657_884.jpg, 00:00:22, 0.00 m
General remark, **PLOT 79**



MH16X_428f2b95-b001-412b-abc9-27e4679198db_20260917_170720_699.jpg, 00:00:41, 1.31 m
Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS SECTION 22 (S22)



Section Inspection - 04/09/2026 - BASINX

Item No. 19	Insp. No. 1	Date 04/09/26	Time 8:46	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR BASINX
Operator Darren		Vehicle CP18 ZZV		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	BASIN
Road:	Ford Road	Inspected Length:	3.88 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	3.88 m	Downstream Node:	MH17
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.860 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition		Lining Material:	No Lining	

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.86 m MH17 0.00 0.00 0.00 0.83 3.19 3.88 BASIN Depth: 0.00 m <							

Section Pictures - 04/09/2026 - BASINX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
19	Upstream	BASINX	JSD10246	JSD10246



BASINX_af5ce351-2921-4ba2-bdaf-ebc53474b9f7_20260917_170828_084.jpg, 00:00:25, 0.00 m
Start node, manhole, reference: MANHOLE 17 (MH17)



BASINX_7ac3fc77-0303-42bc-8a62-a722d0f07bad_20260917_170834_875.jpg, 00:00:25, 0.00 m
Water level, 0% of the vertical dimension



BASINX_4c57f7dd-e726-4f58-8443-d14008a98d26_20260917_170843_378.jpg, 00:00:25, 0.00 m
General remark, **PLOT 79**



BASINX_4352884e-0c3c-48e3-b304-1235cdef5f5c_20260917_170904_555.jpg, 00:00:40, 0.83 m
Line deviates left

Section Pictures - 04/09/2026 - BASINX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
19	Upstream	BASINX	JSD10246	JSD10246



BASINX_f79740ec-7974-48e7-9a37-fc3e2b8576cc_20260917_170920_384.jpg, 00:00:58, 3.19 m
Line deviates up, REST BEND



BASINX_bfb68a32-918e-4b3d-bd2d-c11b1287306e_20260917_170930_804.jpg, 00:01:14, 3.88 m
Finish node, major connection without manhole, reference: BASIN



Section Inspection - 04/09/2026 - W/CX

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
20	1	04/09/26	8:46	JSD10246	No Rain Or Snow	Yes	W/CX
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZY		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	W/C
Road:	Ford Road	Inspected Length:	4.57 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	4.57 m	Downstream Node:	MH17
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.860 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.86 m MH17 </							

Section Pictures - 04/09/2026 - W/CX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
20	Upstream	W/CX	JSD10246	JSD10246



W_CX_1abf18ae-b3bd-411c-819f-99249c00b505_20260917_171020_769.jpg, 00:00:19, 0.00 m
Start node, manhole, reference: MANHOLE 17 (MH17)



W_CX_a401950c-bc96-4dc5-b135-0128f70b779f_20260917_171026_869.jpg, 00:00:19, 0.00 m
Water level, 0% of the vertical dimension



W_CX_3fc85051-8f67-4dcc-b4e6-be7d331632a4_20260917_171039_225.jpg, 00:00:19, 0.00 m
General remark, **PLOT 79**



W_CX_a57f05f7-9d6c-4b65-8ab5-76ee476a6623_20260917_171049_396.jpg, 00:00:29, 0.30 m
Line deviates left



Section Pictures - 04/09/2026 - W/CX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
20	Upstream	W/CX	JSD10246	JSD10246



W_CX_b4296c61-451e-4780-b165-025cf86c2310_20260917_171113_525.jpg, 00:00:42, 3.54 m
Line deviates up, REST BEND



W_CX_6c84b869-0fbf-4491-b149-1df9dedb4af4_20260917_171124_774.jpg, 00:00:54, 4.57 m
Finish node, major connection without manhole, reference: W/C



Section Inspection - 04/09/2026 - SVPX

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
21	1	04/09/26	8:46	JSD10246	No Rain Or Snow	Yes	SVPX
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZV		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	SVP
Road:	Ford Road	Inspected Length:	5.40 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	5.40 m	Downstream Node:	MH17
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.860 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition		Lining Material:	No Lining	

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.86 m MH17 </							

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
21	Upstream	SVPX	JSD10246	JSD10246



SVPX_5a0120fe-2875-4ba6-92e4-71d64a493fda_20260917_171218_915.jpg, 00:00:29, 0.00 m
Start node, manhole, reference: MANHOLE 17 (MH17)



SVPX_a6e8ca92-aad8-4f9f-b188-818883c408aa_20260917_171226_021.jpg, 00:00:29, 0.00 m
Water level, 0% of the vertical dimension



SVPX_b5b4eec6-53b8-4cf7-99d7-ed1385b82d71_20260917_171235_829.jpg, 00:00:29, 0.00 m
General remark, **PLOT 79**



SVPX_65cf9813-f4ed-4a7c-a7f3-61bf8bdc7fbf_20260917_171245_884.jpg, 00:00:39, 0.02 m
Line deviates left

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
21	Upstream	SVPX	JSD10246	JSD10246



SVPX_20acf176-d350-4499-b5e7-33c17b2036cd_20260917_171310_629.jpg, 00:01:04, 4.41 m
Line deviates up, REST BEND



SVPX_f5641a2a-3f0d-4dfb-9118-07a890dbf729_20260917_171329_515.jpg, 00:01:13, 5.40 m
Finish node, major connection without manhole, reference: SOIL VENT PIPE (SVP)



Section Inspection - 04/09/2026 - MH17X

Item No. 22	Insp. No. 1	Date 04/09/26	Time 8:45	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR MH17X
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH17
Road:	Ford Road	Inspected Length:	3.67 m	Upstream Pipe Depth:	0.860 m
Location:	Property with buildings	Total Length:	3.67 m	Downstream Node:	JN TO S16
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.000 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.86 m MH17							
	0.00	MH	Start node, manhole, reference: MANHOLE 17 (MH17)	00:00:24	MH17X_4 4199b25-5 0d9-4700-		
	0.00	WL	Water level, 0% of the vertical dimension	00:00:24	MH17X_e 71f2f2f-3a 22-413e-9		
	0.00	REM	General remark: **PLOT 79**	00:00:26	MH17X_2 d63d0f8-9 070-479c-		
	0.06	LR	Line deviates right	00:00:48	MH17X_4 519127e-9 da7-4b69-		
	1.48	JN	Junction at 3 o'clock, diameter: 110mm: SECTION 18 (S18)	00:01:04	MH17X_2 9239583-7 e43-4c4c-		
	3.40	LL	Line deviates left	00:01:36	MH17X_1 142224a-f bc7-4b73-		
	3.67	BRF	Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS SECTION 16 (S16)	00:01:39	MH17X_6 3e6a9da-b 00e-4df3-b		
JN TO S16 Depth: 0.00 m							

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - MH17X


Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
22	Downstream	MH17X	JSD10246	JSD10246



MH17X_44199b25-50d9-4700-891f-b23154a8e130_20260917_171426_034.jpg, 00:00:24, 0.00 m
Start node, manhole, reference: MANHOLE 17 (MH17)



MH17X_e71f2f2f-3a22-413e-9c81-0c17864832ac_20260917_171431_235.jpg, 00:00:24, 0.00 m
Water level, 0% of the vertical dimension



MH17X_2d63d0f8-9070-479c-a8c7-618681f4cc71_20260917_171443_624.jpg, 00:00:26, 0.00 m
General remark, **PLOT 79**



MH17X_4519127e-9da7-4b69-a54e-91df8a42085a_20260917_171504_237.jpg, 00:00:48, 0.06 m
Line deviates right

Section Pictures - 04/09/2026 - MH17X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
22	Downstream	MH17X	JSD10246	JSD10246



MH17X_29239583-7e43-4c4c-8f21-8b2c144d30ed_20260917_171521_414.jpg, 00:01:04, 1.48 m
Junction at 3 o'clock, diameter: 110mm, SECTION 18 (S18)



MH17X_1142224a-fbc7-4b73-ae62-4d6160c99412_20260917_171541_910.jpg, 00:01:36, 3.40 m
Line deviates left



MH17X_63e6a9da-b00e-4df3-bf8a-768f73311e2a_20260917_171604_159.jpg, 00:01:39, 3.67 m
Finish node, major connection without manhole, reference:
BLIND JUNCTION - JOINS SECTION 16 (S16)



Section Inspection - 04/09/2026 - KIT. SINKX

Item No. 23	Insp. No. 1	Date 04/09/26	Time 8:31	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR KIT. SINKX
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	KIT. SINK
Road:	Ford Road	Inspected Length:	9.77 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	9.77 m	Downstream Node:	MH18
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.150 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:85	Position [m]	Code	Observation	MPEG	Photo	Grade		
Depth: 1.15 m MH18 0.00 MH Start node, manhole, reference: MANHOLE 18 (MH18) 00:00:29 KIT. SINKX_12 7a114f-22 0.00 WL Water level, 0% of the vertical dimension 00:00:29 KIT. SINKX_d1 8719db-c4 0.00 REM General remark: **PLOT 80** 00:00:29 KIT. SINKX_39 236117-9d 0.36 LR Line deviates right 00:00:44 KIT. SINKX_7f6 a78dd-bf7 2.12 LL Line deviates left 00:01:12 KIT. SINKX_4c 4615d5-8a 8.59 LU Line deviates up: REST BEND 00:01:52 KIT. SINKX_ef3 49aab-60b 9.77 BRF Finish node, major connection without manhole, reference: KITCHEN & UTILITY SINK 00:02:14 KIT. SINKX_92 2ef9a8-33 KIT. SINK Depth: 0.00 m									
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - KIT. SINKX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
23	Upstream	KIT. SINKX	JSD10246	JSD10246



KIT.
SINKX_127a114f-22b0-4eed-beac-47838286044a_20260917_172027_464.jpg, 00:00:29, 0.00 m
Start node, manhole, reference: MANHOLE 18 (MH18)



KIT.
SINKX_d18719db-c4a0-4ef5-ba72-ec72938a6f7b_20260917_172033_755.jpg, 00:00:29, 0.00 m
Water level, 0% of the vertical dimension



KIT.
SINKX_39236117-9dab-4469-b206-0d96fea2f0f7_20260917_172040_571.jpg, 00:00:29, 0.00 m
General remark, **PLOT 80**



KIT.
SINKX_7f6a78dd-bf72-4feb-9690-3e8ee3f130d6_20260917_172051_549.jpg, 00:00:44, 0.36 m
Line deviates right

Section Pictures - 04/09/2026 - KIT. SINKX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
23	Upstream	KIT. SINKX	JSD10246	JSD10246



KIT.
SINKX_4c4615d5-8afe-46fe-abfa-9437e60ddb6a_20260917_172106_901.jpg, 00:01:12, 2.12 m
Line deviates left



KIT.
SINKX_ef349aab-60ba-42da-a7c8-8815dd824d1a_20260917_172122_502.jpg, 00:01:52, 8.59 m
Line deviates up, REST BEND



KIT.
SINKX_922ef9a8-3312-49c9-a29f-98dec6e21b2e_20260917_172141_099.jpg, 00:02:14, 9.77 m
Finish node, major connection without manhole, reference:
KITCHEN & UTILITY SINK



Section Inspection - 04/09/2026 - SVPX

Item No. 24	Insp. No. 1	Date 04/09/26	Time 8:31	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR SVPX
Operator Darren		Vehicle CP18 ZZV		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	SVP
Road:	Ford Road	Inspected Length:	10.33 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	10.33 m	Downstream Node:	MH18
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.150 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:90	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 1.15 m MH18							

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
24	Upstream	SVPX	JSD10246	JSD10246



SVPX_e468887e-16f8-418e-80c7-2ed563686ce8_20260917_172235_349.jpg, 00:00:19, 0.00 m
Start node, manhole, reference: MANHOLE 18 (MH18)



SVPX_c651a3df-8f10-4d18-9e79-4cfe3e3c62d9_20260917_172240_669.jpg, 00:00:19, 0.00 m
Water level, 0% of the vertical dimension



SVPX_fdd0e0d6-8e91-4ef3-b778-3b0a6ac22db0_20260917_172300_699.jpg, 00:00:29, 0.38 m
Line deviates left



SVPX_b62ef229-8eab-40e3-aeda-763403b412c2_20260917_172320_991.jpg, 00:01:07, 8.73 m
Line deviates up, REST BEND



Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
24	Upstream	SVPX	JSD10246	JSD10246



SVPX_eb06b1a6-3291-4a15-9a22-e94d428a1896_20260917_172349_566.jpg, 00:01:26, 10.33 m

Finish node, major connection without manhole, reference:
SOIL VENT PIPE (SVP)



Section Inspection - 04/09/2026 - SVPX

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
25	1	04/09/26	8:31	JSD10246	No Rain Or Snow	Yes	SVPX
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZV		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	SVP
Road:	Ford Road	Inspected Length:	3.96 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	3.96 m	Downstream Node:	MH18
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.150 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition		Lining Material:	No Lining	

Comments:

Recommendations:

Scale:1:50

Position [m]

Code

Observation

MPEG

Photo

Grade

Depth: 1.15 m

MH18

0.00

0.00

0.02

2.89

3.96

SVP

Depth: 0.00 m

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
25	Upstream	SVPX	JSD10246	JSD10246



SVPX_db27abdd-764f-48a2-8db6-5257bb3fac5f_20260917_172439_531.jpg, 00:00:32, 0.00 m
Start node, manhole, reference: MANHOLE 18 (MH18)



SVPX_1010f633-5b94-4482-a847-6c9750f4c8f0_20260917_172445_869.jpg, 00:00:32, 0.00 m
Water level, 0% of the vertical dimension



SVPX_0b274464-3330-45b2-9a17-49441895e9ff_20260917_172453_434.jpg, 00:00:33, 0.02 m
Line deviates left



SVPX_6b41b416-6a39-4cfe-a2c1-4a535335776f_20260917_172508_036.jpg, 00:01:04, 2.89 m
Line deviates up, REST BEND



Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
25	Upstream	SVPX	JSD10246	JSD10246



SVPX_e178cb8a-edfc-41af-8bcf-52008b78a9cb_20260917_1
72523_518.jpg, 00:01:20, 3.96 m
Finish node, major connection without manhole, reference:
SOIL VENT PIPE (SVP)




Section Inspection - 04/09/2026 - MH18X

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
26	1	04/09/26	8:31	JSD10246	No Rain Or Snow	Yes	MH18X
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZY		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH18
Road:	Ford Road	Inspected Length:	3.76 m	Upstream Pipe Depth:	1.150 m
Location:	Property with buildings	Total Length:	3.76 m	Downstream Node:	JN TO S29
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.000 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 1.15 m MH18							
		0.00	MH	Start node, manhole, reference: MANHOLE 18 (MH18)	00:00:21	MH18X_9 9746b94-6 85d-4e1b-	
		0.00	WL	Water level, 0% of the vertical dimension	00:00:21	MH18X_d 190bcd2-5 cb7-42a8-	
		0.00	REM	General remark: **PLOT 80**	00:00:22	MH18X_a 15bba31-d 077-4570-	
		0.10	LL	Line deviates left	00:00:30	MH18X_fc 59def7-a7f e-4719-bfc	
		3.54	LR	Line deviates right	00:00:53	MH18X_2 68b6589-d 669-4bfe-9	
		3.76	BRF	Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS SECTION 29 (S29)	00:00:59	MH18X_a 928e2e4-2 da2-4094-	
JN TO S29 Depth: 0.00 m							

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - MH18X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
26	Downstream	MH18X	JSD10246	JSD10246



MH18X_99746b94-685d-4e1b-b362-86349ff1a78e_20260917_172625_060.jpg, 00:00:21, 0.00 m
Start node, manhole, reference: MANHOLE 18 (MH18)



MH18X_d190bcd2-5cb7-42a8-a38a-37c5f93c884b_20260917_172630_110.jpg, 00:00:21, 0.00 m
Water level, 0% of the vertical dimension



MH18X_a15bba31-d077-4570-b560-dc602d745dd0_20260917_172637_418.jpg, 00:00:22, 0.00 m
General remark, **PLOT 80**



MH18X_fc59def7-a7fe-4719-bfc2-ec6431eecb40_20260917_172649_229.jpg, 00:00:30, 0.10 m
Line deviates left

Section Pictures - 04/09/2026 - MH18X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
26	Downstream	MH18X	JSD10246	JSD10246



MH18X_268b6589-d669-4bfe-9c9b-40feec28391f_20260917_172703_203.jpg, 00:00:53, 3.54 m
Line deviates right



MH18X_a928e2e4-2da2-4094-816f-51954ca8c04c_20260917_172749_269.jpg, 00:00:59, 3.76 m
Finish node, major connection without manhole, reference:
BLIND JUNCTION - JOINS SECTION 29 (S29)



Section Inspection - 04/09/2026 - BASINX

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
27	1	04/09/26	8:32	JSD10246	No Rain Or Snow	Yes	BASINX
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZY		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	BASIN
Road:	Ford Road	Inspected Length:	7.18 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	7.18 m	Downstream Node:	MH19
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.950 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:63	Position [m]	Code	Observation	MPEG	Photo	Grade																				
Depth: 0.95 m MH19 0.00 MH Start node, manhole, reference: MANHOLE 19 (MH19) 00:00:54 BASINX_7 d255818-8 980-4b5b- 0.00 WL Water level, 5% of the vertical dimension 00:00:55 BASINX_2 94ffa5-56f 5-428c-a0 0.00 REM General remark: **PLOT 80** 00:00:55 BASINX_e a1bfa93-d 662-4c96- 0.02 LR Line deviates right 00:00:56 BASINX_6 8b4a55a-6 93d-4c87- 0.85 WL Water level, 0% of the vertical dimension 00:01:02 BASINX_2 084feb-8f 3f-4d2e-b1 6.11 LU Line deviates up: REST BEND 00:01:12 BASINX_3 850f504-a 288-4bef-9 7.18 BRF Finish node, major connection without manhole, reference: BASIN 00:01:22 BASINX_d e3d61d1-3 93a-4a94- BASIN Depth: 0.00 m <table><tr><th>STR No. Def</th><th>STR Peak</th><th>STR Mean</th><th>STR Total</th><th>STR Grade</th><th>SER No. Def</th><th>SER Peak</th><th>SER Mean</th><th>SER Total</th><th>SER Grade</th></tr><tr><td>0</td><td>0.0</td><td>0.0</td><td>0.0</td><td>1.0</td><td>0</td><td>0.0</td><td>0.0</td><td>0.0</td><td>1.0</td></tr></table>								STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade	0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade																		
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0																		

Section Pictures - 04/09/2026 - BASINX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
27	Upstream	BASINX	JSD10246	JSD10246



BASINX_7d255818-8980-4b5b-9301-0e50d3741451_20260917_172918_690.jpg, 00:00:54, 0.00 m
Start node, manhole, reference: MANHOLE 19 (MH19)



BASINX_294ffa5-56f5-428c-a005-439469a1bef5_20260917_172924_739.jpg, 00:00:55, 0.00 m
Water level, 5% of the vertical dimension




BASINX_ea1bfa93-d662-4c96-9d71-5af6a23af74c_20260917_172932_865.jpg, 00:00:55, 0.00 m
General remark, **PLOT 80**



BASINX_68b4a55a-693d-4c87-8654-4240521c9e41_20260917_172940_995.jpg, 00:00:56, 0.02 m
Line deviates right

Section Pictures - 04/09/2026 - BASINX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
27	Upstream	BASINX	JSD10246	JSD10246



BASINX_2084febc-8f3f-4d2e-b19d-9ec708086747_20260917_172954_984.jpg, 00:01:02, 0.85 m
Water level, 0% of the vertical dimension



BASINX_3850f504-a288-4bef-9a1a-a2ea1de32231_20260917_173012_306.jpg, 00:01:12, 6.11 m
Line deviates up, REST BEND



BASINX_de3d61d1-393a-4a94-8d68-8ebe88da30a0_20260917_173026_581.jpg, 00:01:22, 7.18 m
Finish node, major connection without manhole, reference: BASIN



Section Inspection - 04/09/2026 - W/CX

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
28	1	04/09/26	8:32	JSD10246	No Rain Or Snow	Yes	W/CX
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZY		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	W/C
Road:	Ford Road	Inspected Length:	8.42 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	8.42 m	Downstream Node:	MH19
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.950 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition		Lining Material:	No Lining	

Comments:

Recommendations:

Scale:	1:73	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.95 m MH19 0.00 0.00 0.00 1.98 6.80 8.42 W/C Depth: 0.00 m							

Section Pictures - 04/09/2026 - W/CX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
28	Upstream	W/CX	JSD10246	JSD10246



W_CX_114763e0-15fc-4e1f-885e-ab74307a7e63_20260917_173236_658.jpg, 00:00:14, 0.00 m
Start node, manhole, reference: MANHOLE 19 (MH19)



W_CX_e79d9ecf-1e93-4095-96e0-de79c73465f6_20260917_173242_989.jpg, 00:00:14, 0.00 m
Water level, 0% of the vertical dimension



W_CX_cdbeeb24-4a4a-42f9-9fad-0e7102b09dce_20260917_173252_598.jpg, 00:00:14, 0.00 m
General remark, **PLOT 80**



W_CX_bf7f41d6-6092-4f26-b0fa-a86bc298efb0_20260917_173307_462.jpg, 00:00:28, 1.98 m
Line deviates right



Section Pictures - 04/09/2026 - W/CX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
28	Upstream	W/CX	JSD10246	JSD10246



W_CX_e89d96ab-1287-4ddc-8592-fe09755ff76c_20260917_173328_060.jpg, 00:00:40, 6.80 m
Line deviates up, REST BEND



W_CX_409388aa-d100-4396-b8a9-0fc85fbb24d7_20260917_173350_054.jpg, 00:01:05, 8.42 m
Finish node, major connection without manhole, reference: W/C



Section Inspection - 04/09/2026 - MH19X

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
29	1	04/09/26	8:32	JSD10246	No Rain Or Snow	Yes	MH19X
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZY		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH19
Road:	Ford Road	Inspected Length:	7.79 m	Upstream Pipe Depth:	0.950 m
Location:	Property with buildings	Total Length:	7.79 m	Downstream Node:	MAIN SEWER
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.000 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition		Lining Material:	No Lining	

Comments:

Recommendations:

Scale:	1:68	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.95 m MH19							

Section Pictures - 04/09/2026 - MH19X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
29	Downstream	MH19X	JSD10246	JSD10246



MH19X_39b1171e-fc43-48b7-acbd-f285a79238fb_20260917_173450_637.jpg, 00:00:23, 0.00 m
Start node, manhole, reference: MANHOLE 19 (MH19)



MH19X_4c81dade-bbaa-422a-a8e6-f72ab22431fd_20260917_173456_756.jpg, 00:00:23, 0.00 m
Water level, 0% of the vertical dimension



MH19X_143dbd6c-2bd4-46e8-aec7-1561d6cf1917_20260917_173506_571.jpg, 00:00:23, 0.00 m
General remark, **PLOT 80**



MH19X_51f7dcac-fc35-4f2e-b122-b16cd6f3f567_20260917_173523_814.jpg, 00:00:48, 2.35 m
Junction at 3 o'clock, diameter: 110mm, SECTION 26 (S26)



Section Pictures - 04/09/2026 - MH19X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
29	Downstream	MH19X	JSD10246	JSD10246



MH19X_d9462d28-2e68-4964-8066-9cb3c1f9aded_20260917_173541_582.jpg, 00:01:14, 4.23 m
Line deviates up



MH19X_87352554-c3a2-4c3d-886e-ea60928cbe1a_20260917_173707_311.jpg, 00:01:21, 7.79 m
Finish node, major connection without manhole, reference:
BLIND JUNCTION - JOINS THE MAIN SEWER, **IN THE ROAD**



Section Inspection - 04/09/2026 - KIT. SINKX

Item No. 30	Insp. No. 1	Date 04/09/26	Time 8:32	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR KIT. SINKX
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	KIT. SINK
Road:	Ford Road	Inspected Length:	8.11 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	8.11 m	Downstream Node:	MH20
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.800 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:71	Position [m]	Code	Observation	MPEG	Photo	Grade		
Depth: 0.80 m MH20 0.00 MH Start node, manhole, reference: MANHOLE 20 (MH20) 00:00:29 KIT. SINKX_52 8fc05f-cfd 0.00 WL Water level, 0% of the vertical dimension 00:00:29 KIT. SINKX_5e cf6fc2-22e 0.00 REM General remark: **PLOT 81** 00:00:29 KIT. SINKX_a1 ab0a80-5c 0.04 LR Line deviates right 00:00:29 KIT. SINKX_a2 4192a0-7b 0.50 LR Line deviates right 00:00:43 KIT. SINKX_c2 e0c532-d8 7.48 LU Line deviates up: REST BEND 00:01:04 KIT. SINKX_43 0aaf13-ac 8.11 BRF Finish node, major connection without manhole, reference: KITCHEN SINK 00:01:20 KIT. SINKX_a9 91a2f0-69f KIT. SINK Depth: 0.00 m									
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - KIT. SINKX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
30	Upstream	KIT. SINKX	JSD10246	JSD10246



KIT.
SINKX_528fc05f-cfd7-4f01-8447-395349a6ec3c_20260917_174823_422.jpg, 00:00:29, 0.00 m
Start node, manhole, reference: MANHOLE 20 (MH20)



KIT.
SINKX_5ecf6fc2-22eb-4db7-b0a2-8486791c2cea_20260917_174828_946.jpg, 00:00:29, 0.00 m
Water level, 0% of the vertical dimension



KIT.
SINKX_a1ab0a80-5c03-4674-a05f-74f38c086208_20260917_174836_194.jpg, 00:00:29, 0.00 m
General remark, **PLOT 81**



KIT.
SINKX_a24192a0-7b26-4fed-8ce3-1a6fc3fda468_20260917_174849_550.jpg, 00:00:29, 0.04 m
Line deviates right

Section Pictures - 04/09/2026 - KIT. SINKX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
30	Upstream	KIT. SINKX	JSD10246	JSD10246



KIT.
SINKX_c2e0c532-d8b6-4860-86cf-757afc9b706e_20260917_174902_799.jpg, 00:00:43, 0.50 m
Line deviates right



KIT.
SINKX_430aaf13-ac28-47e6-9827-aef3607b2ee8_20260917_174920_910.jpg, 00:01:04, 7.48 m
Line deviates up, REST BEND



KIT.
SINKX_a991a2f0-69f1-4353-b84d-bd3e5162529b_20260917_174934_935.jpg, 00:01:20, 8.11 m
Finish node, major connection without manhole, reference:
KITCHEN SINK



Section Inspection - 04/09/2026 - UTIL. SINKX

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
31	1	04/09/26	8:32	JSD10246	No Rain Or Snow	Yes	UTIL. SINKX
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZV		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	UTIL. SINK
Road:	Ford Road	Inspected Length:	5.67 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	5.67 m	Downstream Node:	MH20
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.800 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition		Lining Material:	No Lining	

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.80 m MH20 </							

Section Pictures - 04/09/2026 - UTIL. SINKX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
31	Upstream	UTIL. SINKX	JSD10246	JSD10246



UTIL.
SINKX_578b374c-c4ed-4317-960c-69d16578a319_20260917_175029_804.jpg, 00:00:17, 0.00 m
Start node, manhole, reference: MANHOLE 20 (MH20)



UTIL.
SINKX_351ccc9b-b17e-4e52-9f02-1badffc71fc8_20260917_175035_614.jpg, 00:00:17, 0.00 m
Water level, 0% of the vertical dimension



UTIL.
SINKX_2175b34d-7dd2-44c9-bd38-45fe09abc243_20260917_175045_067.jpg, 00:00:17, 0.00 m
General remark, **PLOT 81**



UTIL.
SINKX_a89ab534-07bd-46f6-8914-35476aec4773_20260917_175051_502.jpg, 00:00:17, 0.02 m
Line deviates right



Section Pictures - 04/09/2026 - UTIL. SINKX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
31	Upstream	UTIL. SINKX	JSD10246	JSD10246



UTIL.
SINKX_fb20255c-8285-4bca-80fd-bfd51da69a61_20260917_175107_919.jpg, 00:00:45, 5.04 m
Line deviates up, REST BEND



UTIL.
SINKX_909ac16d-6327-4b52-9e95-248ba5637d24_20260917_175133_486.jpg, 00:00:59, 5.67 m
Finish node, major connection without manhole, reference:
UTILITY SINK

Section Inspection - 04/09/2026 - MH20X

Item No. 32	Insp. No. 1	Date 04/09/26	Time 8:33	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR MH20X
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH20
Road:	Ford Road	Inspected Length:	2.43 m	Upstream Pipe Depth:	0.800 m
Location:	Property with buildings	Total Length:	2.43 m	Downstream Node:	JN TO S36
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.000 m
Use:	Foul		Pipe Shape:	Circular	
Type of Pipe:	Gravity drain/sewer		Dia/Height:	110 mm	
Flow Control:	No flow control		Pipe Material:	Polyvinyl chloride	
Year Constructed:	Not Specified		Lining Type:	No Lining	
Inspection Purpose:	Routine inspection of condition		Lining Material:	No Lining	

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade																				
Depth: 0.80 m MH20 0.00 0.00 0.00 1.92 2.43 <table><tr><td>MH</td><td>Start node, manhole, reference: MANHOLE 20 (MH20)</td><td>00:00:30</td><td>MH20X_482556e8-18fb-44d2-8</td></tr><tr><td>WL</td><td>Water level, 0% of the vertical dimension</td><td>00:00:30</td><td>MH20X_096673fe-1158-46fa-b</td></tr><tr><td>REM</td><td>General remark: **PLOT 81**</td><td>00:00:30</td><td>MH20X_a ddaded3-e e16-4463-</td></tr><tr><td>LR</td><td>Line deviates right</td><td>00:00:42</td><td>MH20X_6593b2f0-fa2f-4709-a7</td></tr><tr><td>BRF</td><td>Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS SECTION 36 (S36)</td><td>00:01:07</td><td>MH20X_22fc2e3c-949b-437e-</td></tr></table>								MH	Start node, manhole, reference: MANHOLE 20 (MH20)	00:00:30	MH20X_482556e8-18fb-44d2-8	WL	Water level, 0% of the vertical dimension	00:00:30	MH20X_096673fe-1158-46fa-b	REM	General remark: **PLOT 81**	00:00:30	MH20X_a ddaded3-e e16-4463-	LR	Line deviates right	00:00:42	MH20X_6593b2f0-fa2f-4709-a7	BRF	Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS SECTION 36 (S36)	00:01:07	MH20X_22fc2e3c-949b-437e-
MH	Start node, manhole, reference: MANHOLE 20 (MH20)	00:00:30	MH20X_482556e8-18fb-44d2-8																								
WL	Water level, 0% of the vertical dimension	00:00:30	MH20X_096673fe-1158-46fa-b																								
REM	General remark: **PLOT 81**	00:00:30	MH20X_a ddaded3-e e16-4463-																								
LR	Line deviates right	00:00:42	MH20X_6593b2f0-fa2f-4709-a7																								
BRF	Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS SECTION 36 (S36)	00:01:07	MH20X_22fc2e3c-949b-437e-																								

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - MH20X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
32	Downstream	MH20X	JSD10246	JSD10246



MH20X_482556e8-18fb-44d2-851f-46a30a011ab4_20260917_175228_858.jpg, 00:00:30, 0.00 m
Start node, manhole, reference: MANHOLE 20 (MH20)



MH20X_096673fe-1158-46fa-b502-18065a805ed1_20260917_175235_014.jpg, 00:00:30, 0.00 m
Water level, 0% of the vertical dimension



MH20X_addaded3-ee16-4463-8b45-4729e01231ef_20260917_175245_849.jpg, 00:00:30, 0.00 m
General remark, **PLOT 81**



MH20X_6593b2f0-fa2f-4709-a780-fbc6a0b13676_20260917_175258_119.jpg, 00:00:42, 1.92 m
Line deviates right



Section Pictures - 04/09/2026 - MH20X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
32	Downstream	MH20X	JSD10246	JSD10246



MH20X_22fc2e3c-949b-437e-b636-60e5af7902cd_20260917_175334_941.jpg, 00:01:07, 2.43 m
Finish node, major connection without manhole, reference:
BLIND JUNCTION - JOINS SECTION 36 (S36)



Section Inspection - 04/09/2026 - SVPX

Item No. 33	Insp. No. 1	Date 04/09/26	Time 8:33	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR SVPX
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	SVP
Road:	Ford Road	Inspected Length:	2.57 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	2.57 m	Downstream Node:	MH21
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.850 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.85 m MH21							
	0.00	MH	Start node, manhole, reference: MANHOLE 21 (MH21)	00:00:40	SVPX_f21 57d9c-c9b d-431d-96		
	0.00	WL	Water level, 0% of the vertical dimension	00:00:40	SVPX_517 31c94-efd b-402b-8a		
	0.00	REM	General remark: **PLOT 81**	00:00:40	SVPX_d29 a0423-4bb 1-48c4-8b		
	0.04	LR	Line deviates right	00:00:40	SVPX_570 41f86-0a0 d-4010-9a		
	1.13	LU	Line deviates up: REST BEND	00:01:08	SVPX_e42 7ca2a-107 a-4ea9-a0		
	2.57	BRF	Finish node, major connection without manhole, reference: SOIL VENT PIPE (SVP)	00:01:27	SVPX_098 eba58-6aa 0-40bd-a6		
SVP Depth: 0.00 m							

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
33	Upstream	SVPX	JSD10246	JSD10246



SVPX_f2157d9c-c9bd-431d-9665-e0a8a52972c7_20260917_175442_091.jpg, 00:00:40, 0.00 m
Start node, manhole, reference: MANHOLE 21 (MH21)



SVPX_51731c94-efdb-402b-8a96-1aad33777d14_20260917_175448_204.jpg, 00:00:40, 0.00 m
Water level, 0% of the vertical dimension



SVPX_d29a0423-4bb1-48c4-8bee-9c4d5731d1fd_20260917_175457_620.jpg, 00:00:40, 0.00 m
General remark, **PLOT 81**



SVPX_57041f86-0a0d-4010-9a17-935acd425bad_20260917_175504_301.jpg, 00:00:40, 0.04 m
Line deviates right



Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
33	Upstream	SVPX	JSD10246	JSD10246



SVPX_e427ca2a-107a-4ea9-a0da-e44bbd509246_20260917_175526_581.jpg, 00:01:08, 1.13 m
Line deviates up, REST BEND



SVPX_098eba58-6aa0-40bd-a60f-874d1c9b9a5d_20260917_175641_405.jpg, 00:01:27, 2.57 m
Finish node, major connection without manhole, reference: SOIL VENT PIPE (SVP)

Section Pictures - 04/09/2026 - BASINX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
34	Upstream	BASINX	JSD10246	JSD10246



BASINX_3ce3f895-d02d-466c-8391-f9e368b19190_20260917_175733_165.jpg, 00:00:22, 0.00 m
Start node, manhole, reference: MANHOLE 21 (MH21)



BASINX_2e006caf-2029-45e4-9114-5515bd78bad2_20260917_175739_095.jpg, 00:00:22, 0.00 m
Water level, 0% of the vertical dimension



BASINX_6b07f886-8b8a-4975-912e-8edcb6200817_20260917_175748_246.jpg, 00:00:22, 0.00 m
General remark, **PLOT 81**



BASINX_174c6773-1f98-49d0-8a46-bf51393b0f07_20260917_175755_367.jpg, 00:00:22, 0.02 m
Line deviates right



Section Pictures - 04/09/2026 - BASINX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
34	Upstream	BASINX	JSD10246	JSD10246



BASINX_f196327a-540f-41ef-960d-920cd33a2aef_20260917_175813_068.jpg, 00:00:46, 7.67 m
Line deviates up, REST BEND



BASINX_d5c22b29-dda7-4334-9cbb-2a31b3a5bf66_20260917_175832_110.jpg, 00:00:54, 8.31 m
Finish node, major connection without manhole, reference: BASIN



Section Inspection - 04/09/2026 - W/CX

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
35	1	04/09/26	8:33	JSD10246	No Rain Or Snow	Yes	W/CX
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZV		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	W/C
Road:	Ford Road	Inspected Length:	9.56 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	9.56 m	Downstream Node:	MH21
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.850 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:83	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.85 m MH21 0.00 MH Start node, manhole, reference: MANHOLE 21 (MH21) 00:00:20 W_CX_be5123c8-25b0-4dcb-8 0.00 WL Water level, 0% of the vertical dimension 00:00:20 W_CX_f8fd93a6-088e-4223-b8 0.00 REM General remark: **PLOT 81** 00:00:20 W_CX_6febef1a-abc5-4075-ad 8.11 LU Line deviates up: REST BEND 00:00:51 W_CX_ce8484da-cb17-481c-b 9.56 BRF Finish node, major connection without manhole, reference: W/C 00:01:13 W_CX_8a3f1b22-2a49-4017-8 W/C Depth: 0.00 m							

Section Pictures - 04/09/2026 - W/CX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
35	Upstream	W/CX	JSD10246	JSD10246



W_CX_be5123c8-25b0-4dcb-8499-8a13e69a35a2_20260917_181507_926.jpg, 00:00:20, 0.00 m
Start node, manhole, reference: MANHOLE 21 (MH21)



W_CX_f8fd93a6-088e-4223-b8ee-2afa1c5f9248_20260917_181514_598.jpg, 00:00:20, 0.00 m
Water level, 0% of the vertical dimension



W_CX_6febef1a-abc5-4075-ade9-7a0b40cc8e26_20260917_181525_478.jpg, 00:00:20, 0.00 m
General remark, **PLOT 81**



W_CX_ce8484da-cb17-481c-b19e-21035f4049d8_20260917_181545_839.jpg, 00:00:51, 8.11 m
Line deviates up, REST BEND



Section Pictures - 04/09/2026 - W/CX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
35	Upstream	W/CX	JSD10246	JSD10246



W_CX_8a3f1b22-2a49-4017-8aba-8ae3714f2f4b_20260917_181939_173.jpg, 00:01:13, 9.56 m
Finish node, major connection without manhole, reference:
W/C



Section Pictures - 04/09/2026 - MH21X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
36	Downstream	MH21X	JSD10246	JSD10246



MH21X_0b6eb6b2-ca5c-4298-8a11-b38a610af9e8_20260917_182047_434.jpg, 00:00:19, 0.00 m
Start node, manhole, reference: MANHOLE 21 (MH21)



MH21X_73c4addb-e92a-4a3d-822b-dc93bbd5de51_20260917_182053_350.jpg, 00:00:19, 0.00 m
Water level, 0% of the vertical dimension



MH21X_b281d197-8362-44b1-9403-520be99d66fa_20260917_182103_549.jpg, 00:00:19, 0.00 m
General remark, **PLOT 81**



MH21X_2fe4941a-fc44-4b64-8983-a82f4c9ab2ab_20260917_182114_094.jpg, 00:00:27, 0.08 m
Line deviates right

Section Pictures - 04/09/2026 - MH21X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
36	Downstream	MH21X	JSD10246	JSD10246




MH21X_bfb0d036-24df-40eb-af21-87cb0f3fa57b_20260917_182120_268.jpg, 00:00:27, 0.08 m
Line deviates down



MH21X_cebf1ea1-56be-48ab-b0b2-7dd4ed90976c_20260917_182138_613.jpg, 00:00:38, 0.44 m
Junction at 3 o'clock, diameter: 110mm, SECTION 32 (S32)



MH21X_ce07fb07-ef41-4933-8686-be1d1c120c07_20260917_182149_746.jpg, 00:00:42, 0.72 m
Line deviates left



MH21X_a501fa84-0e52-4204-8be4-7fdb17e59d80_20260917_182213_945.jpg, 00:01:00, 3.94 m
General remark, **BOUNDARY POINT**



Section Pictures - 04/09/2026 - MH21X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
36	Downstream	MH21X	JSD10246	JSD10246



MH21X_c0bd32aa-588a-4742-b5bb-a079044af88d_20260917_182236_740.jpg, 00:01:16, 6.05 m
Finish node, manhole, reference: SHARED MANHOLE IN THE ROAD, (F5)

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
37	Upstream	SVPX	JSD10246	JSD10246



SVPX_329580d6-76e8-42e0-b84f-8c142b0f265b_20260917_182810_838.jpg, 00:00:37, 0.00 m
Start node, manhole, reference: MANHOLE 22 (MH22)



SVPX_5dea739b-2eb7-4fc6-bfec-fad8ede82eae_20260917_182817_103.jpg, 00:00:37, 0.00 m
Water level, 0% of the vertical dimension



SVPX_3a4256c9-de5e-4f96-beed-2b89511bda5f_20260917_182826_155.jpg, 00:00:37, 0.00 m
General remark, **PLOT 82**



SVPX_12d30369-315d-4c96-89d5-d91a2ed2c29e_20260917_182841_615.jpg, 00:00:59, 4.01 m
Line deviates up, REST BEND



Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
37	Upstream	SVPX	JSD10246	JSD10246



SVPX_46319a34-a3a0-409f-907d-0f52cc14f5f9_20260917_18
2858_904.jpg, 00:01:16, 5.22 m
Finish node, major connection without manhole, reference:
SOIL VENT PIPE (SVP)



Section Inspection - 04/09/2026 - SVPX

Item No. 38	Insp. No. 1	Date 04/09/26	Time 8:34	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR SVPX
Operator Darren		Vehicle CP18 ZZV		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	SVP
Road:	Ford Road	Inspected Length:	10.97 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	10.97 m	Downstream Node:	MH22
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.900 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:95	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.90 m MH22							

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
38	Upstream	SVPX	JSD10246	JSD10246



SVPX_dcb35af0-f88e-4edc-8a4a-27670d7f09f6_20260917_182951_340.jpg, 00:00:15, 0.00 m
Start node, manhole, reference: MANHOLE 22 (MH22)



SVPX_42910abf-b3e8-4d00-8c7a-8bd7cd52181b_20260917_182957_373.jpg, 00:00:15, 0.00 m
Water level, 0% of the vertical dimension



SVPX_a07771ac-d80c-4675-92bc-966ebb7cb553_20260917_183007_014.jpg, 00:00:15, 0.00 m
General remark, **PLOT 82**



SVPX_ef59d4fd-517b-400d-a653-1d437e89bdcd_20260917_183028_478.jpg, 00:00:41, 10.05 m
Line deviates up, REST BEND

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
38	Upstream	SVPX	JSD10246	JSD10246



SVPX_b6792ff5-d783-440f-8d3e-0b9a229c4107_20260917_1
83047_654.jpg, 00:00:56, 10.97 m
Finish node, major connection without manhole, reference:
SOIL VENT PIPE (SVP) & KITCHEN SINK



Section Inspection - 04/09/2026 - CAPPED OFFX

Item No. 39	Insp. No. 1	Date 04/09/26	Time 8:34	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR CAPPED OFFX
Operator Darren		Vehicle CP18 ZZV		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	CAPPED OFF
Road:	Ford Road	Inspected Length:	11.46 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	11.46 m	Downstream Node:	MH22
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.900 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:100	Position [m]	Code	Observation	MPEG	Photo	Grade		
Depth: 0.90 m MH22									
		0.00	MH	Start node, manhole, reference: MANHOLE 22 (MH22)	00:00:26	CAPPED OFFX_20e 8ba16-9d9			
		0.00	WL	Water level, 0% of the vertical dimension	00:00:26	CAPPED OFFX_2db 4d5c6-389			
		0.00	REM	General remark: **PLOT 82**	00:00:26	CAPPED OFFX_7dc a9cfa-217			
		10.54	LU	Line deviates up: REST BEND	00:01:02	CAPPED OFFX_930 dcd95-231			
		11.46	SA	Survey abandoned: S/A - CAPPED OFF (WET ROOM)	00:01:15	CAPPED OFFX_255 ad10c-a06			
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - CAPPED OFFX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
39	Upstream	CAPPED OFFX	JSD10246	JSD10246



CAPPED

OFFX_20e8ba16-9d9c-4d8b-ba17-63bde864a98d_20260917_183137_059.jpg, 00:00:26, 0.00 m
Start node, manhole, reference: MANHOLE 22 (MH22)



CAPPED

OFFX_2db4d5c6-3898-4e45-b25e-ff1e09936923_20260917_183143_655.jpg, 00:00:26, 0.00 m
Water level, 0% of the vertical dimension



CAPPED

OFFX_7dca9cfa-2176-4bd8-b097-6f8b978539e6_20260917_183151_505.jpg, 00:00:26, 0.00 m
General remark, **PLOT 82**



CAPPED

OFFX_930dcd95-2313-4427-ba33-1913847b7a7c_20260917_183210_005.jpg, 00:01:02, 10.54 m
Line deviates up, REST BEND



Section Pictures - 04/09/2026 - CAPPED OFFX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
39	Upstream	CAPPED OFFX	JSD10246	JSD10246



CAPPED
OFFX_255ad10c-a065-4f7c-8bd6-a084082c8849_20260917_
183236_568.jpg, 00:01:15, 11.46 m
Survey abandoned, S/A - CAPPED OFF (WET ROOM)



Section Inspection - 04/09/2026 - MH22X

Item No. 40	Insp. No. 1	Date 04/09/26	Time 8:34	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR MH22X
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH22
Road:	Ford Road	Inspected Length:	2.65 m	Upstream Pipe Depth:	0.900 m
Location:	Property with buildings	Total Length:	2.65 m	Downstream Node:	MH24
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.000 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.90 m MH22							

Section Pictures - 04/09/2026 - MH22X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
40	Downstream	MH22X	JSD10246	JSD10246



MH22X_06481b2a-6201-4c44-bc15-0ddffc2c6d1e_20260917_183341_955.jpg, 00:00:21, 0.00 m
Start node, manhole, reference: MANHOLE 22 (MH22)



MH22X_a1089d2b-631c-4adb-bb2a-21b3685dcbae_20260917_183348_003.jpg, 00:00:21, 0.00 m
Water level, 0% of the vertical dimension



MH22X_6304265d-8e2a-4b6a-b1f2-5c4f5fd468ba_20260917_183354_669.jpg, 00:00:21, 0.00 m
General remark, **PLOT 82**



MH22X_f5ae5fa1-ae77-4747-8222-07acbb627a25_20260917_183402_166.jpg, 00:00:21, 0.02 m
Line deviates left



Section Pictures - 04/09/2026 - MH22X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
40	Downstream	MH22X	JSD10246	JSD10246



MH22X_8cd74f19-8277-4e4d-83bd-138bf5822d97_20260917
_183423_899.jpg, 00:00:53, 2.65 m
Finish node, manhole, reference: MANHOLE 24 (MH24)

Section Pictures - 04/09/2026 - UTIL. SINKX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
41	Upstream	UTIL. SINKX	JSD10246	JSD10246



UTIL.
SINKX_a1e3df06-70ba-4eaf-a188-2cd1ce9911b1_20260917_183529_173.jpg, 00:00:24, 0.00 m
Start node, manhole, reference: MANHOLE 23 (MH23)



UTIL.
SINKX_483d4967-86d1-467b-ac14-0623c15e0530_20260917_183535_295.jpg, 00:00:24, 0.00 m
Water level, 0% of the vertical dimension



UTIL.
SINKX_1c582c71-aebc-4209-a128-abc77785e6b8_20260917_183540_981.jpg, 00:00:24, 0.02 m
Line deviates right



UTIL.
SINKX_394e542c-b4db-432c-b100-f1df7faa1ed8_20260917_183603_212.jpg, 00:00:45, 6.88 m
Line deviates up, REST BEND



Section Pictures - 04/09/2026 - UTIL. SINKX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
41	Upstream	UTIL. SINKX	JSD10246	JSD10246



UTIL.
SINKX_5eb17ff4-8e15-430f-99b7-09ab9bb8bff4_20260917_1
83617_367.jpg, 00:00:56, 7.57 m
Finish node, major connection without manhole, reference:
UTILITY SINK



Section Inspection - 04/09/2026 - SVPX

Item No. 42	Insp. No. 1	Date 04/09/26	Time 8:34	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR SVPX
Operator Darren		Vehicle CP18 ZZV		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	SVP
Road:	Ford Road	Inspected Length:	11.29 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	11.29 m	Downstream Node:	MH23
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.750 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:98	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.75 m MH23 <							

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
42	Upstream	SVPX	JSD10246	JSD10246



SVPX_158096e1-881e-4ce5-9f80-a11f19a6f17d_20260917_183711_515.jpg, 00:00:29, 0.00 m
Start node, manhole, reference: MANHOLE 23 (MH23)



SVPX_ea48cf4c-2d03-450d-9455-21e902552caa_20260917_183717_262.jpg, 00:00:29, 0.00 m
Water level, 0% of the vertical dimension



SVPX_17640d32-d379-4e05-baac-137395ff5db9_20260917_183733_366.jpg, 00:00:30, 0.02 m
Line deviates left



SVPX_c6a3b36b-720f-453a-9592-58dc0503e30a_20260917_183749_790.jpg, 00:01:13, 10.30 m
Line deviates up, REST BEND



Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
42	Upstream	SVPX	JSD10246	JSD10246



SVPX_8739bc12-8db7-4748-9f13-90ce074fef2f_20260917_18
3807_923.jpg, 00:01:17, 11.29 m

Finish node, major connection without manhole, reference:
SOIL VENT PIPE (SVP) & DOWNSTAIRS W/C



Section Inspection - 04/09/2026 - MH23X

Item No. 43	Insp. No. 1	Date 04/09/26	Time 8:35	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR MH23X
Operator Darren		Vehicle CP18 ZZV		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH23
Road:	Ford Road	Inspected Length:	1.97 m	Upstream Pipe Depth:	0.750 m
Location:	Property with buildings	Total Length:	1.97 m	Downstream Node:	MH24
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.000 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:

1:50

Position [m]

Code

Observation

MPEG

Photo

Grade

Depth: 0.75 m

MH23

0.00

0.00

0.00

1.60

1.97

Depth: 1.00 m

MH24

Section Pictures - 04/09/2026 - MH23X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
43	Downstream	MH23X	JSD10246	JSD10246



MH23X_2e07efe7-02fa-4850-b759-3bf05391faf_20260917_183910_280.jpg, 00:00:18, 0.00 m
Start node, manhole, reference: MANHOLE 23 (MH23)



MH23X_a67011ff-f958-4f51-9321-722ac6d27860_20260917_183916_123.jpg, 00:00:18, 0.00 m
Water level, 0% of the vertical dimension



MH23X_e85f9d9c-3c03-4cc0-8085-8db9c9e12450_20260917_183922_793.jpg, 00:00:18, 0.00 m
General remark, **PLOT 82**



MH23X_c7c7f22a-c364-419f-9ab4-912108abca88_20260917_183936_624.jpg, 00:00:35, 1.60 m
Line deviates left



Section Pictures - 04/09/2026 - MH23X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
43	Downstream	MH23X	JSD10246	JSD10246



MH23X_baf5f801-a90a-40e8-86f9-ae2985d85f30_20260917_183955_093.jpg, 00:00:41, 1.97 m
Finish node, manhole, reference: MANHOLE 24 (MH24)



Section Inspection - 04/09/2026 - MH24X

Item No. 44	Insp. No. 1	Date 04/09/26	Time 8:35	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR MH24X
Operator Darren		Vehicle CP18 ZZV		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH24
Road:	Ford Road	Inspected Length:	6.42 m	Upstream Pipe Depth:	1.000 m
Location:	Property with buildings	Total Length:	6.42 m	Downstream Node:	MH9 (F32)
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.530 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:56	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 1.00 m MH24							

Section Pictures - 04/09/2026 - MH24X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
44	Downstream	MH24X	JSD10246	JSD10246



MH24X_74176b70-0352-48b6-8c17-b7cb16e8dd27_20260917_184100_499.jpg, 00:00:18, 0.00 m
Start node, manhole, reference: MANHOLE 24 (MH24)



MH24X_bf3dfde6-f6f3-45f9-9d91-0c7447c9717e_20260917_184106_030.jpg, 00:00:18, 0.00 m
Water level, 0% of the vertical dimension



MH24X_7d03999e-41be-49c1-a212-845bd62a8382_20260917_184112_951.jpg, 00:00:18, 0.00 m
General remark, **PLOT 82**



MH24X_ae460999-0313-493a-80ae-bbafb8359510_20260917_184123_673.jpg, 00:00:30, 0.16 m
Line deviates down

Section Pictures - 04/09/2026 - MH24X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
44	Downstream	MH24X	JSD10246	JSD10246



MH24X_e51a6242-5226-4a44-904b-1452dcda3dea_20260917_184139_287.jpg, 00:00:39, 0.75 m
Line deviates left



MH24X_ec0a391e-6360-4f6e-b676-93761b7c9a6d_20260917_184153_391.jpg, 00:00:49, 1.28 m
General remark, **BOUNDARY POINT**



MH24X_05513c93-b7d8-4673-ac1b-77e9709ec39b_20260917_184206_762.jpg, 00:01:22, 6.05 m
Line deviates left



MH24X_9b2ca61f-d6e0-4dee-b5b2-998733174fa9_20260917_184230_765.jpg, 00:01:28, 6.42 m
Finish node, manhole, reference: MANHOLE 9 (MH9), (F32)



Section Inspection - 04/09/2026 - SVPX

Item No. 45	Insp. No. 1	Date 04/09/26	Time 8:35	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR SVPX
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	SVP
Road:	Ford Road	Inspected Length:	10.77 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	10.77 m	Downstream Node:	MH25
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.800 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition		Lining Material:	No Lining	

Comments:

Recommendations:

Scale:	1:94	Position [m]	Code	Observation	MPEG	Photo	Grade		
Depth: 0.80 m MH25 0.00 MH Start node, manhole, reference: MANHOLE 25 (MH25) 00:00:30 SVPX_36deb4c8-1776-4594-b3 0.00 WL Water level, 0% of the vertical dimension 00:00:30 SVPX_bd56442d-907a-414e-9b 0.00 REM General remark: **PLOT 83** 00:00:30 SVPX_8b123b63-2950-446e-a0 0.02 LR Line deviates right 00:00:30 SVPX_2a61e4e4-b748-43a6-85 9.87 LU Line deviates up: REST BEND 00:01:10 SVPX_756a6aed-3973-4003-ae 10.77 BRF Finish node, major connection without manhole, reference: SOIL VENT PIPE (SVP) & DOWNSTAIRS W/C 00:01:27 SVPX_06741d48-459e-47d2-b2 SVP Depth: 0.00 m ↑									
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
45	Upstream	SVPX	JSD10246	JSD10246



SVPX_36deb4c8-1776-4594-b344-04a343cba3c0_20260917_184559_771.jpg, 00:00:30, 0.00 m
Start node, manhole, reference: MANHOLE 25 (MH25)



SVPX_bd56442d-907a-414e-9b62-72023c73e00d_20260917_184605_661.jpg, 00:00:30, 0.00 m
Water level, 0% of the vertical dimension



SVPX_8b123b63-2950-446e-a023-8f826cfa7e15_20260917_184612_213.jpg, 00:00:30, 0.00 m
General remark, **PLOT 83**



SVPX_2a61e4e4-b748-43a6-859b-07c19e03c5cd_20260917_184618_523.jpg, 00:00:30, 0.02 m
Line deviates right

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
45	Upstream	SVPX	JSD10246	JSD10246



SVPX_756a6aed-3973-4003-ae3d-e4813c50bb8d_20260917_184639_991.jpg, 00:01:10, 9.87 m
Line deviates up, REST BEND



SVPX_06741d48-459e-47d2-b25c-0dd297d9ba21_20260917_184703_127.jpg, 00:01:27, 10.77 m
Finish node, major connection without manhole, reference: SOIL VENT PIPE (SVP) & DOWNSTAIRS W/C



Section Inspection - 04/09/2026 - UTIL. SINKX

Item No. 46	Insp. No. 1	Date 04/09/26	Time 8:35	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR UTIL. SINKX
Operator Darren		Vehicle CP18 ZZV		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	UTIL. SINK
Road:	Ford Road	Inspected Length:	6.95 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	6.95 m	Downstream Node:	MH25
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.800 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition		Lining Material:	No Lining	

Comments:

Recommendations:

Scale:	1:61	Position [m]	Code	Observation	MPEG	Photo	Grade		
Depth: 0.80 m MH25 0.00 MH Start node, manhole, reference: MANHOLE 25 (MH25) 00:00:18 UTIL. SINKX_fd5 29d31-051 0.00 WL Water level, 5% of the vertical dimension 00:00:18 UTIL. SINKX_3b a0e7dd-7b 0.00 REM General remark: **PLOT 83** 00:00:18 UTIL. SINKX_ef4 86641-7db 0.73 WL Water level, 0% of the vertical dimension 00:00:25 UTIL. SINKX_29 6475b1-24 6.32 LU Line deviates up: REST BEND 00:00:42 UTIL. SINKX_a5f ffe22-e254 6.95 BRF Finish node, major connection without manhole, reference: UTILITY SINK 00:00:58 UTIL. SINKX_80 7ffa6-cd6 UTIL. SINK Depth: 0.00 m									
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0


Section Pictures - 04/09/2026 - UTIL. SINKX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
46	Upstream	UTIL. SINKX	JSD10246	JSD10246



UTIL.

SINKX_fd529d31-0512-4d0d-bae0-29b0a360c8f5_20260917_184754_694.jpg, 00:00:18, 0.00 m
Start node, manhole, reference: MANHOLE 25 (MH25)



UTIL.

SINKX_3ba0e7dd-7be1-4eb4-a9e6-e56b43bd447e_20260917_184800_669.jpg, 00:00:18, 0.00 m
Water level, 5% of the vertical dimension



UTIL.

SINKX_ef486641-7db6-45c4-a82e-1fa221a7e118_20260917_184809_829.jpg, 00:00:18, 0.00 m
General remark, **PLOT 83**



UTIL.

SINKX_296475b1-2423-4c63-86a9-c1fda327500d_20260917_184823_974.jpg, 00:00:25, 0.73 m
Water level, 0% of the vertical dimension

Section Pictures - 04/09/2026 - UTIL. SINKX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
46	Upstream	UTIL. SINKX	JSD10246	JSD10246



UTIL.
SINKX_a5ffe22-e254-4a21-9083-55167c9d769c_20260917_184857_865.jpg, 00:00:42, 6.32 m
Line deviates up, REST BEND



UTIL.
SINKX_807faf6-cd62-4a82-90a6-a00f5bb74c68_20260917_184837_968.jpg, 00:00:58, 6.95 m
Finish node, major connection without manhole, reference:
UTILITY SINK



Section Inspection - 04/09/2026 - MH25X

Item No. 47	Insp. No. 1	Date 04/09/26	Time 8:35	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR MH25X
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH25
Road:	Ford Road	Inspected Length:	2.41 m	Upstream Pipe Depth:	0.800 m
Location:	Property with buildings	Total Length:	2.41 m	Downstream Node:	JN TO S50
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.000 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition		Lining Material:	No Lining	

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.80 m MH25							

Section Pictures - 04/09/2026 - MH25X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
47	Downstream	MH25X	JSD10246	JSD10246



MH25X_ad981f67-90cc-45bc-a8a3-6a0eda50f06e_20260917_184954_605.jpg, 00:00:18, 0.00 m
Start node, manhole, reference: MANHOLE 25 (MH25)



MH25X_750e8ebd-6274-4fdd-9e72-59e255fd5b7b_20260917_185000_927.jpg, 00:00:18, 0.00 m
Water level, 0% of the vertical dimension



MH25X_515502b2-b2dd-488e-83c9-661ac8e3c260_20260917_185018_354.jpg, 00:00:19, 0.00 m
General remark, **PLOT 83**



MH25X_bb028413-274f-412d-8ed7-1395f1435ce7_20260917_185029_539.jpg, 00:00:27, 0.04 m
Line deviates left

Section Pictures - 04/09/2026 - MH25X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
47	Downstream	MH25X	JSD10246	JSD10246



MH25X_0633491a-78ff-4ad8-9e9c-8e7e21fadc38_20260917_185042_809.jpg, 00:00:43, 2.23 m
Line deviates left



MH25X_5cc29811-30cf-4776-b1e2-48c33b9716a4_20260917_185118_701.jpg, 00:00:52, 2.41 m
Finish node, major connection without manhole, reference:
BLIND JUNCTION - JOINS SECTION 50 (S50)




Section Inspection - 04/09/2026 - CAPPED OFFX

Item No. 48	Insp. No. 1	Date 04/09/26	Time 8:36	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR CAPPED OFFX
Operator Darren		Vehicle CP18 ZZV		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	CAPPED OFF
Road:	Ford Road	Inspected Length:	10.37 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	10.37 m	Downstream Node:	MH26
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.900 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition		Lining Material:	No Lining	


Comments:

Recommendations:

Scale:	1:90	Position [m]	Code	Observation	MPEG	Photo	Grade																																																								
Depth: 0.90 m MH26  <table><tr><td>0.00</td><td>MH</td><td colspan="3">Start node, manhole, reference: MANHOLE 26 (MH26)</td><td>00:00:30</td><td>CAPPED OFFX_85e6317b-75f</td></tr><tr><td>0.00</td><td>WL</td><td colspan="3">Water level, 0% of the vertical dimension</td><td>00:00:30</td><td>CAPPED OFFX_d01597d4-374</td></tr><tr><td>0.00</td><td>REM</td><td colspan="3">General remark: **PLOT 83**</td><td>00:00:30</td><td>CAPPED OFFX_7a74dc5c-1d2</td></tr><tr><td>1.64</td><td>LL</td><td colspan="3">Line deviates left</td><td>00:00:44</td><td>CAPPED OFFX_ec505839-1a6</td></tr><tr><td>4.72</td><td>WL</td><td colspan="3">Water level, 5% of the vertical dimension</td><td>00:01:07</td><td>CAPPED OFFX_5d280b9b-a66</td></tr><tr><td>8.32</td><td>WL</td><td colspan="3">Water level, 0% of the vertical dimension</td><td>00:01:28</td><td>CAPPED OFFX_806f7018-b1a</td></tr><tr><td>9.71</td><td>LU</td><td colspan="3">Line deviates up: REST BEND</td><td>00:01:35</td><td>CAPPED OFFX_9f5d1a94-85f</td></tr><tr><td>10.37</td><td>SA</td><td colspan="3">Survey abandoned: S/A - CAPPED OFF (WET ROOM)</td><td>00:01:49</td><td>CAPPED OFFX_d02015fa-c90</td></tr></table>								0.00	MH	Start node, manhole, reference: MANHOLE 26 (MH26)			00:00:30	CAPPED OFFX_85e6317b-75f	0.00	WL	Water level, 0% of the vertical dimension			00:00:30	CAPPED OFFX_d01597d4-374	0.00	REM	General remark: **PLOT 83**			00:00:30	CAPPED OFFX_7a74dc5c-1d2	1.64	LL	Line deviates left			00:00:44	CAPPED OFFX_ec505839-1a6	4.72	WL	Water level, 5% of the vertical dimension			00:01:07	CAPPED OFFX_5d280b9b-a66	8.32	WL	Water level, 0% of the vertical dimension			00:01:28	CAPPED OFFX_806f7018-b1a	9.71	LU	Line deviates up: REST BEND			00:01:35	CAPPED OFFX_9f5d1a94-85f	10.37	SA	Survey abandoned: S/A - CAPPED OFF (WET ROOM)			00:01:49	CAPPED OFFX_d02015fa-c90
0.00	MH	Start node, manhole, reference: MANHOLE 26 (MH26)			00:00:30	CAPPED OFFX_85e6317b-75f																																																									
0.00	WL	Water level, 0% of the vertical dimension			00:00:30	CAPPED OFFX_d01597d4-374																																																									
0.00	REM	General remark: **PLOT 83**			00:00:30	CAPPED OFFX_7a74dc5c-1d2																																																									
1.64	LL	Line deviates left			00:00:44	CAPPED OFFX_ec505839-1a6																																																									
4.72	WL	Water level, 5% of the vertical dimension			00:01:07	CAPPED OFFX_5d280b9b-a66																																																									
8.32	WL	Water level, 0% of the vertical dimension			00:01:28	CAPPED OFFX_806f7018-b1a																																																									
9.71	LU	Line deviates up: REST BEND			00:01:35	CAPPED OFFX_9f5d1a94-85f																																																									
10.37	SA	Survey abandoned: S/A - CAPPED OFF (WET ROOM)			00:01:49	CAPPED OFFX_d02015fa-c90																																																									
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade																																																						
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0																																																						

Section Pictures - 04/09/2026 - CAPPED OFFX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
48	Upstream	CAPPED OFFX	JSD10246	JSD10246



CAPPED

OFFX_85e6317b-75f0-4fa1-8053-c47c2494caff_20260917_185226_810.jpg, 00:00:30, 0.00 m
Start node, manhole, reference: MANHOLE 26 (MH26)



CAPPED

OFFX_d01597d4-3749-4766-a0ba-44fe3ca45844_20260917_185232_727.jpg, 00:00:30, 0.00 m
Water level, 0% of the vertical dimension



CAPPED

OFFX_7a74dc5c-1d23-45ea-bc28-7b8b0f892491_20260917_185239_349.jpg, 00:00:30, 0.00 m
General remark, **PLOT 83**



CAPPED

OFFX_ec505839-1a6c-4fc9-a8e9-cee171a9203a_20260917_185257_873.jpg, 00:00:44, 1.64 m
Line deviates left

Section Pictures - 04/09/2026 - CAPPED OFFX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
48	Upstream	CAPPED OFFX	JSD10246	JSD10246



CAPPED
OFFX_5d280b9b-a668-4d42-b7ac-e4069e697619_20260917_185316_268.jpg, 00:01:07, 4.72 m
Water level, 5% of the vertical dimension




CAPPED
OFFX_806f7018-b1ae-4e8c-bd13-b77898bdce52_20260917_185330_673.jpg, 00:01:28, 8.32 m
Water level, 0% of the vertical dimension



CAPPED
OFFX_9f5d1a94-85fc-4e28-803a-5e62180bdc04_20260917_185346_439.jpg, 00:01:35, 9.71 m
Line deviates up, REST BEND



CAPPED
OFFX_d02015fa-c904-4857-9e1b-08e97a9685ac_20260917_185409_523.jpg, 00:01:49, 10.37 m
Survey abandoned, S/A - CAPPED OFF (WET ROOM)



Item No. 49	Insp. No. 1	Date 04/09/26	Time 8:36	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR SVPX
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Comments:
Recommendations:

Arundel Gate BN18 9EX

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
49	Upstream	SVPX	JSD10246	JSD10246



SVPX_cff1c84-fc60-40cd-a8a3-08646aed5a47_20260917_185501_819.jpg, 00:00:20, 0.00 m
Start node, manhole, reference: MANHOLE 26 (MH26)



SVPX_104ee36d-93b1-420d-a30e-f4f8289e6012_20260917_185507_515.jpg, 00:00:20, 0.00 m
Water level, 0% of the vertical dimension



SVPX_8ac80e10-c65e-42aa-834b-d7b0fcb88076_20260917_185514_314.jpg, 00:00:20, 0.00 m
General remark, **PLOT 83**



SVPX_1f7c8f2b-79d4-4b84-8986-45f786409ac9_20260917_185533_394.jpg, 00:01:07, 10.00 m
Line deviates up, REST BEND



Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
49	Upstream	SVPX	JSD10246	JSD10246



SVPX_99f82d2b-10b9-4ca3-9b33-09774c3d1359_20260917_185555_528.jpg, 00:01:25, 10.88 m
Finish node, major connection without manhole, reference:
SOIL VENT PIPE (SVP) & KITCHEN SINK




Section Inspection - 04/09/2026 - MH26X

Item No. 50	Insp. No. 1	Date 04/09/26	Time 8:36	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR MH26X
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH26
Road:	Ford Road	Inspected Length:	9.92 m	Upstream Pipe Depth:	0.900 m
Location:	Property with buildings	Total Length:	9.92 m	Downstream Node:	JN TO S9
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.000 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:86	Position [m]	Code	Observation	MPEG	Photo	Grade																																																																																
Depth: 0.90 m MH26  JN TO S9 Depth: 0.00 m <table><tr><td></td><td>0.00</td><td>MH</td><td>Start node, manhole, reference: MANHOLE 26 (MH26)</td><td>00:00:24</td><td>MH26X_df3942ec-ac a3-4573-a</td><td></td><td></td></tr><tr><td></td><td>0.00</td><td>WL</td><td>Water level, 0% of the vertical dimension</td><td>00:00:24</td><td>MH26X_7a2816d4-1 012-4d75-</td><td></td><td></td></tr><tr><td></td><td>0.00</td><td>REM</td><td>General remark: **PLOT 83**</td><td>00:00:25</td><td>MH26X_59552982-1 336-4718-</td><td></td><td></td></tr><tr><td></td><td>0.04</td><td>LL</td><td>Line deviates left</td><td>00:00:41</td><td>MH26X_e532ab15-e b3a-42da-</td><td></td><td></td></tr><tr><td></td><td>1.51</td><td>JN</td><td>Junction at 3 o'clock, diameter: 110mm: SECTION 47 (S47)</td><td>00:01:04</td><td>MH26X_e0202715-f 291-445b-</td><td></td><td></td></tr><tr><td></td><td>2.97</td><td>JN</td><td>Junction at 9 o'clock, diameter: 110mm: SECTION 52 (S52)</td><td>00:01:15</td><td>MH26X_fa2cfba1-3b 82-4303-a</td><td></td><td></td></tr><tr><td></td><td>4.99</td><td>LR</td><td>Line deviates right</td><td>00:01:33</td><td>MH26X_8d16dd87-7 703-4d23-</td><td></td><td></td></tr><tr><td></td><td>7.24</td><td>REM</td><td>General remark: **BOUNDARY POINT**</td><td>00:01:46</td><td>MH26X_f241e131-e7 84-466b-9</td><td></td><td></td></tr><tr><td></td><td>9.68</td><td>LL</td><td>Line deviates left</td><td>00:02:07</td><td>MH26X_8d97f965-4 2f0-4b65-a</td><td></td><td></td></tr><tr><td></td><td>9.92</td><td>BRF</td><td>Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS SECTION 9 (S9)</td><td>00:02:16</td><td>MH26X_3f77b62a-d4 bf-4e03-95</td><td></td><td></td></tr></table>									0.00	MH	Start node, manhole, reference: MANHOLE 26 (MH26)	00:00:24	MH26X_df3942ec-ac a3-4573-a				0.00	WL	Water level, 0% of the vertical dimension	00:00:24	MH26X_7a2816d4-1 012-4d75-				0.00	REM	General remark: **PLOT 83**	00:00:25	MH26X_59552982-1 336-4718-				0.04	LL	Line deviates left	00:00:41	MH26X_e532ab15-e b3a-42da-				1.51	JN	Junction at 3 o'clock, diameter: 110mm: SECTION 47 (S47)	00:01:04	MH26X_e0202715-f 291-445b-				2.97	JN	Junction at 9 o'clock, diameter: 110mm: SECTION 52 (S52)	00:01:15	MH26X_fa2cfba1-3b 82-4303-a				4.99	LR	Line deviates right	00:01:33	MH26X_8d16dd87-7 703-4d23-				7.24	REM	General remark: **BOUNDARY POINT**	00:01:46	MH26X_f241e131-e7 84-466b-9				9.68	LL	Line deviates left	00:02:07	MH26X_8d97f965-4 2f0-4b65-a				9.92	BRF	Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS SECTION 9 (S9)	00:02:16	MH26X_3f77b62a-d4 bf-4e03-95		
	0.00	MH	Start node, manhole, reference: MANHOLE 26 (MH26)	00:00:24	MH26X_df3942ec-ac a3-4573-a																																																																																		
	0.00	WL	Water level, 0% of the vertical dimension	00:00:24	MH26X_7a2816d4-1 012-4d75-																																																																																		
	0.00	REM	General remark: **PLOT 83**	00:00:25	MH26X_59552982-1 336-4718-																																																																																		
	0.04	LL	Line deviates left	00:00:41	MH26X_e532ab15-e b3a-42da-																																																																																		
	1.51	JN	Junction at 3 o'clock, diameter: 110mm: SECTION 47 (S47)	00:01:04	MH26X_e0202715-f 291-445b-																																																																																		
	2.97	JN	Junction at 9 o'clock, diameter: 110mm: SECTION 52 (S52)	00:01:15	MH26X_fa2cfba1-3b 82-4303-a																																																																																		
	4.99	LR	Line deviates right	00:01:33	MH26X_8d16dd87-7 703-4d23-																																																																																		
	7.24	REM	General remark: **BOUNDARY POINT**	00:01:46	MH26X_f241e131-e7 84-466b-9																																																																																		
	9.68	LL	Line deviates left	00:02:07	MH26X_8d97f965-4 2f0-4b65-a																																																																																		
	9.92	BRF	Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS SECTION 9 (S9)	00:02:16	MH26X_3f77b62a-d4 bf-4e03-95																																																																																		
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade																																																																														
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0																																																																														

Section Pictures - 04/09/2026 - MH26X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
50	Downstream	MH26X	JSD10246	JSD10246



MH26X_df3942ec-aca3-4573-a697-11e0494948f6_20260917_185658_828.jpg, 00:00:24, 0.00 m
Start node, manhole, reference: MANHOLE 26 (MH26)



MH26X_7a2816d4-1012-4d75-a582-b0a5868e1053_20260917_185704_712.jpg, 00:00:24, 0.00 m
Water level, 0% of the vertical dimension



MH26X_59552982-1336-4718-95e9-3ddc4d27903c_20260917_185713_486.jpg, 00:00:25, 0.00 m
General remark, **PLOT 83**



MH26X_e532ab15-eb3a-42da-84df-3b3f30bbe6c7_20260917_185727_439.jpg, 00:00:41, 0.04 m
Line deviates left

Section Pictures - 04/09/2026 - MH26X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
50	Downstream	MH26X	JSD10246	JSD10246



MH26X_e0202715-f291-445b-b406-8e3a656578b7_20260917_185750_378.jpg, 00:01:04, 1.51 m
Junction at 3 o'clock, diameter: 110mm, SECTION 47 (S47)



MH26X_fa2cfba1-3b82-4303-a741-1397692fa505_20260917_185813_273.jpg, 00:01:15, 2.97 m
Junction at 9 o'clock, diameter: 110mm, SECTION 52 (S52)



MH26X_8d16dd87-7703-4d23-96b7-7e473cd8e2cc_20260917_185826_415.jpg, 00:01:33, 4.99 m
Line deviates right



MH26X_f241e131-e784-466b-9d94-6af77b7cf11d_20260917_185848_786.jpg, 00:01:46, 7.24 m
General remark, **BOUNDARY POINT**



Section Pictures - 04/09/2026 - MH26X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
50	Downstream	MH26X	JSD10246	JSD10246



MH26X_8d97f965-42f0-4b65-abe9-5d5c172e9719_20260917_185907_550.jpg, 00:02:07, 9.68 m
Line deviates left



MH26X_3f77b62a-d4bf-4e03-9595-01586d9bcbe4_20260917_185934_254.jpg, 00:02:16, 9.92 m
Finish node, major connection without manhole, reference:
BLIND JUNCTION - JOINS SECTION 9 (S9)



Section Inspection - 04/09/2026 - SVPX

Item No. 51	Insp. No. 1	Date 04/09/26	Time 8:36	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR SVPX
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	SVP
Road:	Ford Road	Inspected Length:	4.47 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	4.47 m	Downstream Node:	MH27
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.880 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade																				
Depth: 0.88 m MH27 0.00 0.00 0.00 2.93 4.47 SVP Depth: 0.00 m <table><tr><td>MH</td><td>Start node, manhole, reference: MANHOLE 27 (MH27)</td><td>00:00:21</td><td>SVPX_e3f e6dbd-809 f-442a-9bb</td></tr><tr><td>WL</td><td>Water level, 0% of the vertical dimension</td><td>00:00:21</td><td>SVPX_cba 2bc36-c74 7-48d0-ad</td></tr><tr><td>REM</td><td>General remark: **PLOT 83**</td><td>00:00:21</td><td>SVPX_bc3 4866e-5d1 2-4620-b3</td></tr><tr><td>LU</td><td>Line deviates up: REST BEND</td><td>00:00:43</td><td>SVPX_413 7f733-870 1-4420-a8</td></tr><tr><td>BRF</td><td>Finish node, major connection without manhole, reference: SOIL VENT PIPE (SVP)</td><td>00:01:06</td><td>SVPX_1b1 a2d61-9ee 0-44e1-a9</td></tr></table>								MH	Start node, manhole, reference: MANHOLE 27 (MH27)	00:00:21	SVPX_e3f e6dbd-809 f-442a-9bb	WL	Water level, 0% of the vertical dimension	00:00:21	SVPX_cba 2bc36-c74 7-48d0-ad	REM	General remark: **PLOT 83**	00:00:21	SVPX_bc3 4866e-5d1 2-4620-b3	LU	Line deviates up: REST BEND	00:00:43	SVPX_413 7f733-870 1-4420-a8	BRF	Finish node, major connection without manhole, reference: SOIL VENT PIPE (SVP)	00:01:06	SVPX_1b1 a2d61-9ee 0-44e1-a9
MH	Start node, manhole, reference: MANHOLE 27 (MH27)	00:00:21	SVPX_e3f e6dbd-809 f-442a-9bb																								
WL	Water level, 0% of the vertical dimension	00:00:21	SVPX_cba 2bc36-c74 7-48d0-ad																								
REM	General remark: **PLOT 83**	00:00:21	SVPX_bc3 4866e-5d1 2-4620-b3																								
LU	Line deviates up: REST BEND	00:00:43	SVPX_413 7f733-870 1-4420-a8																								
BRF	Finish node, major connection without manhole, reference: SOIL VENT PIPE (SVP)	00:01:06	SVPX_1b1 a2d61-9ee 0-44e1-a9																								
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade																		
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0																		

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
51	Upstream	SVPX	JSD10246	JSD10246



SVPX_e3fe6dbd-809f-442a-9bbd-239b3fc9dbe0_20260917_190034_222.jpg, 00:00:21, 0.00 m
Start node, manhole, reference: MANHOLE 27 (MH27)



SVPX_cba2bc36-c747-48d0-ad60-788ba6cef83e_20260917_190040_046.jpg, 00:00:21, 0.00 m
Water level, 0% of the vertical dimension



SVPX_bc34866e-5d12-4620-b310-7064977611bb_20260917_190049_694.jpg, 00:00:21, 0.00 m
General remark, **PLOT 83**



SVPX_4137f733-8701-4420-a8a6-eda23250ee5a_20260917_190105_466.jpg, 00:00:43, 2.93 m
Line deviates up, REST BEND



Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
51	Upstream	SVPX	JSD10246	JSD10246



SVPX_1b1a2d61-9ee0-44e1-a910-8a26f5290a24_20260917_190130_646.jpg, 00:01:06, 4.47 m
Finish node, major connection without manhole, reference:
SOIL VENT PIPE (SVP)




Section Inspection - 04/09/2026 - MH27X

Item No. 52	Insp. No. 1	Date 04/09/26	Time 8:36	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR MH27X
Operator Darren		Vehicle CP18 ZZV		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH27
Road:	Ford Road	Inspected Length:	3.53 m	Upstream Pipe Depth:	0.880 m
Location:	Property with buildings	Total Length:	3.53 m	Downstream Node:	JN TO S50
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.000 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade																																
Depth: 0.88 m MH27  JN TO S50 Depth: 0.00 m <table><tr><td></td><td>0.00</td><td>MH</td><td>Start node, manhole, reference: MANHOLE 27 (MH27)</td><td>00:00:25</td><td>MH27X_b 8072987-1 f9e-42d7-9</td><td></td><td></td></tr><tr><td></td><td>0.00</td><td>WL</td><td>Water level, 0% of the vertical dimension</td><td>00:00:25</td><td>MH27X_1 740ab5d-3 64d-4cf1-9</td><td></td><td></td></tr><tr><td></td><td>0.00</td><td>REM</td><td>General remark: **PLOT 83**</td><td>00:00:25</td><td>MH27X_c5 b5fc60-e0 a1-4b74-a</td><td></td><td></td></tr><tr><td></td><td>3.53</td><td>BRF</td><td>Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS SECTION 50 (S50)</td><td>00:00:58</td><td>MH27X_e 1fb74e4-a 880-4f38-9</td><td></td><td></td></tr></table>									0.00	MH	Start node, manhole, reference: MANHOLE 27 (MH27)	00:00:25	MH27X_b 8072987-1 f9e-42d7-9				0.00	WL	Water level, 0% of the vertical dimension	00:00:25	MH27X_1 740ab5d-3 64d-4cf1-9				0.00	REM	General remark: **PLOT 83**	00:00:25	MH27X_c5 b5fc60-e0 a1-4b74-a				3.53	BRF	Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS SECTION 50 (S50)	00:00:58	MH27X_e 1fb74e4-a 880-4f38-9		
	0.00	MH	Start node, manhole, reference: MANHOLE 27 (MH27)	00:00:25	MH27X_b 8072987-1 f9e-42d7-9																																		
	0.00	WL	Water level, 0% of the vertical dimension	00:00:25	MH27X_1 740ab5d-3 64d-4cf1-9																																		
	0.00	REM	General remark: **PLOT 83**	00:00:25	MH27X_c5 b5fc60-e0 a1-4b74-a																																		
	3.53	BRF	Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS SECTION 50 (S50)	00:00:58	MH27X_e 1fb74e4-a 880-4f38-9																																		
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade																														
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0																														

Section Pictures - 04/09/2026 - MH27X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
52	Downstream	MH27X	JSD10246	JSD10246



MH27X_b8072987-1f9e-42d7-9b53-a5a8ae555f10_20260917_190322_868.jpg, 00:00:25, 0.00 m
Start node, manhole, reference: MANHOLE 27 (MH27)



MH27X_1740ab5d-364d-4cf1-964c-22a4517c6894_20260917_190329_101.jpg, 00:00:25, 0.00 m
Water level, 0% of the vertical dimension



MH27X_c5b5fc60-e0a1-4b74-a31c-ffdac6701955_20260917_190336_213.jpg, 00:00:25, 0.00 m
General remark, **PLOT 83**



MH27X_e1fb74e4-a880-4f38-96f8-fdb0901240fd_20260917_190405_482.jpg, 00:00:58, 3.53 m
Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS SECTION 50 (S50)



Section Inspection - 04/09/2026 - CAPPED OFFX

Item No. 53	Insp. No. 1	Date 04/09/26	Time 8:37	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR CAPPED OFFX
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	CAPPED OFF
Road:	Ford Road	Inspected Length:	8.78 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	8.78 m	Downstream Node:	MH28
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.700 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:77	Position [m]	Code	Observation	MPEG	Photo	Grade		
Depth: 0.70 m MH28									
		0.00	MH	Start node, manhole, reference: MANHOLE 28 (MH28)	00:00:30	CAPPED OFFX_750fa9a6-73ff-b7339-8fc			
		0.00	WL	Water level, 0% of the vertical dimension	00:00:30	CAPPED OFFX_338b7339-8fc			
		0.00	REM	General remark: **PLOT 84**	00:00:30	CAPPED OFFX_a23de7c5-61e			
		0.02	LL	Line deviates left	00:00:30	CAPPED OFFX_6a3eb29f-20b			
		8.01	LU	Line deviates up: REST BEND	00:01:05	CAPPED OFFX_7f4e235e-214			
		8.78	SA	Survey abandoned: S/A - CAPPED OFF (WET ROOM)	00:01:21	CAPPED OFFX_1bbb9-df29			
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - CAPPED OFFX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
53	Upstream	CAPPED OFFX	JSD10246	JSD10246



CAPPED
OFFX_750fa9a6-73ff-401b-9c07-3590f6c37903_20260918_09
0618_818.jpg, 00:00:30, 0.00 m
Start node, manhole, reference: MANHOLE 28 (MH28)



CAPPED
OFFX_338b7339-8fc5-47ef-8607-58f75723d100_20260918_0
90625_104.jpg, 00:00:30, 0.00 m
Water level, 0% of the vertical dimension



CAPPED
OFFX_a23de7c5-61ee-474a-a664-a6384c6b6dc5_20260918_
090634_494.jpg, 00:00:30, 0.00 m
General remark, **PLOT 84**



CAPPED
OFFX_6a3eb29f-20be-462c-9acd-e750ac4ced1a_20260918_
090640_574.jpg, 00:00:30, 0.02 m
Line deviates left



Section Pictures - 04/09/2026 - CAPPED OFFX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
53	Upstream	CAPPED OFFX	JSD10246	JSD10246



CAPPED
OFFX_7f4e235e-2145-42ce-9168-67b113218515_20260918_090712_645.jpg, 00:01:05, 8.01 m
Line deviates up, REST BEND



CAPPED
OFFX_1bbbbbf9-df29-4d90-86ab-ff12e9751df9_20260918_090734_766.jpg, 00:01:21, 8.78 m
Survey abandoned, S/A - CAPPED OFF (WET ROOM)



Section Inspection - 04/09/2026 - SVPX

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
54	1	04/09/26	8:37	JSD10246	No Rain Or Snow	Yes	SVPX
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZY		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	SVP
Road:	Ford Road	Inspected Length:	9.14 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	9.14 m	Downstream Node:	MH28
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.700 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:80	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.70 m MH28 <							

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
54	Upstream	SVPX	JSD10246	JSD10246



SVPX_02082cc5-32a1-4dc0-b2f7-d6bec0ddbcb2_20260918_090826_115.jpg, 00:00:27, 0.00 m
Start node, manhole, reference: MANHOLE 28 (MH28)



SVPX_51c63463-7daf-4e40-99a2-dbef2f5737bc_20260918_090831_905.jpg, 00:00:27, 0.00 m
Water level, 0% of the vertical dimension



SVPX_c637f6ee-025b-47f1-ab16-847e281a1c24_20260918_090838_856.jpg, 00:00:27, 0.00 m
General remark, **PLOT 84**



SVPX_ac7e61a2-c9ab-445d-b6f4-5a7d93b10f49_20260918_090851_753.jpg, 00:00:34, 0.10 m
Line deviates left



Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
54	Upstream	SVPX	JSD10246	JSD10246



SVPX_8a9fe533-3cad-4b89-8ecf-f4aa226d6638_20260918_090909_460.jpg, 00:01:09, 8.18 m
Line deviates up, REST BEND



SVPX_9ea43e84-82a3-437b-893d-5aa136d075fe_20260918_090939_640.jpg, 00:01:21, 9.14 m
Finish node, major connection without manhole, reference: SOIL VENT PIPE (SVP) & DOWNSTAIRS W/C



Section Pictures - 04/09/2026 - MH28X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
55	Downstream	MH28X	JSD10246	JSD10246



MH28X_b06b7e3b-e5d9-4086-85d1-04627a22dca0_20260918_091126_429.jpg, 00:00:20, 0.00 m
Start node, manhole, reference: MANHOLE 28 (MH28)



MH28X_7f7e4a1b-de76-471e-baeb-a7caacd85dcf_20260918_091132_166.jpg, 00:00:20, 0.00 m
Water level, 0% of the vertical dimension



MH28X_09147468-25d0-40f2-bcfe-8b6e9e9cd145_20260918_091139_127.jpg, 00:00:20, 0.00 m
General remark, **PLOT 84**



MH28X_dceb120e-1642-4f0e-b11c-9d226030ae20_20260918_091155_748.jpg, 00:00:27, 0.06 m
Line deviates right



Section Pictures - 04/09/2026 - MH28X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
55	Downstream	MH28X	JSD10246	JSD10246



MH28X_446a6055-ee40-4539-a617-3c7add82d712_20260918_091215_446.jpg, 00:00:44, 3.10 m
Finish node, manhole, reference: MANHOLE 29 (MH29)



Section Inspection - 04/09/2026 - KIT. SINKX

Item No. 56	Insp. No. 1	Date 04/09/26	Time 8:37	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR KIT. SINKX
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	KIT. SINK
Road:	Ford Road	Inspected Length:	4.48 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	4.48 m	Downstream Node:	MH29
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.860 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.86 m MH29							

Section Pictures - 04/09/2026 - KIT. SINKX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
56	Upstream	KIT. SINKX	JSD10246	JSD10246



KIT.
SINKX_38226131-854a-4229-8172-206b4c21a6a4_20260918_091323_039.jpg, 00:00:19, 0.00 m
Start node, manhole, reference: MANHOLE 29 (MH29)



KIT.
SINKX_eb8816c6-1492-447e-80c8-0eb68124cb9f_20260918_091330_028.jpg, 00:00:19, 0.00 m
Water level, 0% of the vertical dimension



KIT.
SINKX_e96ed2f9-049f-4213-a8d6-cff1cf505487_20260918_091343_229.jpg, 00:00:19, 0.00 m
General remark, **PLOT 84**



KIT.
SINKX_0e666ae3-1ea5-4e19-80c1-67ada34d2ad5_20260918_091358_940.jpg, 00:00:23, 0.02 m
Line deviates right

Section Pictures - 04/09/2026 - KIT. SINKX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
56	Upstream	KIT. SINKX	JSD10246	JSD10246



KIT.
 SINKX_cacbad40-2203-4c44-901a-1d7539de821b_20260918_091411_860.jpg, 00:00:28, 0.69 m
 Line deviates left



KIT.
 SINKX_62ebc3ac-0d35-4160-b030-966308e9e49c_20260918_091441_704.jpg, 00:00:36, 3.41 m
 Line deviates up, REST BEND



KIT.
 SINKX_96ce1cab-bc52-4324-bb3b-a90347d29259_20260918_091501_155.jpg, 00:00:53, 4.48 m
 Finish node, major connection without manhole, reference:
 KITCHEN SINK



Section Inspection - 04/09/2026 - SVPX

Item No. 57	Insp. No. 1	Date 04/09/26	Time 8:37	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR SVPX
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	SVP
Road:	Ford Road	Inspected Length:	8.30 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	8.30 m	Downstream Node:	MH29
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.860 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:72	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.86 m MH29 <							

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
57	Upstream	SVPX	JSD10246	JSD10246



SVPX_37573cdb-8ec3-4616-a0a4-d3f7198a9f2c_20260918_091555_516.jpg, 00:00:20, 0.00 m
Start node, manhole, reference: MANHOLE 29 (MH29)



SVPX_033ad966-2d02-4bec-85c4-1a40329df83b_20260918_091601_875.jpg, 00:00:20, 0.00 m
Water level, 0% of the vertical dimension



SVPX_f31f19a1-16f7-4b9c-944a-573df4eff671_20260918_091616_901.jpg, 00:00:20, 0.00 m
General remark, **PLOT 84**



SVPX_7899bd78-7d08-4328-aeec-14e2c43b2580_20260918_091802_470.jpg, 00:00:39, 5.18 m
Line deviates left

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
57	Upstream	SVPX	JSD10246	JSD10246



SVPX_6bdf8b70-a074-44a7-bbc5-7abdbdda4dc4_20260918_092059_604.jpg, 00:00:45, 6.68 m
Water level, 5% of the vertical dimension



SVPX_28b784ac-d56d-4867-80d0-49573f454542_20260918_092115_855.jpg, 00:00:47, 7.22 m
Line deviates up, REST BEND



SVPX_e8fae199-0d18-40df-852d-9152b1a3257f_20260918_092144_539.jpg, 00:01:00, 8.30 m
Finish node, major connection without manhole, reference:
SOIL VENT PIPE (SVP) & UTILITY SINK



Section Inspection - 04/09/2026 - SVPX

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
58	1	04/09/26	8:37	JSD10246	No Rain Or Snow	Yes	SVPX
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZV		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	SVP
Road:	Ford Road	Inspected Length:	12.00 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	12.00 m	Downstream Node:	MH29
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.860 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition		Lining Material:	No Lining	

Comments:

Recommendations:

Scale:	1:104	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.86 m MH29							
		0.00	MH	Start node, manhole, reference: MANHOLE 29 (MH29)	00:00:17	SVPX_6bd dfa59-6e4 8-495d-ad	
		0.00	WL	Water level, 0% of the vertical dimension	00:00:17	SVPX_37c e42b4-4b9 3-4eec-b8	
		0.00	REM	General remark: **PLOT 84**	00:00:17	SVPX_323 a21d8-971 3-4df6-92b	
		0.02	LL	Line deviates left	00:00:21	SVPX_ddf ad58a-0b6 c-4283-a4	
		0.65	LD	Line deviates down	00:00:30	SVPX_6d5 2c3d2-25f 5-451d-96f	
		11.26	LU	Line deviates up: REST BEND	00:00:54	SVPX_823 520d6-eba d-4206-bf5	
		12.00	BRF	Finish node, major connection without manhole, reference: SOIL VENT PIPE (SVP)	00:00:57	SVPX_15b 22cbc-1bb a-4e0c-ae	
SVP Depth: 0.00 m							

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
58	Upstream	SVPX	JSD10246	JSD10246



SVPX_6bddfa59-6e48-495d-ad33-15f4c2e595df_20260918_092242_050.jpg, 00:00:17, 0.00 m
Start node, manhole, reference: MANHOLE 29 (MH29)



SVPX_37ce42b4-4b93-4eec-b86b-9261644e4718_20260918_092247_773.jpg, 00:00:17, 0.00 m
Water level, 0% of the vertical dimension



SVPX_323a21d8-9713-4df6-92b4-aef328ec40d8_20260918_092257_941.jpg, 00:00:17, 0.00 m
General remark, **PLOT 84**



SVPX_ddfad58a-0b6c-4283-a492-8677f958758b_20260918_092316_775.jpg, 00:00:21, 0.02 m
Line deviates left

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
58	Upstream	SVPX	JSD10246	JSD10246



SVPX_6d52c3d2-25f5-451d-96f2-1c7d6744fab8_20260918_092336_423.jpg, 00:00:30, 0.65 m
Line deviates down



SVPX_823520d6-ebad-4206-bf54-7e7e307a5059_20260918_092357_476.jpg, 00:00:54, 11.26 m
Line deviates up, REST BEND



SVPX_15b22cbc-1bba-4e0c-ae91-794e38214f6a_20260918_092413_841.jpg, 00:00:57, 12.00 m
Finish node, major connection without manhole, reference:
SOIL VENT PIPE (SVP)

Section Pictures - 04/09/2026 - MH29X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
59	Downstream	MH29X	JSD10246	JSD10246



MH29X_915e2cf9-5035-452c-b7bc-f39c08b0d4a7_20260918_092704_584.jpg, 00:00:18, 0.00 m
Start node, manhole, reference: MANHOLE 29 (MH29)



MH29X_812c6582-c14c-4b28-a370-fa42d7ae43fa_20260918_092711_143.jpg, 00:00:18, 0.00 m
Water level, 0% of the vertical dimension



MH29X_cfaae4de-f48b-4dbf-bc22-e38b8ff7b331_20260918_092718_809.jpg, 00:00:18, 0.00 m
General remark, **PLOT 84**



MH29X_dc951e00-981c-4e32-b78b-abbe7293dcb5_20260918_092732_216.jpg, 00:00:25, 0.26 m
Line deviates right



Section Pictures - 04/09/2026 - MH29X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
59	Downstream	MH29X	JSD10246	JSD10246



MH29X_b1b87763-5835-4bce-891d-8157de740b19_20260918_092750_310.jpg, 00:00:42, 5.51 m
Line deviates left



MH29X_90cc19f5-3069-4695-88a9-8e6927d34d75_20260918_092811_843.jpg, 00:00:46, 5.91 m
Finish node, manhole, reference: MANHOLE 33 (MH33)



Section Inspection - 04/09/2026 - UTIL. SINKX

Item No. 60	Insp. No. 1	Date 04/09/26	Time 8:38	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR UTIL. SINKX
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	UTIL. SINK
Road:	Ford Road	Inspected Length:	9.35 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	9.35 m	Downstream Node:	MH30
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.530 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:81	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.53 m MH30 <							

Section Pictures - 04/09/2026 - UTIL. SINKX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
60	Upstream	UTIL. SINKX	JSD10246	JSD10246



UTIL.

SINKX_bdce23a3-d630-4aea-8220-df6b103140f0_20260918_093246_023.jpg, 00:00:29, 0.00 m
Start node, manhole, reference: MANHOLE 30 (MH30)



UTIL.

SINKX_c4844628-fa9f-43ff-a3ba-315362a7d78a_20260918_093252_413.jpg, 00:00:29, 0.00 m
Water level, 0% of the vertical dimension



UTIL.

SINKX_f812606d-9657-4e74-be40-d72f45f656f9_20260918_093259_388.jpg, 00:00:29, 0.00 m
General remark, **PLOT 85**



UTIL.

SINKX_43e8d40a-505f-4417-b53a-f49073a84014_20260918_093311_427.jpg, 00:00:32, 0.02 m
Line deviates right

Section Pictures - 04/09/2026 - UTIL. SINKX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
60	Upstream	UTIL. SINKX	JSD10246	JSD10246



UTIL.
SINKX_bdaa639e-5456-44c6-8240-e0891132eef0_20260918_093327_390.jpg, 00:01:02, 3.63 m
Water level, 5% of the vertical dimension



UTIL.
SINKX_7a5c597b-7542-4429-bbf0-6048260c1ef1_20260918_093340_678.jpg, 00:01:18, 5.53 m
Water level, 5% of the vertical dimension



UTIL.
SINKX_a729455a-41df-4ff1-8b30-236bad8511af_20260918_093357_871.jpg, 00:01:24, 6.56 m
Water level, 10% of the vertical dimension



UTIL.
SINKX_b7ee2398-778b-4f67-8334-e8b9281de2ef_20260918_093422_014.jpg, 00:01:37, 8.67 m
Line deviates up, REST BEND

Section Pictures - 04/09/2026 - UTIL. SINKX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
60	Upstream	UTIL. SINKX	JSD10246	JSD10246



UTIL.
SINKX_1084a421-f083-4ae1-b810-c7a12b0fe103_20260918_093430_630.jpg, 00:01:37, 8.67 m
Water level, 5% of the vertical dimension



UTIL.
SINKX_0b6f4c81-eb59-4d86-9fd9-726035d62662_20260918_093448_186.jpg, 00:01:49, 9.35 m
Finish node, major connection without manhole, reference:
UTILITY SINK




Section Inspection - 04/09/2026 - BASINX

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
61	1	04/09/26	8:38	JSD10246	No Rain Or Snow	Yes	BASINX
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZV		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	BASIN
Road:	Ford Road	Inspected Length:	3.04 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	3.04 m	Downstream Node:	MH30
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.530 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.53 m MH30							
							
	0.00	MH	Start node, manhole, reference: MANHOLE 30 (MH30)	00:00:17	BASINX_b 32eb044-7 32f-424e-8		
	0.00	WL	Water level, 0% of the vertical dimension	00:00:17	BASINX_a f489863-a 3b1-4a70-		
	0.00	REM	General remark: **PLOT 85**	00:00:17	BASINX_e 989e2d2-c b2a-46bd-		
	2.49	LU	Line deviates up: REST BEND	00:00:30	BASINX_a f4bf942-a1 4d-4ed3-8		
	3.04	BRF	Finish node, major connection without manhole, reference: BASIN	00:00:41	BASINX_6 5a49bcf-2 c6b-4c65-		
BASIN Depth: 0.00 m							

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - BASINX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
61	Upstream	BASINX	JSD10246	JSD10246



BASINX_b32eb044-732f-424e-85ef-fc1e748c28bb_20260918_093544_204.jpg, 00:00:17, 0.00 m
Start node, manhole, reference: MANHOLE 30 (MH30)



BASINX_af489863-a3b1-4a70-8abf-ed89ee6cae3f_20260918_093550_188.jpg, 00:00:17, 0.00 m
Water level, 0% of the vertical dimension



BASINX_e989e2d2-cb2a-46bd-b3c4-c5d44c52a0ed_20260918_093556_919.jpg, 00:00:17, 0.00 m
General remark, **PLOT 85**



BASINX_af4bf942-a14d-4ed3-81e3-fa4dacbd8225_20260918_093726_384.jpg, 00:00:30, 2.49 m
Line deviates up, REST BEND



Section Pictures - 04/09/2026 - BASINX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
61	Upstream	BASINX	JSD10246	JSD10246



BASINX_65a49bcf-2c6b-4c65-afb6-133386f0c5ef_20260918_093743_250.jpg, 00:00:41, 3.04 m
Finish node, major connection without manhole, reference:
BASIN



Section Inspection - 04/09/2026 - SVPX

Item No. 62	Insp. No. 1	Date 04/09/26	Time 8:38	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR SVPX
Operator Darren		Vehicle CP18 ZZV		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	SVP
Road:	Ford Road	Inspected Length:	1.72 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	1.72 m	Downstream Node:	MH30
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.530 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.53 m MH30							
	0.00	MH	Start node, manhole, reference: MANHOLE 30 (MH30)	00:00:16	SVPX_0d1ca588-7d4d-4e9b-92		
	0.00	WL	Water level, 0% of the vertical dimension	00:00:16	SVPX_e9c41930-17e1-4e29-90		
	0.00	REM	General remark: **PLOT 85**	00:00:16	SVPX_39840074-efcb-425b-be		
	0.08	LL	Line deviates left	00:00:22	SVPX_3c8cd955-9b13-4dbc-80		
	0.91	LU	Line deviates up: REST BEND	00:00:33	SVPX_dc1d9c19-7e35-43b5-9ef		
	1.72	BRF	Finish node, major connection without manhole, reference: SOIL VENT PIPE (SVP) & DOWNSTAIRS W/C	00:00:48	SVPX_6dcee700-b0e5-4bd0-b8		
Depth: 0.00 m							

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
62	Upstream	SVPX	JSD10246	JSD10246



SVPX_0d1ca588-7d4d-4e9b-9296-3c992dfe303f_20260918_093842_294.jpg, 00:00:16, 0.00 m
Start node, manhole, reference: MANHOLE 30 (MH30)



SVPX_e9c41930-17e1-4e29-903c-bfe8eabb029d_20260918_093848_670.jpg, 00:00:16, 0.00 m
Water level, 0% of the vertical dimension



SVPX_39840074-efcb-425b-be7d-1c4fba50a5ac_20260918_093855_228.jpg, 00:00:16, 0.00 m
General remark, **PLOT 85**



SVPX_3c8cd955-9b13-4dbc-8055-8037fb39841c_20260918_093910_496.jpg, 00:00:22, 0.08 m
Line deviates left



Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
62	Upstream	SVPX	JSD10246	JSD10246



SVPX_dc1d9c19-7e35-43b5-9efa-c37a1a9c5eeb_20260918_093926_890.jpg, 00:00:33, 0.91 m
Line deviates up, REST BEND



SVPX_6dcee700-b0e5-4bd0-b866-ffd0f022fe8e_20260918_093952_502.jpg, 00:00:48, 1.72 m
Finish node, major connection without manhole, reference: SOIL VENT PIPE (SVP) & DOWNSTAIRS W/C



Section Inspection - 04/09/2026 - MH30X

Item No. 63	Insp. No. 1	Date 04/09/26	Time 8:38	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR MH30X
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH30
Road:	Ford Road	Inspected Length:	13.33 m	Upstream Pipe Depth:	0.530 m
Location:	Property with buildings	Total Length:	13.33 m	Downstream Node:	MH33
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.450 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale: 1:116	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.53 m MH30						
0.00	MH	Start node, manhole, reference: MANHOLE 30 (MH30)	00:00:17	MH30X_2 d32c39e-2 488-4136-		
0.00	WL	Water level, 0% of the vertical dimension	00:00:17	MH30X_3 0ab6182-7 487-46b1-		
0.00	REM	General remark: **PLOT 85**	00:00:17	MH30X_e 9ed0569-2 d1d-4c18-		
0.05	LL	Line deviates left	00:00:20	MH30X_e 592d5ce-4 8ca-48f3-b		
1.50	JN	Junction at 9 o'clock, diameter: 110mm: SECTION 65 (S65)	00:00:38	MH30X_6 2136e09-3 44c-4480-		
6.87	JN	Junction at 9 o'clock, diameter: 110mm: SECTION 67 (S67)	00:00:57	MH30X_a 5361829-3 94f-4579-8		
11.84	WL	Water level, 10% of the vertical dimension	00:01:14	MH30X_6 1764177-f c76-4130-		
13.01	LL	Line deviates left	00:01:24	MH30X_e 6dd477d-8 44e-49bb-		
13.01	WL	Water level, 5% of the vertical dimension	00:01:24	MH30X_e a0d3238-2 4e0-43f3-8		
13.33	MHF	Finish node, manhole, reference: MANHOLE 33 (MH33)	00:01:29	MH30X_d e6d7b5e-1 df0-4526-8		
MH33 Depth: 1.45 m						

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - MH30X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
63	Downstream	MH30X	JSD10246	JSD10246



MH30X_2d32c39e-2488-4136-8f1e-d84b379d3cdd_20260918_094053_039.jpg, 00:00:17, 0.00 m
Start node, manhole, reference: MANHOLE 30 (MH30)



MH30X_30ab6182-7487-46b1-a56a-3642f9d452b0_20260918_094059_655.jpg, 00:00:17, 0.00 m
Water level, 0% of the vertical dimension



MH30X_e9ed0569-2d1d-4c18-9523-474bb8b68b97_20260918_094110_412.jpg, 00:00:17, 0.00 m
General remark, **PLOT 85**



MH30X_e592d5ce-48ca-48f3-b79f-d5a45f793627_20260918_094122_115.jpg, 00:00:20, 0.05 m
Line deviates left

Section Pictures - 04/09/2026 - MH30X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
63	Downstream	MH30X	JSD10246	JSD10246



MH30X_62136e09-344c-4480-8a78-2025aa5a2cbb_20260918_094142_630.jpg, 00:00:38, 1.50 m
Junction at 9 o'clock, diameter: 110mm, SECTION 65 (S65)



MH30X_a5361829-394f-4579-8f6f-27fc6aebf915_20260918_094208_103.jpg, 00:00:57, 6.87 m
Junction at 9 o'clock, diameter: 110mm, SECTION 67 (S67)



MH30X_61764177-fc76-4130-be68-195b4df073a9_20260918_094226_335.jpg, 00:01:14, 11.84 m
Water level, 10% of the vertical dimension



MH30X_e6dd477d-844e-49bb-8fa4-aae3ab251036_20260918_094245_330.jpg, 00:01:24, 13.01 m
Line deviates left

Section Pictures - 04/09/2026 - MH30X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
63	Downstream	MH30X	JSD10246	JSD10246



MH30X_ea0d3238-24e0-43f3-8271-fe2026c42c16_20260918_094253_438.jpg, 00:01:24, 13.01 m
Water level, 5% of the vertical dimension



MH30X_de6d7b5e-1df0-4526-8621-0321ea6a95d2_20260918_094311_999.jpg, 00:01:29, 13.33 m
Finish node, manhole, reference: MANHOLE 33 (MH33)



Section Inspection - 04/09/2026 - SVPX

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
64	1	04/09/26	8:39	JSD10246	No Rain Or Snow	Yes	SVPX
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZV		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	SVP
Road:	Ford Road	Inspected Length:	5.83 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	5.83 m	Downstream Node:	MH31
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.550 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition		Lining Material:	No Lining	

Comments:

Recommendations:

Scale:	1:51	Position [m]	Code	Observation	MPEG	Photo	Grade		
Depth: 0.55 m MH31 0.00 MH Start node, manhole, reference: MANHOLE 31 (MH31) 00:00:49 SVPX_d8c a7d10-eb8 b-4d85-a6 0.00 WL Water level, 0% of the vertical dimension 00:00:49 SVPX_ae2 b33a7-4a1 0-4adc-84 0.00 REM General remark: **PLOT 85** 00:00:49 SVPX_ab2 ece96-011 5-490f-9cd 3.91 WL Water level, 10% of the vertical dimension 00:01:14 SVPX_bc6 97c7c-1b6 0-4529-93 4.69 WL Water level, 15% of the vertical dimension 00:01:22 SVPX_c6e be67c-cb5 3-4259-b9f 4.88 LU Line deviates up: REST BEND 00:01:27 SVPX_649 224af-f3da -49ce-90a 5.83 BRF Finish node, major connection without manhole, reference: SOIL VENT PIPE (SVP) 00:01:36 SVPX_338 a2e6e-6e3 d-45c7-8b SVP Depth: 0.00 m									
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
64	Upstream	SVPX	JSD10246	JSD10246



SVPX_d8ca7d10-eb8b-4d85-a6c4-8f013f9c7bcd_20260918_094423_397.jpg, 00:00:49, 0.00 m
Start node, manhole, reference: MANHOLE 31 (MH31)



SVPX_ae2b33a7-4a10-4adc-8487-6ef84f86d939_20260918_094429_820.jpg, 00:00:49, 0.00 m
Water level, 0% of the vertical dimension



SVPX_ab2ece96-0115-490f-9cd4-f5df47f8e5ec_20260918_094439_614.jpg, 00:00:49, 0.00 m
General remark, **PLOT 85**



SVPX_bc697c7c-1b60-4529-9309-0248e86da1ea_20260918_094451_739.jpg, 00:01:14, 3.91 m
Water level, 10% of the vertical dimension

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
64	Upstream	SVPX	JSD10246	JSD10246



SVPX_c6ebe67c-cb53-4259-b9f6-362d6ffde17f_20260918_094512_423.jpg, 00:01:22, 4.69 m
Water level, 15% of the vertical dimension



SVPX_649224af-f3da-49ce-90a6-0e9e9bcac291_20260918_094533_662.jpg, 00:01:27, 4.88 m
Line deviates up, REST BEND



SVPX_338a2e6e-6e3d-45c7-8b63-0cd4e1440a49_20260918_094551_984.jpg, 00:01:36, 5.83 m
Finish node, major connection without manhole, reference:
SOIL VENT PIPE (SVP)



Section Inspection - 04/09/2026 - MH31X

Item No. 65	Insp. No. 1	Date 04/09/26	Time 8:39	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR MH31X
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH31
Road:	Ford Road	Inspected Length:	1.87 m	Upstream Pipe Depth:	0.550 m
Location:	Property with buildings	Total Length:	1.87 m	Downstream Node:	JN TO S63
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.000 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.55 m MH31 0.00 0.00 0.00 0.59 1.56 1.68 1.87 Depth: 0.00 m MH Start node, manhole, reference: MANHOLE 31 (MH31) 00:00:13 MH31X_7 acb1600-0 36b-4443- WL Water level, 0% of the vertical dimension 00:00:13 MH31X_3 d47006e-b c9c-4278- REM General remark: **PLOT 85** 00:00:13 MH31X_4 e90fd0c-9 ed1-441b- LR Line deviates right 00:00:25 MH31X_d 7c9df2d-0 77d-4a44- WL Water level, 10% of the vertical dimension 00:00:34 MH31X_8 86aa7a1-9 acc-4338- LL Line deviates left 00:00:38 MH31X_1 15ecd48-0 f7e-4833-8 BRF Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS SECTION 63 (S63) 00:00:42 MH31X_5 72c7c30-c 072-400f-b							

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - MH31X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
65	Downstream	MH31X	JSD10246	JSD10246



MH31X_7acb1600-036b-4443-83cc-c4d7daa298e3_20260918_094652_704.jpg, 00:00:13, 0.00 m
Start node, manhole, reference: MANHOLE 31 (MH31)



MH31X_3d47006e-bc9c-4278-bec7-90b4ee73a435_20260918_094658_258.jpg, 00:00:13, 0.00 m
Water level, 0% of the vertical dimension



MH31X_4e90fd0c-9ed1-441b-83b3-44fcbc485ed5_20260918_094708_498.jpg, 00:00:13, 0.00 m
General remark, **PLOT 85**



MH31X_d7c9df2d-077d-4a44-8e79-5a2920e7fa12_20260918_094722_462.jpg, 00:00:25, 0.59 m
Line deviates right

Section Pictures - 04/09/2026 - MH31X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
65	Downstream	MH31X	JSD10246	JSD10246



MH31X_886aa7a1-9acc-4338-9464-57e2dbb4c92f_20260918_094737_144.jpg, 00:00:34, 1.56 m
Water level, 10% of the vertical dimension



MH31X_115ecd48-0f7e-4833-8da0-a25af0dfec4b_20260918_094749_553.jpg, 00:00:38, 1.68 m
Line deviates left



MH31X_572c7c30-c072-400f-bbda-de16bf5a7652_20260918_094817_536.jpg, 00:00:42, 1.87 m
Finish node, major connection without manhole, reference:
BLIND JUNCTION - JOINS SECTION 63 (S63)



Section Inspection - 04/09/2026 - KIT. SINKX

Item No. 66	Insp. No. 1	Date 04/09/26	Time 8:39	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR KIT. SINKX
Operator Darren		Vehicle CP18 ZZV		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	KIT. SINK
Road:	Ford Road	Inspected Length:	8.36 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	8.36 m	Downstream Node:	MH32
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.550 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition		Lining Material:	No Lining	

Comments:

Recommendations:

Scale:	1:73	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.55 m MH32 </							

Section Pictures - 04/09/2026 - KIT. SINKX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
66	Upstream	KIT. SINKX	JSD10246	JSD10246



KIT.
SINKX_6a6819dd-8a78-48b7-ae54-d48514df1eb1_20260918_094923_844.jpg, 00:00:17, 0.00 m
Start node, manhole, reference: MANHOLE 32 (MH32)



KIT.
SINKX_c1f7b5c9-1417-422d-9791-c5f2d74a728e_20260918_094929_744.jpg, 00:00:17, 0.00 m
Water level, 0% of the vertical dimension



KIT.
SINKX_66a01c70-e5be-4c86-9fd2-479e73f1100c_20260918_094938_563.jpg, 00:00:17, 0.00 m
General remark, **PLOT 85**



KIT.
SINKX_53c6a723-d0be-44a0-a4fc-4ace263d018c_20260918_095002_070.jpg, 00:00:53, 7.73 m
Line deviates up, REST BEND



Section Pictures - 04/09/2026 - KIT. SINKX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
66	Upstream	KIT. SINKX	JSD10246	JSD10246



KIT.
SINKX_3b50ca90-67ec-4a5c-b67b-d2a1fed15622_20260918_095015_783.jpg, 00:01:03, 8.36 m
Finish node, major connection without manhole, reference:
KITCHEN SINK



Section Inspection - 04/09/2026 - MH32X

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
67	1	04/09/26	8:39	JSD10246	No Rain Or Snow	Yes	MH32X
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZY		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH32
Road:	Ford Road	Inspected Length:	5.95 m	Upstream Pipe Depth:	0.550 m
Location:	Property with buildings	Total Length:	5.95 m	Downstream Node:	JN TO S63
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.000 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:52	Position [m]	Code	Observation	MPEG	Photo	Grade																																								
Depth: 0.55 m MH32 JN TO S63 Depth: 0.00 m <table><tr><td>0.00</td><td>MH</td><td>Start node, manhole, reference: MANHOLE 32 (MH32)</td><td>00:00:18</td><td>MH32X_a 749461f-2 d39-4856-</td></tr><tr><td>0.00</td><td>WL</td><td>Water level, 0% of the vertical dimension</td><td>00:00:18</td><td>MH32X_5 0522d39-e 740-4cb5-</td></tr><tr><td>0.00</td><td>REM</td><td>General remark: **PLOT 85**</td><td>00:00:18</td><td>MH32X_b b03ba01-6 38c-408e-</td></tr><tr><td>0.67</td><td>LR</td><td>Line deviates right</td><td>00:00:28</td><td>MH32X_5 e0910aa-3 f6e-4157-b</td></tr><tr><td>1.76</td><td>WL</td><td>Water level, 10% of the vertical dimension</td><td>00:00:34</td><td>MH32X_8 387c9db-c f90-4561-a</td></tr><tr><td>2.82</td><td>WL</td><td>Water level, 10% of the vertical dimension</td><td>00:00:38</td><td>MH32X_f0 5a7949-5f 1b-43ac-a</td></tr><tr><td>5.81</td><td>WL</td><td>Water level, 10% of the vertical dimension</td><td>00:00:52</td><td>MH32X_df c88d4f-44 ce-4566-b</td></tr><tr><td>5.95</td><td>BRF</td><td>Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS SECTION 63 (S63)</td><td>00:00:58</td><td>MH32X_3c aed786-83 1d-4c98-9</td></tr></table>								0.00	MH	Start node, manhole, reference: MANHOLE 32 (MH32)	00:00:18	MH32X_a 749461f-2 d39-4856-	0.00	WL	Water level, 0% of the vertical dimension	00:00:18	MH32X_5 0522d39-e 740-4cb5-	0.00	REM	General remark: **PLOT 85**	00:00:18	MH32X_b b03ba01-6 38c-408e-	0.67	LR	Line deviates right	00:00:28	MH32X_5 e0910aa-3 f6e-4157-b	1.76	WL	Water level, 10% of the vertical dimension	00:00:34	MH32X_8 387c9db-c f90-4561-a	2.82	WL	Water level, 10% of the vertical dimension	00:00:38	MH32X_f0 5a7949-5f 1b-43ac-a	5.81	WL	Water level, 10% of the vertical dimension	00:00:52	MH32X_df c88d4f-44 ce-4566-b	5.95	BRF	Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS SECTION 63 (S63)	00:00:58	MH32X_3c aed786-83 1d-4c98-9
0.00	MH	Start node, manhole, reference: MANHOLE 32 (MH32)	00:00:18	MH32X_a 749461f-2 d39-4856-																																											
0.00	WL	Water level, 0% of the vertical dimension	00:00:18	MH32X_5 0522d39-e 740-4cb5-																																											
0.00	REM	General remark: **PLOT 85**	00:00:18	MH32X_b b03ba01-6 38c-408e-																																											
0.67	LR	Line deviates right	00:00:28	MH32X_5 e0910aa-3 f6e-4157-b																																											
1.76	WL	Water level, 10% of the vertical dimension	00:00:34	MH32X_8 387c9db-c f90-4561-a																																											
2.82	WL	Water level, 10% of the vertical dimension	00:00:38	MH32X_f0 5a7949-5f 1b-43ac-a																																											
5.81	WL	Water level, 10% of the vertical dimension	00:00:52	MH32X_df c88d4f-44 ce-4566-b																																											
5.95	BRF	Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS SECTION 63 (S63)	00:00:58	MH32X_3c aed786-83 1d-4c98-9																																											

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - MH32X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
67	Downstream	MH32X	JSD10246	JSD10246



MH32X_a749461f-2d39-4856-aaf8-75adc7fa6e60_20260918_095112_484.jpg, 00:00:18, 0.00 m
Start node, manhole, reference: MANHOLE 32 (MH32)



MH32X_50522d39-e740-4cb5-a22b-7af5cbf29901_20260918_095118_541.jpg, 00:00:18, 0.00 m
Water level, 0% of the vertical dimension



MH32X_bb03ba01-638c-408e-95d1-337325309f38_20260918_095126_059.jpg, 00:00:18, 0.00 m
General remark, **PLOT 85**



MH32X_5e0910aa-3f6e-4157-b4b1-465c047b25e9_20260918_095139_344.jpg, 00:00:28, 0.67 m
Line deviates right

Section Pictures - 04/09/2026 - MH32X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
67	Downstream	MH32X	JSD10246	JSD10246



MH32X_8387c9db-cf90-4561-a64e-93d17577154f_20260918_095158_589.jpg, 00:00:34, 1.76 m
Water level, 10% of the vertical dimension



MH32X_f05a7949-5f1b-43ac-a906-2a5c79c411e9_20260918_095215_718.jpg, 00:00:38, 2.82 m
Water level, 10% of the vertical dimension



MH32X_dfc88d4f-44ce-4566-b4c4-49e10635f7a6_20260918_095245_591.jpg, 00:00:52, 5.81 m
Water level, 10% of the vertical dimension



MH32X_3caed786-831d-4c98-978c-eb59492bdba9_20260918_095311_456.jpg, 00:00:58, 5.95 m
Finish node, major connection without manhole, reference:
BLIND JUNCTION - JOINS SECTION 63 (S63)

Section Pictures - 04/09/2026 - MH33X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
68	Downstream	MH33X	JSD10246	JSD10246



MH33X_42e53fca-b86e-4afe-b49b-3d8e4b965fed_20260918_095450_404.jpg, 00:00:25, 0.00 m
Start node, manhole, reference: MANHOLE 33 (MH33)



MH33X_7e40d295-b96c-4b4d-aae4-fdb9dc3b0372_20260918_095456_010.jpg, 00:00:25, 0.00 m
Water level, 0% of the vertical dimension



MH33X_77f784f2-afc8-470c-9a12-32775e750e11_20260918_095512_141.jpg, 00:00:25, 0.00 m
General remark, **PLOT 85 & 84**



MH33X_7969662a-4f60-406a-8183-673844b0759d_20260918_095704_584.jpg, 00:00:50, 6.97 m
Line deviates left



Section Pictures - 04/09/2026 - MH33X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
68	Downstream	MH33X	JSD10246	JSD10246



MH33X_05ca6e2c-e1cb-44b5-a9f9-6d6e8b4bc_20260918_095725_479.jpg, 00:00:57, 7.21 m
Finish node, manhole, reference: MANHOLE 34 (MH34)



Section Inspection - 04/09/2026 - SVPX

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
69	1	04/09/26	8:40	JSD10246	No Rain Or Snow	Yes	SVPX
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZV		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	SVP
Road:	Ford Road	Inspected Length:	8.55 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	8.55 m	Downstream Node:	MH35
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.750 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:75	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.75 m MH35							

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
69	Upstream	SVPX	JSD10246	JSD10246



SVPX_f8700f50-d548-4357-a56b-f88df7a17ce4_20260918_100855_526.jpg, 00:00:29, 0.00 m
Start node, manhole, reference: MANHOLE 35 (MH35)



SVPX_736e7c03-119a-40f7-8979-e1b3106d80d4_20260918_100902_447.jpg, 00:00:29, 0.00 m
Water level, 0% of the vertical dimension



SVPX_50de7705-1ca2-45f2-bf19-1a3bc11e6014_20260918_100908_758.jpg, 00:00:29, 0.00 m
General remark, **PLOT 90**



SVPX_897eb8ea-979f-4907-96d5-132e957b8e94_20260918_100927_359.jpg, 00:00:50, 7.63 m
Line deviates up, REST BEND



Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
69	Upstream	SVPX	JSD10246	JSD10246



SVPX_cde95fd1-ba9e-4ff6-af4e-189e7af11492_20260918_10
0944_959.jpg, 00:01:01, 8.55 m
Finish node, major connection without manhole, reference:
SOIL VENT PIPE (SVP)



Section Inspection - 04/09/2026 - CAPPED OFFX

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
70	1	04/09/26	8:40	JSD10246	No Rain Or Snow	Yes	CAPPED OFFX
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZV		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	CAPPED OFF
Road:	Ford Road	Inspected Length:	8.58 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	8.58 m	Downstream Node:	MH35
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.750 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition		Lining Material:	No Lining	

Comments:

Recommendations:

Scale:	1:75	Position [m]	Code	Observation	MPEG	Photo	Grade																																																												
Depth: 0.75 m MH35 <table><tr><td></td><td>0.00</td><td>MH</td><td colspan="2">Start node, manhole, reference: MANHOLE 35 (MH35)</td><td>00:00:15</td><td>CAPPED OFFX_d53 374e7-919</td><td></td></tr><tr><td></td><td>0.00</td><td>WL</td><td colspan="2">Water level, 0% of the vertical dimension</td><td>00:00:15</td><td>CAPPED OFFX_caa a712e-a44</td><td></td></tr><tr><td></td><td>0.00</td><td>REM</td><td colspan="2">General remark: **PLOT 90**</td><td>00:00:15</td><td>CAPPED OFFX_c85 e5bd3-f88</td><td></td></tr><tr><td></td><td>7.87</td><td>LU</td><td colspan="2">Line deviates up: REST BEND</td><td>00:00:34</td><td>CAPPED OFFX_540 05148-d23</td><td></td></tr><tr><td></td><td>8.58</td><td>SA</td><td colspan="2">Survey abandoned: S/A - CAPPED OFF (WET ROOM)</td><td>00:00:43</td><td>CAPPED OFFX_319 38335-3fd</td><td></td></tr></table><table><tr><th>STR No. Def</th><th>STR Peak</th><th>STR Mean</th><th>STR Total</th><th>STR Grade</th><th>SER No. Def</th><th>SER Peak</th><th>SER Mean</th><th>SER Total</th><th>SER Grade</th></tr><tr><td>0</td><td>0.0</td><td>0.0</td><td>0.0</td><td>1.0</td><td>0</td><td>0.0</td><td>0.0</td><td>0.0</td><td>1.0</td></tr></table>									0.00	MH	Start node, manhole, reference: MANHOLE 35 (MH35)		00:00:15	CAPPED OFFX_d53 374e7-919			0.00	WL	Water level, 0% of the vertical dimension		00:00:15	CAPPED OFFX_caa a712e-a44			0.00	REM	General remark: **PLOT 90**		00:00:15	CAPPED OFFX_c85 e5bd3-f88			7.87	LU	Line deviates up: REST BEND		00:00:34	CAPPED OFFX_540 05148-d23			8.58	SA	Survey abandoned: S/A - CAPPED OFF (WET ROOM)		00:00:43	CAPPED OFFX_319 38335-3fd		STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade	0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0
	0.00	MH	Start node, manhole, reference: MANHOLE 35 (MH35)		00:00:15	CAPPED OFFX_d53 374e7-919																																																													
	0.00	WL	Water level, 0% of the vertical dimension		00:00:15	CAPPED OFFX_caa a712e-a44																																																													
	0.00	REM	General remark: **PLOT 90**		00:00:15	CAPPED OFFX_c85 e5bd3-f88																																																													
	7.87	LU	Line deviates up: REST BEND		00:00:34	CAPPED OFFX_540 05148-d23																																																													
	8.58	SA	Survey abandoned: S/A - CAPPED OFF (WET ROOM)		00:00:43	CAPPED OFFX_319 38335-3fd																																																													
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade																																																										
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0																																																										

Section Pictures - 04/09/2026 - CAPPED OFFX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
70	Upstream	CAPPED OFFX	JSD10246	JSD10246



CAPPED
OFFX_d53374e7-919c-4a41-9204-07a9a2f8a2ef_20260918_101042_084.jpg, 00:00:15, 0.00 m
Start node, manhole, reference: MANHOLE 35 (MH35)



CAPPED
OFFX_caaa712e-a44e-4f0d-aeca-96b7998676b9_20260918_101049_519.jpg, 00:00:15, 0.00 m
Water level, 0% of the vertical dimension



CAPPED
OFFX_c85e5bd3-f887-46e7-a648-1869e013785e_20260918_101056_654.jpg, 00:00:15, 0.00 m
General remark, **PLOT 90**



CAPPED
OFFX_54005148-d235-4a76-8058-409ad506c306_20260918_101122_544.jpg, 00:00:34, 7.87 m
Line deviates up, REST BEND

Section Pictures - 04/09/2026 - CAPPED OFFX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
70	Upstream	CAPPED OFFX	JSD10246	JSD10246



CAPPED

OFFX_31938335-3fd4-45dd-9343-0b0b62044e47_20260918_101145_528.jpg, 00:00:43, 8.58 m
Survey abandoned, S/A - CAPPED OFF (WET ROOM)



Section Inspection - 04/09/2026 - MH35X

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
71	1	04/09/26	8:40	JSD10246	No Rain Or Snow	No	MH35X
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZV		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH35
Road:	Ford Road	Inspected Length:	3.05 m	Upstream Pipe Depth:	0.750 m
Location:	Property with buildings	Total Length:	3.05 m	Downstream Node:	MH39
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.850 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition		Lining Material:	No Lining	

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade																				
Depth: 0.75 m MH35 0.00 MH Start node, manhole, reference: MANHOLE 35 (MH35) 00:00:16 MH35X_4c 7770df-11 97-4553-b 0.00 WL Water level, 0% of the vertical dimension 00:00:16 MH35X_7 22e6e35-b 57e-4225- 0.00 REM General remark: **PLOT 90** 00:00:16 MH35X_b 45069a1-c 9f8-41bc-8 3.05 MHF Finish node, manhole, reference: MANHOLE 39 (MH39) 00:00:36 MH35X_e e4fe31a-4 9f5-4de4-b <tr><th>STR No. Def</th><th>STR Peak</th><th>STR Mean</th><th>STR Total</th><th>STR Grade</th><th>SER No. Def</th><th>SER Peak</th><th>SER Mean</th><th>SER Total</th><th>SER Grade</th></tr> <tr><td>0</td><td>0.0</td><td>0.0</td><td>0.0</td><td>1.0</td><td>0</td><td>0.0</td><td>0.0</td><td>0.0</td><td>1.0</td></tr>								STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade	0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade																		
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0																		

Section Pictures - 04/09/2026 - MH35X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
71	Downstream	MH35X	JSD10246	JSD10246



MH35X_4c7770df-1197-4553-b7e1-d152173171aa_20260918_101257_039.jpg, 00:00:16, 0.00 m
Start node, manhole, reference: MANHOLE 35 (MH35)



MH35X_722e6e35-b57e-4225-b6a8-86de97a23128_20260918_101303_551.jpg, 00:00:16, 0.00 m
Water level, 0% of the vertical dimension



MH35X_b45069a1-c9f8-41bc-82ef-c672a42e41a9_20260918_101310_415.jpg, 00:00:16, 0.00 m
General remark, **PLOT 90**



MH35X_ee4fe31a-49f5-4de4-b501-2b71efe3fd7b_20260918_101336_578.jpg, 00:00:36, 3.05 m
Finish node, manhole, reference: MANHOLE 39 (MH39)



Section Inspection - 04/09/2026 - SVPX

Item No. 72	Insp. No. 1	Date 04/09/26	Time 8:40	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned No	PLR SVPX
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	SVP
Road:	Ford Road	Inspected Length:	1.96 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	1.96 m	Downstream Node:	MH36
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.650 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.65 m MH36							
	0.00	MH	Start node, manhole, reference: MANHOLE 36 (MH36)	00:00:19	SVPX_e94 4b52e-348 b-4bb0-bb		
	0.00	WL	Water level, 0% of the vertical dimension	00:00:19	SVPX_171 1e918-e26 8-4741-95		
	0.00	REM	General remark: **PLOT 90**	00:00:19	SVPX_c0d 637c5-d7a b-4e47-b1		
	0.87	LU	Line deviates up: REST BEND	00:00:30	SVPX_953 880e6-850 2-4fde-984		
	1.96	BRF	Finish node, major connection without manhole, reference: SOIL VENT PIPE (SVP) & DOWNSTAIRS W/C	00:00:39	SVPX_71b 5f244-627 2-4f6d-b25		
SVP Depth: 0.00 m							

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
72	Upstream	SVPX	JSD10246	JSD10246



SVPX_e944b52e-348b-4bb0-bb42-e3366dd31f44_20260918_101443_234.jpg, 00:00:19, 0.00 m
Start node, manhole, reference: MANHOLE 36 (MH36)



SVPX_1711e918-e268-4741-9580-f351867aead1_20260918_101449_309.jpg, 00:00:19, 0.00 m
Water level, 0% of the vertical dimension



SVPX_c0d637c5-d7ab-4e47-b103-b139a66f1a12_20260918_101455_885.jpg, 00:00:19, 0.00 m
General remark, **PLOT 90**



SVPX_953880e6-8502-4fde-9845-3e6edcb53494_20260918_101514_364.jpg, 00:00:30, 0.87 m
Line deviates up, REST BEND



Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
72	Upstream	SVPX	JSD10246	JSD10246



SVPX_71b5f244-6272-4f6d-b256-c4087bf6dd6f_20260918_1
01535_865.jpg, 00:00:39, 1.96 m

Finish node, major connection without manhole, reference:
SOIL VENT PIPE (SVP) & DOWNSTAIRS W/C



Section Inspection - 04/09/2026 - CAPPED OFFX

Item No. 73	Insp. No. 1	Date 04/09/26	Time 8:40	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned No	PLR CAPPED OFFX
Operator Darren		Vehicle CP18 ZZV		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	CAPPED OFF
Road:	Ford Road	Inspected Length:	2.81 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	2.81 m	Downstream Node:	MH36
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.650 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition		Lining Material:	No Lining	

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
		0.00	MH	Start node, manhole, reference: MANHOLE 36 (MH36)	00:00:11	CAPPED OFFX_c9c d19b9-49d	
		0.00	WL	Water level, 0% of the vertical dimension	00:00:11	CAPPED OFFX_e6c 949f3-364	
		0.00	REM	General remark: **PLOT 90**	00:00:11	CAPPED OFFX_d28 d7176-f54f	
		2.14	LU	Line deviates up: REST BEND	00:00:30	CAPPED OFFX_919 2abd0-fe5	
		2.81	SA	Survey abandoned: S/A - CAPPED OFF (WET ROOM)	00:00:41	CAPPED OFFX_6af df43f-b1a4	

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - CAPPED OFFX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
73	Upstream	CAPPED OFFX	JSD10246	JSD10246



CAPPED
OFFX_c9cd19b9-49db-441b-9723-6cf9d343a64c_20260918_101637_110.jpg, 00:00:11, 0.00 m
Start node, manhole, reference: MANHOLE 36 (MH36)



CAPPED
OFFX_e6c949f3-364b-4e0d-9c79-17786187e698_20260918_101643_361.jpg, 00:00:11, 0.00 m
Water level, 0% of the vertical dimension



CAPPED
OFFX_d28d7176-f54f-402d-9599-3ca24def1ea5_20260918_101711_413.jpg, 00:00:11, 0.00 m
General remark, **PLOT 90**



CAPPED
OFFX_9192abd0-fe56-4978-b900-76fe471a808c_20260918_101850_913.jpg, 00:00:30, 2.14 m
Line deviates up, REST BEND



Section Pictures - 04/09/2026 - CAPPED OFFX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
73	Upstream	CAPPED OFFX	JSD10246	JSD10246



CAPPED
OFFX_6afdf43f-b1a4-41c0-ad5f-3105cd8315a7_20260918_10
1913_775.jpg, 00:00:41, 2.81 m
Survey abandoned, S/A - CAPPED OFF (WET ROOM)



Section Inspection - 04/09/2026 - MH36X

Item No. 74	Insp. No. 1	Date 04/09/26	Time 8:41	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned No	PLR MH36X
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH36
Road:	Ford Road	Inspected Length:	3.32 m	Upstream Pipe Depth:	0.650 m
Location:	Property with buildings	Total Length:	3.32 m	Downstream Node:	MH39
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.850 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade																				
Depth: 0.65 m MH36 0.00 0.00 0.00 0.13 3.32 Depth: 0.85 m MH39 <table><tr><td>MH</td><td>Start node, manhole, reference: MANHOLE 36 (MH36)</td><td>00:00:39</td><td>MH36X_7f1463f-c8ca-476a-99</td></tr><tr><td>WL</td><td>Water level, 0% of the vertical dimension</td><td>00:00:39</td><td>MH36X_33d8a641-03df-4713-b</td></tr><tr><td>REM</td><td>General remark: **PLOT 90**</td><td>00:00:39</td><td>MH36X_70117b28-ebfa-4ce4-b</td></tr><tr><td>LR</td><td>Line deviates right</td><td>00:00:46</td><td>MH36X_e09b0b01-f82c-40f3-8</td></tr><tr><td>MHF</td><td>Finish node, manhole, reference: MANHOLE 39 (MH39)</td><td>00:01:01</td><td>MH36X_of967b7a-bd0b-456e-a</td></tr></table>								MH	Start node, manhole, reference: MANHOLE 36 (MH36)	00:00:39	MH36X_7f1463f-c8ca-476a-99	WL	Water level, 0% of the vertical dimension	00:00:39	MH36X_33d8a641-03df-4713-b	REM	General remark: **PLOT 90**	00:00:39	MH36X_70117b28-ebfa-4ce4-b	LR	Line deviates right	00:00:46	MH36X_e09b0b01-f82c-40f3-8	MHF	Finish node, manhole, reference: MANHOLE 39 (MH39)	00:01:01	MH36X_of967b7a-bd0b-456e-a
MH	Start node, manhole, reference: MANHOLE 36 (MH36)	00:00:39	MH36X_7f1463f-c8ca-476a-99																								
WL	Water level, 0% of the vertical dimension	00:00:39	MH36X_33d8a641-03df-4713-b																								
REM	General remark: **PLOT 90**	00:00:39	MH36X_70117b28-ebfa-4ce4-b																								
LR	Line deviates right	00:00:46	MH36X_e09b0b01-f82c-40f3-8																								
MHF	Finish node, manhole, reference: MANHOLE 39 (MH39)	00:01:01	MH36X_of967b7a-bd0b-456e-a																								
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade																		
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0																		

Section Pictures - 04/09/2026 - MH36X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
74	Downstream	MH36X	JSD10246	JSD10246



MH36X_7ff1463f-c8ca-476a-99e8-fccbf27363c_20260918_102031_515.jpg, 00:00:39, 0.00 m
Start node, manhole, reference: MANHOLE 36 (MH36)



MH36X_33d8a641-03df-4713-b360-8003568c10dc_20260918_102038_532.jpg, 00:00:39, 0.00 m
Water level, 0% of the vertical dimension



MH36X_70117b28-ebfa-4ce4-bf75-c8849f476b3a_20260918_102047_463.jpg, 00:00:39, 0.00 m
General remark, **PLOT 90**



MH36X_e09b0b01-f82c-40f3-8aca-19f216624f20_20260918_102100_633.jpg, 00:00:46, 0.13 m
Line deviates right



Section Pictures - 04/09/2026 - MH36X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
74	Downstream	MH36X	JSD10246	JSD10246



MH36X_Of967b7a-bd0b-456e-aaef-ba4223fdb025_20260918_102125_884.jpg, 00:01:01, 3.32 m
Finish node, manhole, reference: MANHOLE 39 (MH39)




Section Inspection - 04/09/2026 - SVPX

Item No. 75	Insp. No. 1	Date 04/09/26	Time 8:41	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned No	PLR SVPX
Operator Darren		Vehicle CP18 ZZV		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	SVP
Road:	Ford Road	Inspected Length:	10.49 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	10.49 m	Downstream Node:	MH37
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.560 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:91	Position [m]	Code	Observation	MPEG	Photo	Grade
							
Depth: 0.56 m MH37							
	0.00	MH	Start node, manhole, reference: MANHOLE 37 (MH37)	00:00:21	SVPX_f45 4dc11-7d3 6-4197-9d		
	0.00	WL	Water level, 0% of the vertical dimension	00:00:21	SVPX_e0f 46ae1-a4f 0-456c-a3		
	0.00	REM	General remark: **PLOT 90**	00:00:21	SVPX_535 1fb71-a19 b-44c2-9c		
	0.02	LL	Line deviates left	00:00:27	SVPX_b7a b71b3-2d1 4-44ea-9f1		
	0.83	WL	Water level, 5% of the vertical dimension	00:00:38	SVPX_c82 a844d-059 6-42db-a9f		
	1.80	LL	Line deviates left	00:00:45	SVPX_c47 96f40-e1a 7-4241-85f		
	1.80	WL	Water level, 5% of the vertical dimension	00:00:45	SVPX_3a1 30f28-d38 1-44ea-99		
	2.65	WL	Water level, 0% of the vertical dimension	00:00:53	SVPX_fdd 24e5f-bcd d-4f80-be4		
	9.25	LU	Line deviates up: REST BEND	00:01:04	SVPX_820 9400f-715 4-4b0f-bf2		
	10.49	BRF	Finish node, major connection without manhole, reference: SOIL VENT PIPE (SVP) & KITCHEN SINK	00:01:17	SVPX_f5f9 4117-bd53 -44f6-ba76		
SVP Depth: 0.00 m							

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
75	Upstream	SVPX	JSD10246	JSD10246



SVPX_f454dc11-7d36-4197-9d2a-7ded42e46329_20260918_102221_808.jpg, 00:00:21, 0.00 m
Start node, manhole, reference: MANHOLE 37 (MH37)



SVPX_e0f46ae1-a4f0-456c-a37a-4750b331dded_20260918_102231_680.jpg, 00:00:21, 0.00 m
Water level, 0% of the vertical dimension



SVPX_5351fb71-a19b-44c2-9c3a-ee6c71f9b7fa_20260918_102241_079.jpg, 00:00:21, 0.00 m
General remark, **PLOT 90**



SVPX_b7ab71b3-2d14-44ea-9f15-2c95f3af226f_20260918_102254_485.jpg, 00:00:27, 0.02 m
Line deviates left

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
75	Upstream	SVPX	JSD10246	JSD10246



SVPX_c82a844d-0596-42db-a9f1-8bf3dbabeedd_20260918_102312_479.jpg, 00:00:38, 0.83 m
Water level, 5% of the vertical dimension



SVPX_c4796f40-e1a7-4241-85fc-d148100cf665_20260918_102327_175.jpg, 00:00:45, 1.80 m
Line deviates left



SVPX_3a130f28-d381-44ea-9998-2b1494308618_20260918_102334_975.jpg, 00:00:45, 1.80 m
Water level, 5% of the vertical dimension



SVPX_fdd24e5f-bcdd-4f80-be45-3c98fc8299ef_20260918_102354_414.jpg, 00:00:53, 2.65 m
Water level, 0% of the vertical dimension



Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
75	Upstream	SVPX	JSD10246	JSD10246



SVPX_8209400f-7154-4b0f-bf21-6b00a4c60ef7_20260918_102417_128.jpg, 00:01:04, 9.25 m
Line deviates up, REST BEND



SVPX_f5f94117-bd53-44f6-ba76-d325dfd2f447_20260918_102439_810.jpg, 00:01:17, 10.49 m
Finish node, major connection without manhole, reference: SOIL VENT PIPE (SVP) & KITCHEN SINK

Section Pictures - 04/09/2026 - MH37X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
76	Downstream	MH37X	JSD10246	JSD10246



MH37X_38ed49cf-08e8-4ce0-8b34-251c6df5da31_20260918_102743_618.jpg, 00:00:18, 0.00 m
Start node, manhole, reference: MANHOLE 37 (MH37)



MH37X_e7ce5ae1-57e0-4593-9ab5-de5c8c31a090_20260918_102749_856.jpg, 00:00:18, 0.00 m
Water level, 0% of the vertical dimension



MH37X_4a45a843-3bc6-4ac9-ba5f-f6efddc685f3_20260918_102757_129.jpg, 00:00:18, 0.00 m
General remark, **PLOT 90**



MH37X_dafdb3b2d-29d2-4ee2-bac9-e90bb8103ebb_20260918_102819_720.jpg, 00:00:34, 1.28 m
Junction at 3 o'clock, diameter: 110mm, SECTION 78 (S78)



Section Pictures - 04/09/2026 - MH37X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
76	Downstream	MH37X	JSD10246	JSD10246



MH37X_a4a74e2c-3de8-42f1-ac1a-efb002e32e36_20260918
_102900_167.jpg, 00:01:11, 6.54 m
Finish node, manhole, reference: MANHOLE 39 (MH39)



Section Inspection - 04/09/2026 - SVPX

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
77	1	04/09/26	8:41	JSD10246	No Rain Or Snow	Yes	SVPX
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZY		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Upstream	Upstream Node:	SVP
Road:	Ford Road	Inspected Length:	1.42 m	Upstream Pipe Depth:	0.000 m
Location:	Property with buildings	Total Length:	1.42 m	Downstream Node:	MH38
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.600 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.60 m MH38							
	0.00	MH	Start node, manhole, reference: MANHOLE 38 (MH38)	00:00:40	SVPX_b22 644d8-a6d 2-40e5-80		
	0.00	WL	Water level, 0% of the vertical dimension	00:00:40	SVPX_79f 91e1a-bc8 c-4d67-ad		
	0.00	REM	General remark: **PLOT 90**	00:00:40	SVPX_77b ed224-9a1 c-424d-bd		
	0.39	LU	Line deviates up: REST BEND	00:00:56	SVPX_3c8 021a0-9ee 2-4aa2-98		
	1.42	BRF	Finish node, major connection without manhole, reference: SOIL VENT PIPE (SVP)	00:01:08	SVPX_1ac e429c-1d1 d-4c7c-bfc		
SVP Depth: 0.00 m							

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
77	Upstream	SVPX	JSD10246	JSD10246



SVPX_b22644d8-a6d2-40e5-8027-5581d46c021f_20260918_103014_530.jpg, 00:00:40, 0.00 m
Start node, manhole, reference: MANHOLE 38 (MH38)



SVPX_79f91e1a-bc8c-4d67-7916b2337219_20260918_103020_904.jpg, 00:00:40, 0.00 m
Water level, 0% of the vertical dimension



SVPX_77bed224-9a1c-424d-bd61-8f3ad58e1002_20260918_103027_968.jpg, 00:00:40, 0.00 m
General remark, **PLOT 90**



SVPX_3c8021a0-9ee2-4aa2-984c-97cee8fa075c_20260918_103043_648.jpg, 00:00:56, 0.39 m
Line deviates up, REST BEND



Section Pictures - 04/09/2026 - SVPX

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
77	Upstream	SVPX	JSD10246	JSD10246



SVPX_1ace429c-1d1d-4c7c-bfcd-a69acdb00780_20260918_1
03103_095.jpg, 00:01:08, 1.42 m
Finish node, major connection without manhole, reference:
SOIL VENT PIPE (SVP)



Section Inspection - 04/09/2026 - MH38X

Item No.	Insp. No.	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR
78	1	04/09/26	8:41	JSD10246	No Rain Or Snow	Yes	MH38X
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID
Darren		CP18 ZZV		Push Rod	Not Specified	Private Drain	Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH38
Road:	Ford Road	Inspected Length:	2.46 m	Upstream Pipe Depth:	0.600 m
Location:	Property with buildings	Total Length:	2.46 m	Downstream Node:	JN TO S76
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.000 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:50	Position [m]	Code	Observation	MPEG	Photo	Grade
Depth: 0.60 m MH38							
	0.00	MH	Start node, manhole, reference: MANHOLE 38 (MH38)	00:00:20	MH38X_3 6e04c52-0 39b-44b7-		
	0.00	WL	Water level, 0% of the vertical dimension	00:00:20	MH38X_5 1e12d8f-8 138-4ef1-9		
	0.00	REM	General remark: **PLOT 90**	00:00:20	MH38X_8 4f6718f-e4 e4-4efb-a0		
	2.12	LR	Line deviates right	00:00:33	MH38X_b 16c1fe1-a 967-40eb-		
	2.46	BRF	Finish node, major connection without manhole, reference: BLIND JUNCTION - JOINS SECTION 76 (S76)	00:00:37	MH38X_7 75a63f1-b b46-43ce-		
JN TO S76 Depth: 0.00 m							

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - MH38X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
78	Downstream	MH38X	JSD10246	JSD10246



MH38X_36e04c52-039b-44b7-b53c-852b41b8c2c5_20260918_103210_214.jpg, 00:00:20, 0.00 m
Start node, manhole, reference: MANHOLE 38 (MH38)



MH38X_51e12d8f-8138-4ef1-9e86-c642b2442e8a_20260918_103216_561.jpg, 00:00:20, 0.00 m
Water level, 0% of the vertical dimension



MH38X_84f6718f-e4e4-4efb-a0a7-ddf5d770fa7c_20260918_103224_496.jpg, 00:00:20, 0.00 m
General remark, **PLOT 90**



MH38X_b16c1fe1-a967-40eb-a772-f7dbd54acb74_20260918_103238_514.jpg, 00:00:33, 2.12 m
Line deviates right



Section Pictures - 04/09/2026 - MH38X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
78	Downstream	MH38X	JSD10246	JSD10246



MH38X_775a63f1-bb46-43ce-804d-5752e9d11c1f_20260918
_103302_015.jpg, 00:00:37, 2.46 m
Finish node, major connection without manhole, reference:
BLIND JUNCTION - JOINS SECTION 76 (S76)




Section Inspection - 04/09/2026 - MH39X

Item No. 79	Insp. No. 1	Date 04/09/26	Time 8:42	Client's Job Ref JSD10246	Weather No Rain Or Snow	Pre Cleaned Yes	PLR MH39X
Operator Darren		Vehicle CP18 ZZY		Camera Push Rod	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village:	Arundel	Inspection Direction:	Downstream	Upstream Node:	MH39
Road:	Ford Road	Inspected Length:	6.11 m	Upstream Pipe Depth:	0.850 m
Location:	Property with buildings	Total Length:	6.11 m	Downstream Node:	MH11 (F34)
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.700 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	110 mm		
Flow Control:	No flow control	Pipe Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection of condition	Lining Material:	No Lining		

Comments:

Recommendations:

Scale:	1:53	Position [m]	Code	Observation	MPEG	Photo	Grade		
Depth: 0.85 m MH39  0.00 0.00 0.00 0.10 0.47 1.03 5.83 6.11 MH WL REM LD LU REM LL MHF Start node, manhole, reference: MANHOLE 39 (MH39) Water level, 0% of the vertical dimension General remark: **PLOT 90** Line deviates down: **VERTICALLY DOWN** Line deviates up General remark: **BOUNDARY POINT** Line deviates left Finish node, manhole, reference: MANHOLE 11 (MH11) - IN THE ROAD: (F34) 00:00:23 00:00:23 00:00:23 00:00:29 00:00:38 00:00:49 00:01:15 00:01:24 MH39X_c0 23d4a9-62 69-49bd-b MH39X_b 1249d83-7 826-4e8b- MH39X_3 b67867b-6 b0d-43c0- MH39X_7 944ec74-9 3d7-4598- MH39X_f7 9daff0-11d 6-4245-90 MH39X_9 a53c264-1 77a-44eb- MH39X_5f a4cac6-36 23-4854-b MH39X_e 549956b-9 5b0-40d2-									
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0

Section Pictures - 04/09/2026 - MH39X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
79	Downstream	MH39X	JSD10246	JSD10246



MH39X_c023d4a9-6269-49bd-b7b9-cf8accdccb14_20260918_103439_624.jpg, 00:00:23, 0.00 m
Start node, manhole, reference: MANHOLE 39 (MH39)



MH39X_b1249d83-7826-4e8b-8467-5343a7954b2a_20260918_103447_420.jpg, 00:00:23, 0.00 m
Water level, 0% of the vertical dimension



MH39X_3b67867b-6b0d-43c0-87ba-eb6e897a0702_20260918_103453_648.jpg, 00:00:23, 0.00 m
General remark, **PLOT 90**



MH39X_7944ec74-93d7-4598-ac61-282eadb9ab4d_20260918_103511_794.jpg, 00:00:29, 0.10 m
Line deviates down, **VERTICALLY DOWN**

Section Pictures - 04/09/2026 - MH39X


Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
79	Downstream	MH39X	JSD10246	JSD10246



MH39X_f79daff0-11d6-4245-905a-5bf3eafa14c5_20260918_103525_006.jpg, 00:00:38, 0.47 m
Line deviates up



MH39X_9a53c264-177a-44eb-b9b2-e2f4eab0bc96_20260918_103546_100.jpg, 00:00:49, 1.03 m
General remark, **BOUNDARY POINT**



MH39X_5fa4cac6-3623-4854-b3e1-5a0dbc815e8c_20260918_103557_737.jpg, 00:01:15, 5.83 m
Line deviates left



MH39X_e549956b-95b0-40d2-bfe8-acef5b96bd59_20260918_103628_466.jpg, 00:01:24, 6.11 m
Finish node, manhole, reference: MANHOLE 11 (MH11) - IN THE ROAD, (F34)