



Lighting

12th February 2019

Our Ref: SSE235781-ACC-001-A

Your Ref:

Andrew Howick
Team Leader – Implementation Team, Strategic Planning
West Sussex County Council
County Hall
West Street
Chichester
West Sussex
PO19 1RH

Unit 5
York Road
Burgess Hill
West Sussex
RH15 9TT

Dear Sirs,

Project: Burndell Road, Yapton, West Sussex
Subject: Equipment Adoption onto PFI Contract

We write in relation to the recent design check that has been completed by SSE Contracting Limited (SSEC) for the illuminated apparatus that are proposed for the above project. SSEC has confirmed to both Tay Valley Lighting (West Sussex) Limited, and West Sussex County Council that the proposed design complies with the requirements of Schedule 15 and Method Statement 17 of the PFI Contract, that is held between both Tay Valley Lighting (West Sussex) Limited and West Sussex County Council.

This statement is based on the information contained within the specific documents listed below and this information only. Any other drawings and documentation will not be considered as approved and will only be considered as supporting information.

Author	Document Reference	Document Title	Revision
SSE	SSE235781-AC-001	Area Lighting Calculation	A
SSE	SSE235781-HE-001	Hazard Risk Assessment	A
SSE	SSE235781-LD-001	Section 278 Street Lighting Layout Drawing	A

This confirmation that the apparatus meets the requirements of the Street Lighting PFI is subject to the following conditions:

1. All works are to be installed in accordance with the above listed documents (including all notes and comments) and to the satisfaction of Tay Valley Lighting (West Sussex) Limited. Any variation to the location of the illuminated equipment or changes to the



over site works should be discussed and agreed with SSEC, prior to the works being undertaken to ensure that there is no affects to the lighting.

2. All works must be completed in accordance with the West Sussex County Council standard development specification.
3. All apparatus are to be new at the time of installation and be supported by relevant manufacturer's guarantees. Such guarantees must be transferred to Tay Valley Lighting (West Sussex) Limited at the point of adoption. All apparatus shall be sited so as to minimise, in so far as is reasonable and practical, nuisance, danger and obstruction to all residents, businesses and users of the highway. It shall be generally assumed, lighting columns shall be installed at the rear of the footpath or verge where the verge is greater than 1 metre in width or as directed on drawings prepared by SSEC.
4. All columns and sign posts installed must be manufactured in accordance with BSEN40 and be able to accept an attachment of 0.3m² in area at height and offset on the apparatus.
5. All illuminated apparatus must be installed and tested in compliance with BS7671 at the time of adoption. Lamps must be no more than 6 months old at the time of adoption.
6. All installations must be installed in such a way that trees or any other foliage on the site does not interfere with the level of lighting.
7. A copy of this letter will need to be submitted along with the drawings and documentation that form part of the accrual application.

We trust the above is acceptable, however, should you have any comments or queries in respect of the above, please do not hesitate to contact the undersigned.

Yours faithfully

PP **Nathan Thayre**
Contractor's Representative
For and on behalf of SSE Contracting Limited
Cc David Myers Equitix