IESISGROUP

Paul Laverty <[redacted]>

FW: Pound Place A/18/20/DOC

2 messages

[redacted]

10 March 2020 at 17:37

Kind regards,

SAVISTA
DESIGN AND BUILD

SHIVANI BHARDWAJ
Techncial Coordinator

[redacted]

3 Woodbrook Crescent, Radford Way
Billericay, Essex CM12 0EQ

This e-mail and any files transmitted with it are confidential and solely for the use of the individual or entity to whom they are addressed. Any other distribution, use or reproduction without the sender's prior consent is unauthorised and strictly prohibited. If you have received this email in error, please notify your System Manager or Savista Developments Limited on +44 (0) 1277 655650. Any views expressed in this email message are those of the individual sending the message, except where the sender specifically states them to be the views of Savista Developments Limited. E-mail cannot be guaranteed against corruption and may contain 'viruses'. While Savista Developments Limited have taken every reasonable precaution to minimise risk, please conduct your own appropriate checks as we do not accept liability for errors, omissions or damage caused as a result of this email.

Savista Developments Limited, Registered Office: 2 Kingfisher House, Woodbrook Crescent, Radford Way, Billericay, Essex. CM12 0EQ. Company Registration Number 11677559

Our Privacy policy details how we process and manage your personal data. To view this, please go to :www.savista.co.uk

[redacted]

Dear Shivani,

Please see the Drainage Engineer's comments below. Can you let me have receipt of the additional information as soon as possible ?

Regards

Anita Gardner

[redacted]



Visit Arun's web site at www.arun.gov.uk Save the environment - think before you print.

[redacted]

Engineers Comments Regarding Surface Water Drainage

At present we are not able to recommend that condition 3 is discharged. Please address the following points, the majority of which will enable a contractor to be able to construct the scheme from the plans with confidence. Points 1 and 2 may influence the nature of the design and require immediate attention if work is due to or has already commenced on site (bearing in mind that this is a pre-commencement condition).

1. We are concerned that the calculations show flooding on every catchment in the 1 in 100 year +40% event. Given the excellent infiltration rates on the site we would be keen to see all surface water kept underground and infiltrating, particularly given that there is not a constraint on space. If the applicant is insistent about allowing flooding in the 1 in 100 year +40%, then they must show that the flood water can be contained on site without detriment to access and the building and show clearly at which points the system will flood.
2. We question why there is no permeable paving to the parking at the south of the site? We would be keen to see this for water treatment.
3. Please check that the impermeable areas correlate between the calculations and the plans.
4. On Drwg3000 the foul and surface water pipes are mis-labelled on the key.
5. Need construction detail drawings for permeable paving.
6. Need construction detail drawings for diffuser units.
7. The ACO Channel construction detail requires dimensions.
8. Need a silt trap detail drawing for the ACO Channel.
9. Need road gully details (these should be trapped).
10. All non-manhole junctions to be oblique.
11. Need a construction detail for an oblique junction.
12. Soakaway detail shows pipes at the top of the soakaway, which we agree with. However on the plan the invert levels are the same as the base level, implying that they come in at the base. Please adjust.
13. Manholes S2.04, S1.04 and S1.3 are assumed to be rectangular brick construction. A detail is shown for the backdrop but no the manhole itself. Please clarify and/or show a detail to illustrate this.
14. Please make it clear that the Catch Pit construction detail is a modification of "Type 2 Manhole" and increase the concrete thickness at the base to 225mm.
15. Remove Class B bedding.

16. Specify when Class Z or Class S should be used (depth of cover) on the detail drawing.
17. Please show cover levels and base levels of permeable paving on the plan.
18. Please show outlet invert level from the diffuser units.
19. Please show pipe diameters from diffuser units.
20. Please show cover levels for all soakaways.
21. Please make it clearer which dimension is the depth for the soakaway (eg “@0.8m depth”).
22. Make it clear that all pipes are to connect soffit to soffit.
23. Please make it clear what each of the manhole types are on the key.
24. Amend invert level IL(x) for S4.03(CATCHPIT), this is currently the same as invert level of Soakaway CS4 (zero gradient) – shown on calcs as 11.970.
25. S1.07 IL(x) is 12.4 on drawing but 12.450 on calcs. Please correct.
26. Two manholes are identical (S1.23), it is assumed that one is in fact S1.15 with CL14.670 and IL13.1. Please correct.
27. Junction directly south of S3.12 is not appropriate (all should be oblique). Please insert manhole here.
28. Manhole S1.06 is incorrectly labelled, assumed to be S3.05, please correct.
29. Fall between S2.07 and pipe to S2.04 is too steep. Please insert a manhole with backdrop at the pipes’ connection.

Kind Regards

Sarah Burrow

Engineering Assistant

and

Paul Cann

Principal Drainage Engineer

http://www.arun.gov.uk
DX 57406 Littlehampton
You can view Arun District Council’s Privacy Policy from https://www.arun.gov.uk/privacy-policy

Important Notice This e-mail is intended exclusively for the addressee and may contain information that is confidential and/or privileged. If you are not the intended recipient (or authorised to receive it for the addressee), please notify the sender and delete the e-mail immediately; using, copying, or disclosing it to anyone else, is strictly prohibited and may be unlawful. Any views, opinions or options presented are solely those of the author and do not necessarily represent those of Arun District Council. The information in this e-mail may be subject to public disclosure under the Freedom of Information Act 2000, therefore we cannot guarantee that we will not provide the whole or part of this e-mail to a third party. The Council reserves the right to monitor e-mails in accordance with relevant legislation. Whilst outgoing e-mails are checked for viruses, we cannot guarantee this e-mail is virus-free or has not been intercepted or changed and we do not accept liability for any damage caused. Any reference to "e-mail" in this disclaimer includes any attachments.
****



PAUL LAVERTY | **Civil Engineer**
HND

IESISSTRUCTURES

LONDON
20 Ironmonger Ln | London, EC2V 8EP | UK
o: +44 (0)207 600 2912

BRISTOL

[redacted]

WEBSITE | LinkedIn

This e-mail and any attachments are strictly confidential and intended solely for the addressee. They may contain information, which is covered by legal, professional or other privilege. If you are not the intended addressee, you must not copy the e-mail or the attachments, or use them for any purpose or disclose their contents to any other person. To do so may be unlawful. If you have received this transmission in error, please notify us as soon as possible and delete the message and attachments from all places in your computer where they are stored. Please be aware that e-mail is not a secure form of communication. Messages sent via this medium may be subject to delays, non-delivery and unauthorised interference. Although we have scanned this e-mail and any attachments for viruses, it is your responsibility to ensure that they are actually virus free. Iesis Structures is a trading name of Iesis Special Structures Limited, a company registered in England and Wales, its registered office is 20 Ironmonger Lane, London, EC2V 8EP and its Company Registration Number is 07301412.

[Quoted text hidden]

5 attachments

Appendix A - SI extracts for west area.pdf
448K

Appendix B - SI for east area.pdf
693K

Appendix C - Adrun District Council Checklist 20.02.05.pdf
6671K

Appendix D - ISS calculations and model reports.pdf
1765K

Appendix E - ISS Drawings.pdf
5984K